

## Status of Works under Plan Head - 36 & Plan Head - 37 costing more than 30 lakhs

(Position as on : April 2014)

(fig in '000 of Rs.)

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
36	Bondamunda - 2nd high tension 33 kv feeder from Rourkela grid sub-station & Rourkela - 33/11 kv supply at railway colony	2007-2008	PB	364	12.02.36.07.1.33.001	Chakradharpur	DF(3)	54970	37960	5000		37960	30/10/2014	50	1) Initially Contract was terminated on 19.10.2012 due to problem of site clearance. 2) Fresh tender for balance work opened on 12.03.2013 and contract awarded to M/s. Electro Engineers, Raipur on 9.08.2013. [Cont.Value: Rs.1,41,01,436/-] Completion Period 12 months. Progress: There are 4 portions of work- (i) 5.5 Kms length 33 kV cable laying. Progress: cable trenching 1250 metre out of 5510 metre has been completed. (ii) 4 km overhead 33kv on rail poles: Progress 93 out of 120 poles erected, (iii) Modification of sub-station at BNDM. Progress: Nil (iv) Construction of sub station at ROU. Progress: Nil
36	Kharagpur & Santragachi- Replacement of HT Panels.	2011-2012	PB	365	12.03.36.11.1.15.003	Kharagpur	DRF	38987	1257	10000		1257	31/03/2015	10	Stores: HT Cable XLPE received. Contractual: Tender discharged. LOA issued to M/s. Jadob Electric on 30.01.14. Firm submitted GAD for approval on 28.04.2014. IF FUNDS ARE GIVEN WORK WILL BE COMPLETED IN 14-15.
36	Kharagpur Division: Replacement of Over Aged PSI Equipments in different TSS, FP, SP & SSP of Kharagpur Division over S. E. Railway.	2012-2013	PB	366	12.03.36.12.1.15.004	Kharagpur	DRF	48092	14051	10000		14051	31/12/2014	60	Stores: NIL Works: LOA issued on 29.11.2012. Major materials supplied, 11 Posts (19 nos) completed, Aux. Transformer 28 nos (30 nos), Double Pole Isolator 30 nos (90 nos), Lightening Arrestor 27 nos (26 nos), Potential Transformer 08 nos (45 nos). [Additional fund of Rs.7500 thousand is required in FY:2014-15]
36	BNDM Railway Complex: Rehabilitation of existing 33KV power supply system.	2011-2012	LB	36/1	12.02.36.11.2.15.001	Chakradharpur	DF(2)	24997	4371	1		4371	30/06/2015	30	MIC vetted on 20.11.12. The tender not yet floated due to Railway supplied items not procured (Transformers, VCB, HT & LT cables and ACSR conductor) due to insufficient fund.
36	Dongaposi - Rehabilitation of existing power supply system at Railway complex.	2009-2010	LB	36/2	12.02.36.09.2.15.001	Chakradharpur	DF(2)	16455	10836	1		10836	31/12/2014	70	All materials received from COS. LOA issued to M/s S. K. Electricals, Daltongaunj on 13.09.2012. 90 Nos. poles already erected, remaining poles erection & foundation is under progress.
36	Chakradharpur- Rehabilitation of power supply arrangement of signal system under SSEE(G)/Tata & Dongaposi's jurisdiction.	2010-2011	LB	36/3	12.02.36.10.3.15.008	Chakradharpur	DRF	9568	1814	1		1814	31/12/2014	50	LOA issued to M/s Electro Engineers, Raipur. Agency already supplied Automatic change over panels. 2x 70 Sq. mm 23 KM Cable received from COS in place of 27KM cables. NS requisition for remaining 4KM cable not vetted due to insufficient fund. Work under progress.

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
36	Chakradharpur- Rehabilitation of power supply arrangement of signal system under SSEE(G)/BNDM, ROU, JSG, CKP & Sini's jurisdiction.	2010-2011	LB	36/4	12.02.36.1 0.3.15.007	Chakradharpur	DRF	9691	1423	1		1423	31/12/2014	50	LOA issued to M/s Sontosh Dodrajka/CBSA on 18.04.12. Automatic changeover panels supplied by agency. Work is in progress, 1.5KM Cables already laying. NS requisition for 18KM cable not vetted due to insufficient fund.
36	Tata - Rehabilitation of power supply arrangement .	2010-2011	LB	36/5	12.02.36.1 0.3.15.011	Chakradharpur	DRF	9876	2537	1		2537	30/09/2014	65	LOA issued to M/s SHYAM Takiniki/ Dhanbad. Distribution panels supplied and erection completed. Sub Station work completed. Only provision of power supply arrangement is not executed due to want of HT & LT cables (Rly. Supplied). NS requisition for LT & HT cables not vetted due to insufficient funds.
36	Tata - Renovation of power supply arrangement in CTRC & TATA.	2010-2011	LB	36/6	12.02.36.1 0.3.15.012	Chakradharpur	DRF	8475	619	995		619	30/09/2014	50	LOA issued to M/s Electro Engineers, Railpur. Agency already supplied Distribution panels. Erection work is in progress. But provision of power supply not to be executed due to non availability of LT cables. NS requisition for cables not vetted due to insufficient fund.
36	Kharagpur- HT power augmentation at SM sub-station & Micro wave sub-station at South settlement.	2010-2011	LB	36/7	12.03.36.1 0.3.15.003	Kharagpur	DRF	8058	774	1		774	31/12/2014	5	LOA issued to M/s.J.K. Enterprise on 29.08.13. Panel drawing finalised waiting for inspection of RITES. IF FUNDS ARE GIVEN WORK WILL BE COMPLETED IN 14-15.
36	Provision of pit light in washing line Hatia	2011-2012	LB	36/8	12.04.36.1 1.3.15.001	Ranchi	DF(3)	8370	0	4499		0	31/10/2014	0	Tender opened on 28.10.13. Case under TC from 05.11.13 negotiation held on 04.03.14 for finalization of tender.

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
36	Garden Reach complex - Replacement of HT, LT cables, transformers and accessories.	2010-2011	LB	36/9	12.06.36.1 0.3.15.002	Garden Reach	DRF	9218	2324	5000		2324	30/09/2014	80	LOA issued on 03.4.12 on M/s.Vicky Elec. Co. DP extended upto 31.12.2013, further extension upto 31.05.2014 under process with reduction in scope of work as transformer delivery will take considerable time. Works completed except transformers erection. Stores-PO. for 1MVA transformers 2nos awaiting for fund. 500 kVA Transformers and 4x300 sq.mm. cable requisitions could not be placed due to fund constraint. Rs.50 lacs has been allotted in LB'2014-15 for transformer, cable and balance payment to contractor. 10 lakhs required for HT cable payment and civil works payment.
36	Garden Reach complex - Replacement of sub-station equipments including HT, LT switch gears .	2010-2011	LB	36/10	12.06.36.1 0.3.15.003	Garden Reach	DRF	9222	3899	2300		7467	31/12/2014	95	LOA issued on 26.6.12 on M/s J.K.Enterprise. Materias supplied. 95% progress made. Physical work will be completed within in May,2014. Rs.23 lakh allotted in LB'2014-15 for purchase of DG set and balance payment to contractor.
36	Garden Reach - Replacement of 40 TR Centralised AC Plant at EDP centre.	2010-2011	LB	36/11	12.06.36.1 0.3.15.001	Garden Reach	DRF	9070	0	5700		0	30/09/2014	70	Tender opened on 17.1.2013.LOA issued to M/S Blue Star Ltd.25.09.13. 100% Materials supplied. Work started from 03.03.14, 70% physical progress has been made and balance work in progress. Rs.57 lacs allotted in LB'2014-15. Balance Rs.12 lacs required during 14-15 for completion of work.TDC-30.9.2014
36	BJE: Electrical Estimate for Provision of 33kv sub-station for availing of 0.75MVA Power at 33KV from DVC for Bhojudih Rly Settlement ADA/EL/9/13	2013-2014	LB	36/12	12.01.36.1 3.3.15.001	Adra	DF(2)	8642	0	3498		0	31.12.14	15	Newly appear in LAW Book.Detail Estt. Prepare and sanctioned on 18-12-2013.Tender opened on 04-04-2014.Briefing note under vetting.

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
36	ADRA Div Replacement of over aged Transformer at different settlement under Adra division.ADA/EL/21/13	2013-2014	LB	36/13	12.01.36.1 3.3.15.002	Adra	DRF	9905	0	1		0	31/03/2015	25	Newly appear in LAW Book.Detail Estt. Detail Estt. Sanctioned on 27-12-13. N.S. Reqn. for Out door type Transformer of 100,160,250 & 500 KVA processed& sent for vetting on 18-02-14, returned on 06-03-14, complied and resubmitted for vetting.
36	Electrical work in connection with 2nd HT feeder from PDPK to SRC for reliability of power system at Santragachi Yard.	2013-2014	LB	36/14	12.03.36.1 3.3.15.001	Kharagpur	DF(3)	3305	0	1		0	31/03/2015	0	Waiting for allotment of fund for procurement of 6.6 KV HT cable.
37	Kharagpur-Tatanagar--Renewal of OHE from Km 235 to Km 215 for UP & DN including yard.	2011-2012	PB	369	12.03.36.1 1.1.15.004	Kharagpur	DRF	60000	22753	5000		22753	31/12/2015	10	Stores: 1) Contact wire-(30.025MT): 24.6MT received on 16.02.13 & PO not issued for balance qty 5.425 MT, 2) Catenary wire-(18.661 MT): 10.26 MT received on 16.02.13, PO not issued for balance qty of 8.401 MT. Works: LOA issued on 04.04.2014. Scope: Cantilever assembly (475 nos), Cont wire (30 TKM), Caty wire (30 TKM), ATD (51 nos). This Tender is clubbed with PB-376/2014-15 [Additional fund of Rs. 20000 thousand is required in FY: 2014-15]
37	Replacement of Contact Wire with associated items in CKP Division.	2012-2013	PB	370	12.02.36.1 2.1.15.001	Chakradharpur	DRF	31381	0	10000	0	0	31/03/2015	0	Requisition sent to HQ for contact wire 107 sq.mm.-50MT, tender opened at HQ, (case No. 4612/5022). P.O not yet issued due to non availability of funds. This Requisition may be charged to PB 372 and this work to be dropped as it not required at present.
37	Replacement of worn out contact & catenary wire over Adra Division of S. E. Railway	2012-2013	PB	371	12.01.36.1 2.1.15.001	Adra	DRF	91120	0	15000	0	0	30/06/2015	10	Stores:- 1) Cont. wire 57.67 MT, P.O resubmitted to HQ on 24.04.13. 2) Cat.Wire 35.838 MT, P.O resubmitted to HQ on 24.04.13. 3) 160sq mm Copper Jumper, P.O sent to HQ on 04.10.13. Tender opened on 08.08.12. No offer received . Work has been clubbed with item no. 415/13-14. Fresh tender discharged twice. Revised estimate vetted on 06.01.14. Re-Tender opened on 12.03.2014 & under TC.
37	Chakradharpur Division- Replacement of overaged equipment by Mechanized stringing method.	2013-2014	PB	372	12.00.37.1 3.1.15.001	Chakradharpur	DRF	554100	0	30000		0	31/08/2016		Stores: Nil. Work clubbed with item no. 425/13-14 & item no. 419/13-14 for tendering at HQ level. NIT done on 06.03.14 with date of opening tender as 08.04.14. Corrigendum issued and tender opened on 21.04.14. Briefing note sent to A/c on 29.04.14.

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
37	Kharagpur Division: Replacement of 600Amp rated Rocker Type Isolators by 1250Amp rated Knife type Isolators with associated items.	2013-2014	PB	373	12.00.37.1 3.1.15.002	Kharagpur	DRF	27813	0	10000		0	30/06/2015	0	Store: NIL. Works: Tender discharged, Re-tender opened on 27.02.14. Briefing note vetted, one round negotiation held, case under TC. Scope of work: Foundation(150 Cum), Mast Erection (17 MT), Single Pole Isolator (170 Nos) & Double Pole Isolator (05 nos). [Additional fund of Rs. 5000 thousand is required in FY: 2014-15]
37	Howrah-Kharagpur-Tatanagar:- Improvement of Horizontal Clearance (Phase-III)	2011-2012	PB	374	12.03.36.1 1.1.15.001	Kharagpur	DRF	25000	15559	6900		15559	31/12/2014	90	Stores: Fabricated G.I. Mast (104 MT): 87.57 MT received. PO issued for balance 16.43 MT (B-200=34nos) issued to Vijay Transmission Pvt Ltd, DP 30.06.2014 amount Rs.1029782/-. Material not supplied. Works: LOA issued on 04.02.2013. Work in progress. Foundation-1125 cum(940 cum), Mast 93.584(104 MT), Cantilever assembly 254 nos (275 nos), Load Shifting 205 nos (250 nos).
37	Chakradharpur Division- Improvement of horizontal clearance of traction masts from central lines of track (Ph-VII).	2011-2012	PB	375	12.02.36.1 1.1.15.001	Chakradharpur	DRF	52000	19900	10000	8872	28772	31/12/2014	30	LOA issued for CBSA (08/07/13), DPS (20/04/13), TATA, SNY,(23/8/13) CKP(21/8/13), MOU, ROU (23/8/13) & GP(21/8/13). Work under progress. Foundation work in progress in all depots. (TATA- 153 Nos. SNY-256 Nos., CKP-216Nos. MOU- 182Nos. ROU-237 Nos., GP-200Nos., CBSA-197Nos. DPS-60Nos.) First phase of material supplied by contractor like Tr. Mast, TTC, insulators, cantilevers assly. etc. Mast erection under progress. (TATA- 71, SNY-91, CKP-132, MOU- 66, ROU-91,GP-72, CBSA-200, DPS- 10). Cantilever erection under progress.
37	Kharagpur Division: Kharagpur-Tatanagar-Renewal of Overhead Equipment for UP and DN including Yard (Phase-III)	2012-2013	PB	376	12.03.36.1 2.1.15.001	Kharagpur	DRF	90188	0	1		0	31/12/2015	0	Stores: Contact wire (43.26 MT) & Catenary wire (26.877 MT)- Reqn. sent to COS/GRC on 13.05.13. PO not issued. Works: LOA issued on 04.04.2014. Scope of work: Cantilever assembly (700 nos), Contact wire (40 TKM), Catenary wire (40 TKM), ATD (74 nos). This Tender is clubbed with PB-369/2014-15. [Additional fund of Rs. 50000 thousand is required in FY: 2014-15]

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
37	Kharagpur Division: Howrah- Kharagpur-Tatanagar- Improvement of Horizontal Clearance (690 masts) & Rectification of Leaning Masts (402 Nos) (Phase-IV).	2012-2013	PB	377	12.03.36.1 2.1.15.002	Kharagpur	DRF	120624	482	20000		482	31/12/2015	5	Stores: Fabricated GI Mast (337.397 MT), TTC Str (39.094 MT) & Portal (75.635 MT) - Reqn submitted to COS on 25.07.13. PO not issued. Works: 1. Non-Suburban- LOA issued on 13.09.13 for Implantation improvement(242 nos) & for leaning mast(140) nos, Foundation (1373 cum), Mast (158.42 MT), Cantilever assembly (455 nos). Progress: 29 cum foundation done. 2. Suburban- LOA issued on 31.01.14 for Implantation improvement(448 nos) & for leaning mast(262 nos), Foundation (2551 cum), Mast (294.21 MT) [Additional fund of Rs. 40000 thousand is required in FY: 2014-15]
37	Jharagram-New railway owned Traction Sub-station.	2011-2012	PB	378	12.03.36.1 1.1.33.002	Kharagpur	DF(3)	232128	39055	1000		39055	31/12/2015	0	1)Detailed estimate (Rs 2321.28 Lakhs) vetted on 30/4/13 and sanctioned on 3/5/13 2)Tender for TSS work opened on 19.07.13 and discharged. 3) MIC for retendering(Rs 928.48 Lakhs ) approved on 19/2/14. Tender opened on 02/4/14 and is under TC. Completion period is 12 months. 4) For transmission line Rs 3.89 Crore have been deposited to WBSEB. Balance approx Rs.4 Crore will be deposited in Yr.14-15.
37	KGP Divn: Replacement of damaged Contact & Catenary wires.	2012-2013	PB	379	12.03.36.1 2.1.15.003	Kharagpur	DRF	50000	3306	15000		3306	31/12/2014	35	Stores: (1) Contact wire(34.79MT), (2) Catenary wire(21.62MT)- Reqn. sent to COS on 13.05.13. PO not issued.(3) 5 mm dropper (1.38MT), (4) 50Sqm Jumper(0.42MT) & (5) 160Sqm Jumper (2.17MT)- PO issued to M/s Stellar Cables & Infracture Pvt Ltd, DP:20.08.2014. Material not yet received. Works: LOA issued on 31.12.2013. Work done: Contact wire 11.716 TKM (36TKM), Catenary wire 10.270 KM(36TKM). [Additional fund of Rs. 27000 thousand is required in FY: 2014-15]

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
37	Chakradharpur Division- Replacement of over aged Regulating equipments (ATD) including termination assemblies.	2011-2012	PB	380	12.02.36.1 1.1.15.003	Chakradharpur	DRF	65300	16800	20000	4674	21474	30/09/2015	5	LOA issued for CBSA (08/07/13), DPS (20/04/13), TATA, SNY,(23/8/13) CKP(21/8/13), MOU, ROU (23/8/13) & GP(21/8/13). Work under progress. Foundation work in progress in all depots. (TATA- 165 Nos. SNY- 350 Nos., CKP-266 Nos. MOU- 236 Nos. ROU-237 Nos., GP-217Nos., CBSA-197Nos. DPS-72 Nos.) Material supplied by contractor like Tr. Mast, TTC, insulators, cantilevers assly. isolators, SPS etc. Mast erection under progress. (TATA- 100, SNY-132, CKP-132, MOU- 80, ROU-93,GP-117, CBSA-200, DPS- 11). Cantilever erection under progress. (TATA- 92 SNY-25 CKP-47 MOU- 54, ROU-2,GP-107, CBSA-126 DPS- 11)
37	Chakradharpur Division- Replacement of over aged Cantilever assembly.	2011-2012	PB	381	12.02.36.1 1.1.15.002	Chakradharpur	DRF	101587	16587	10000	2150	18737	30/6/16	5	LOA issued for CBSA (08/07/13), DPS (20/04/13), TATA, SNY,(23/8/13) CKP(21/8/13), MOU, ROU (23/8/13) & GP(21/8/13). Work under progress. Foundation work in progress in all depots. (TATA- 165 Nos. SNY- 350 Nos., CKP-266 Nos. MOU- 236 Nos. ROU-237 Nos., GP-217Nos., CBSA-197Nos. DPS-72 Nos.) Material supplied by contractor like Tr. Mast, TTC, insulators, cantilevers assly. isolators, SPS etc. Mast erection under progress. (TATA- 100, SNY-132, CKP-132, MOU- 80, ROU-93,GP-117, CBSA-200, DPS- 11). Cantilever erection under progress. (TATA- 92 SNY-25 CKP-47 MOU- 54, ROU-2,GP-107, CBSA-126 DPS- 11)
37	Adra-Bhojudih : Conversion of un-regulated OHE into Regulated OHE.	2009-2010	PB	382	12.01.36.0 9.1.15.002	Adra	DRF	61445	21717	20000	0	21717	31/07/2015	25	Stores:- NIL. Works:- Earlier works contract terminated on 10.08.12. A fresh LOA issued to M/s Enterprise on 27.05.13. Contract value is Rs. 43557652/-. PDC as per contract is 18 month. Material procurement and survey work is in progress. 57.7 MT mast (out of 70 MT) & 1.73 MT SPS (out of 13 MT) supplied. Foundation 170 cu mtrs erected out of 930 Cum.
37	Adra division : Improvement of implantation of OHE Mast having critical implantation (1500 nos.)	2009-2010	PB	383	12.01.36.0 9.1.15.001	Adra	DRF	52271	44387	1000	0	44387	31/12/2014	90	Stores:- NIL. Works:- LOA issued to M/s Enterprise on 07.09.11. Revised Contract value is Rs. 52895000/-. PDC- 18 month. Foundation- completed, Mast- 298 MT mast supplied & 260MT erected out of 298 MT , TTC & Portal- 19 MT erected out of 25 MT, SPS- 33 MT supplied & 26 Mt erected out of 26.5 MT. Cantilever - 496 nos erected out of 750 nos. Guy Rod- All supplied & 82 nos erected out of 100 nos. PDC extended up to 30.06.14.

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
37	Chakradharpur division : Provision of 25KV sub-sectioning posts at Maluka, Dharuadih, Kansbahal, Tunia, Kunki, Noamundi, Rangra & Tupadih.	2009-2010	PB	384	12.02.36.09.1.15.001	Chakradharpur	DF(3)	35156	20237	9000		20237	31/12/2014	75	Stores: 1) PO No. S/ 46/ 11/5067/1/80034, dt 26.07.12 for 42 KV 10 KA class III gapless type LA etc. on Ms. Railcon International, Kolkata-1, D.P. 16.05.13. 2) PO S/46/12/5066/1/80073, dt 26.11.2013 for Tr,Mast (B-150-2.893MT & B-200-38.229MT) -Total Qty. 41.122MT issued on 26.11.13. DP- 30.06.14. Contractual work under progress.
37	Purulia - Provision of 132/25 KV railway owned traction sub-station in replacement of feeding post .	2010-2011	PB	385	12.01.36.10.1.33.002	Adra	DRF	176400	122769	10000		122769	31/12/2014	15	Initial Contract terminated on 16/1/14. Tender for balance work(Rs 221.75Lakhs) opened on 20/3/14, under TC. DOC:- 6 months from LOA. WBSEB:Rs 4.53 Crore deposited to WBSEDCL for 2.5 Km Tr.line on16/1/13 and Rs 23.10Lakhs deposited to WBSETCL for modification of Power-line Crossing. Progress:i)Contract for 132 kv transmission line from WBSEB side awarded on 6.9.13(scope- 17 Tower). Due to local problems route may change.
37	Rajkharwan & Goilkera :- Replacement of sub-stations by new traction sub-stations.	2010-2011	PB	386	12.02.36.10.1.33.002	Chakradharpur	DF(3)	177336	111514	10000		111514	complete	100	Contractual: Contract awarded to M/s. Binod construction on 11.11.10. 2 nos 30 MVA transformer Received on 9/8/12 from M/s. EMCO.All work completed on 31/8/13.Final payment for variation under process.(F/asked Yr 14-15 Rs 120Lakhs). Completion report to be drawn. (Work may be dropped from PB)
37	Kharagpur Division : Renewal of OHE from km 245 to km 224 for Up & Dn including yard.	2010-2011	PB	387	12.03.36.10.1.15.001	Kharagpur	DRF	99849	26401	10000		26401	31/12/2015	20	Stores: 1) Portal (44.15MT) - Materials received. 2) Catenary wire (19.462 MT)- Reqn. forwarded to COS on 13.05.13, PO not issued. 3) Contact wire(31.312 MT)- 25MT material received. PO issued for Balance qty (6.312 MT) to Veekay General Industries. Material not yet received. 4) Dropper Wire-Material received. Works: LOA issued on 04.04.2014. [Additional fund of Rs. 30000 thousand is required in FY: 2014-15]



Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
37	Salgajhari - Augmentation of power transformer with swith gear in traction substations.	2010-2011	PB	388	12.02.36.1 0.1.33.003	Chakradharpur	DRF	107251	68559	7100		68559	31/08/2014	100	Contractual:Contract (Org cost 238.04Lakhs, variation cost Rs 259.54 lakhs) awarded to M/s. Binod construction/RNC, LOA No.EL/CON/CKP/SLJR-TSS/986 dtd.08.09.2011 DOC- 18months. Extd upto 31Mar'14 Progress: 1)2 nos Transformer recd (diverted from Purulia) against COS's P.O 2)1st 21.6MVA trans former commissioned on 17.5.12. and 2nd transformer and Control panel commissioned on Mar'14. All work completed. Final variation under process.(F/asked Yr 14-15 Rs 110Lakhs)
37	Bondamunda - Provision of 220/25 KV railway owned traction sub-station .	2010-2011	PB	389	12.02.36.1 0.1.33.001	Chakradharpur	DF(3)	377115	3151	23000		3151	31/03/2015	5	Contractual: Contract awarded on 07/11/12 on M/s. GET power Ltd /Gurgaon. Location plan under approval with revision by sr.DEE/TRS/BNDM. Site is not ready as there are constraints of space for 220 kV LILO and GSS work. STORES: P.O of two nos 21.6 MVA power Transformer issued on M/s. EMCO on 19.1.12. . Firm was earlier advised to hold delivery as site not ready. Now RSO of PO is under issue for its delivery at CBSA/TSS. OPTCL gave estimate of Rs. 16 Crores and payment can not be done due to shortage of fund.
37	Improvement of implantation of OHE masts having critical implantation in Adra division of S.E.Railway.	2012-2013	PB	390	12.01.36.1 2.1.15.002	Adra	DRF	87137	0	15000	0	0	31/12/2016	10	Stores:- Nil. Tender opened on 14.08.12. No offer received. Work of has been clubbed with item no. 393 of PB 2013-14. A fresh tender opened on 11.10.12. Tender discharged on 29.11.12. Revised estimate sanctioned at a cost of Rs. 7,15,06,457/- on 21.01.13. Retender opened on 04.04.13. Briefing note vetted and returned by A/c on 09.05.13. Negotiation held on 01.08.13. Tender discharged on 30.09.13. Revised estimate sent for A/c vetting on 13.11.13 and vetted on 06.01.14.NIT for Fresh tender is 27.01.2014. Tender opened on 12.03.2014 and briefing note sent to A/c on 31.03.14. A/c vetting done on 08.04.14. Case file is under TC.

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
37	Provision of 2nd 132/25KV, 1, 30 MVA Traction power Transformer at BQA/ TSS.	2012-2013	PB	391	12.01.36.1 2.1.33.003	Adra	DF(3)	50590	22034	1000		22034	completed	100	i)1 No. 21.6 MVA transformer (diverted from CDGR/TSS) recd . on July'12 from M/s. Tekl/Kerala. Transformer installed and commissioned. . Work was executed by open line and completed. P.O for 1 no Traction Transformer, 4 nos -CT,4 nos-PT, 1 combined set of relay, 3Nos 25 kv interruptor, 2nos 25Kv VCB and 1 no 132Kv SF6 ckt breaker , issued through COS/GRC against this work. All Store materials recd and diverted to Balasore/TSS . (Work may be dropped from P.B.)
37	Provision for replacement of the old isolator assembly over CKP Div. (Phase-I)	2012-2013	PB	392	12.02.36.1 2.1.15.002	Chakradharpur	DRF	65623	15606	5000	0	15606	30/06/2016	5	LOA issued for CBSA (08/07/13), DPS (20/04/13), TATA, SNY,(23/8/13) CKP(21/8/13), MOU, ROU (23/8/13) & GP(21/8/13). Work under progress. Foundation work in progress in all depots. (TATA- 165 Nos. SNY- 350 Nos., CKP-266 Nos. MOU- 236 Nos. ROU-237 Nos., GP-217Nos., CBSA-197Nos. DPS-72 Nos.) Material supplied by contractor like Tr. Mast, TTC, insulators, cantilevers assly. isolators, SPS etc. Mast erection under progress. (TATA- 100, SNY-132, CKP-132, MOU- 80, ROU-93,GP-117, CBSA-200, DPS- 11). Cantilever erection under progress. (TATA- 92 SNY-25 CKP-47 MOU- 54, ROU-2,GP-107, CBSA-126 DPS- 11).
37	Provision of replacement of the old isolator assembly over Chakradharpur division (phase -II)	2013-2014	PB	393	12.00.37.1 3.1.15.004	Chakradharpur	DRF	41594	0	5000		0	31/03/2015		Tender opened 11.11.13. Briefing note vetted on 13.12.13. Case is under T.C. The work is not required at present therefore, to be dropped in view of funds constraint and completion of prioritized works.
37	Kharagpur Division- Provision of OHE Feeder Wire/Auxilliary Catenary Wire in High Density Route on Kharagpur-Bhadrak section.	2013-2014	PB	394	12.00.37.1 3.1.33.006	Kharagpur	DRF	472277	100	25000		100	31/08/2016	0	Estt sancd by CEE/C/on 09/9/13. Scope is 3rd bay of HIZ TSS only. Tender (Rs 393.70 Lakhs) Opened on 21/4/14. Under Finance vetting. WBSEDCL: Rs 1 Lakhs paid to WBSEDCL for 132 Kv side bay modification on 6/3/14.
37	Kharagpur Division- Augmentation of Santragachi/FP, Kolaghat TSS, Hijli TSS & Dalbhumgarh TSS by providing 3rd Bay with 30/42 MVA Power Transformer alongwith accessories.	2013-2014	PB	395	12.00.37.1 3.1.33.007	Kharagpur	DRF	53352	100	15000		100	31/03/2015	0	Estt sancd by CEE/C/on 09/9/13. Scope for 3rd bay of HIZ TSS only. Tender (Rs 393.70 Lakhs) due on 21/4/14 WBSEDCL: Rs 1 Lakhs paid to WBSEDCL for 132 Kv side bay modification on 6/3/14

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
37	Adra Division: Replacement of contact wire in Asansol-Anara section.	2013-2014	PB	396	12.00.37.1 3.1.15.003	Adra	DRF	113451	0	5000	0	0	31/03/2016	0	Stores: Nil. Tender opened on 27.11.13 by Construction Organization. No offer received. Work clubed with item no. 425/13-14 & item no. 419/13-14 for tendering at HQ level. NIT done on 06.03.14 with date of opening tender as 08.04.14. Corrigendum issued and tender opened on 21.04.14. Briefing note sent to A/c on 29.04.14.
37	Adra Division: Replacement of contact wire in Chandil-Anara-Rukni & Bhojudih-Adra section.	2013-2014	PB	397	12.00.37.1 3.1.15.005	Adra	DRF	113451	0	5000	0	0	31/03/2016	0	Stores: Nil. Tender opened on 27.11.13 by Construction Organization. No offer received. Work clubed with item no. 425/13-14 & item no. 419/13-14 for tendering at HQ level. NIT done on 06.03.14 with date of opening tender as 08.04.14. Corrigendum issued and tender opened on 21.04.14. Briefing note sent to A/c on 29.04.14.
37	Adra - Asansol section - Conversion of cross type OHE to overlap type OHE for raising of sectional speed .	2009-2010	LB	37/1	12.01.36.0 9.2.15.001	Adra	DRF	11260	5292	1995	12	5304	31/12/2014	20	Stores:- All materials received. LOA issued on 04.06.10 to DAWN Engineering. PDC as per LOA is 03.09.11. Contract terminated on 30.11.12. Re-tender opened on 06.06.13. LOA issued on 06.01.14 to M/s Hind Electrical, Dhanbad at a contractual value of Rs. 53,65,064.00 with PDC of 9 months. Materials ordered by contractor. Survey work under progress
37	OHE works required for increase of speed potential up to 120 KMPH over CKP division.	2013-2014	LB	37/10	12.02.37.1 3.3.15.001	Chakradharpur	DRF	9849	0	1	0	0	30/09/2015	0	Estimate vetted. MIC sent to HQ for scope of work.
37	Kharagpur Division: Replacement of Small Three Pulley ATD by Modified Three Pulley ATD in KGP-BHC section of S. E. Railway (Phase-I)	2013-2014	LB	37/11	12.03.37.1 3.3.15.002	Kharagpur	DRF	8589	0	1		0	30/06/2015	0	Store: Nil. Works: Tender opened on 28.11.13 & Tender discharged, re-tender floated and to be opened on 06.05.2014. Scope of work: Supply and erection of ATD (250 nos), SS wire rope (250 nos). [Fund of Rs. 5000 thousand is required in FY: 2014-15]
37	Kharagpur division - Replacement of Eye type Steady Arm with BFB type & Replacement of ATJ by 50sq.mm Copper wire.	2013-2014	LB	37/12	12.03.37.1 3.3.15.001	Kharagpur	DRF	8735	0	3109		0	31/03/2015	0	Store: Nil. Works: LOA issued on 07.04.2014 Scope of work: Supply and erection of Steady Arm (2000 nos). [Fund of Rs. 7900 thousand is required in FY: 2014-15]

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
37	Replacement of Remote Terminal Unit(RTU) of PC based SCADA system of Ranchi Division as per latest RDSO specification.	2013-2014	LB	37/13	12.04.37.1 3.3.15.001	Ranchi	DRF	7748	4144	3000		4144	31/03/2015	55	Work in progress. Materials supplied.Erection work under progress.
37	Provision of 2nd capacitor bank at TIS/TSS & MURI/TSS of Ranchi Division.	2013-2014	LB	37/14	12.04.37.1 3.3.15.002	Ranchi	DRF	7713	0	1		0	31/03/2015	0	Tender under TC.Negotiation has been called.
37	Adra divn.-Modification of OHE for conversion of cross type OHE to overlap type OHE in Adra-Chandil section for raising of sectional speed.	2009-2010	LB	37/2	12.01.36.0 9.3.15.003	Adra	DRF	9845	5209	2000	475	5684	31/12/2014	30	Stores: All materials received. LOA issued on 03.06.10 to DAWN Engineering. PDC as per LOA is 02.09.11. Contract terminated on 30.11.12. Re-tender opened on 06.06.13. Briefing note sent to A/c on 03.07.13 & vetted on 18.07.13. <b>LOA issued on 26.11.13</b> to M/s S. Kumar & Brothers, Dhanbad at a contractual value of Rs. 42,54,225.00 with PDC of 9 months. 30 Cum foundation casting done out of 100 Cum. Materials i.e. cantilever only ordered by contractor. work is in progress.
37	Adra divn.-OHE modification work for conversion of unregulated OHE to regulated OHE and cross type OHE to overlap type OHE in Bhojudih-Bhaga section for raising of sectional speed.	2009-2010	LB	37/3	12.01.36.0 9.3.15.002	Adra	DRF	9752	3104	2000	3423	6527	31/12/2014	35	Stores: All Materials Received. LOA issued on 07.06.10 to DAWN Engineering. PDC as per LOA is 06.03.11. Contract terminated on 30.11.12. Re-tender opened on 06.06.13. <b>LOA issued on 23.09.13</b> to M/s Moon House Project Ltd, Dhanbad at a contractual value of Rs. 47,69,839.00 with PDC of 9 months. 65 Cum foundation casting done out of 65 Cum. Materials ordered by contractor and under RITES/consignee inspection. Work is in progress
37	Adra Division- Shifting of Insulated Overlaps before Stop signals	2012-2013	LB	37/4	12.01.37.1 2.3.15.001	Adra	DRF	9604	0	1000	0	0	31/03/2015	15	Stores:- contact(1.922 Mt) ,catenary(1.79 Mt) req. return by HQ .Insulators req. sent to HQ on 31.10.13. Sanction of GM for inclusion in LB 2012-13 obtained vide AEEE/Plg/GRC's ltr. no. EL/PLG/5000/Law Comb/12-13 dtd. 10.09.12. Detailed estimate sanctioned on 07.01.13. Tender opened on 18.06.13. Briefing note sent to A/c on 02.07.13 & vetted on 26.07.13. LOA issued on 19.02.14 to Singh Electrical, Dhanbad at a contractual value of Rs. 71,77,322.00 with PDC of 10 months. Survey work under progress

Plan Head	Name of Work	Sanction Year	Last Printed Book	Last Printed No	Project ID	Division	Allocation	Cost	Expenditure upto 31-03-2014	Outlay 2014-2015	Expenditure in 2014-2015	Expenditure till Date	TDC	Current Physical Prog	Status of Work
37	Chakradharpur Division : Provision of feeder line from Manikui/FP to Chandil/SP .	2009-2010	LB	37/5	12.02.36.09.3.15.003	Chakradharpur	DF(3)	9396	7305	0		7305	30/09/2015	75	LOA issued to M/s. Maruti Enterprises, Kolkata on 19.04.2010. Work in progress. JuMper wire received from COS on 19.11.13.
37	Shyamchak & Duan - Provision of switching post.	2009-2010	LB	37/6	12.03.36.09.3.15.002	Kharagpur	DF(3)	8944	564	0		564	31/12/2014	30	Store: Nil. Works: SSP building (02 nos) constructed, Foundation (158 Cum) completed, progress of work is slow. 7 days notice served due to poor progress. This work is clubbed with Project ID 12.03.36.10.3.15.002 [Fund of Rs. 7000 thousand is required in FY: 2014-15]
37	Kharagpur Divn.- Replacement of catenary wire between Balichak/TSS and Haur on Up and Dn line.	2009-2010	LB	37/7	12.03.36.09.3.15.001	Kharagpur	DRF	8876	3376	1		3376	31/12/2014	35	Stores: 1) 4.86 MT catenary wire received on 22.06.2011 & PO not issued for balance qty. of 9.14 MT for Rs.54,76,290/- Works: Work will be completed after supply of stores material. [Fund of Rs. 5500 thousand is required in FY: 2014-15]
37	Kharagpur division - Enhancement of Capacitor Bank at different TSS/FP (HIJ/FP, SRC/FP & DVM/FP).	2010-2011	LB	37/8	12.03.36.10.3.15.002	Kharagpur	DF(3)	8933	0	0		0	31/12/2014	15	Stores: Nil Works: Foundation of KIG/TSS completed, materials approved and under procurement by Pvt. agency. Progress of work is slow. 7 days notice served due to poor progress. This work is clubbed with Project ID 12.03.36.09.3.15.002 [Fund of Rs. 6500 thousand is required in FY: 2014-15]
37	Adra Division : Replacement of PC 486 based SCADA by advanced PC based SCADA system of ADA-MDN and BKSC-KSX-PRR section.	2013-2014	LB	37/9	12.01.37.13.3.15.001	Adra	DRF	9961	0	1	0	0	31/03/2015	10	LOA issued on 28.04.2014 to M/s MERIT SCADA at the contractual cost of Rs. 70.91 Lakhs