

o/e

To,
Addl.Divl.Rly, Manager
S.E.Railway Adra.

Sub: Finalized Tender Position & Bill Status under Elect/TR-D/ADRA
above Rs. 01 Crore.

Ref: Your letter no ADRM/ADA/MISC/2014, Dtd-28.05.14

Tender finalized and bill status for works costing above one crore for the year 2013-14 and till date are furnished here under.

1. Finalized Contract:

Srl No.	Name of the Work	Contract No.& Date	Value of the Contract
1	Conversion of unregulated overhead equipment in to regulated one in Adra-Bhojudih section in Adra division of S.E.Rly.	TRD/ADA/AG/2013/10, Dtd-12.07.2013	Rs.4,35,57,652/-

2. Bill Status:

Srl. No.	Name of the Work	Contract No. & Date	Contract Value	Date of Completion or Tentative Date of Completion	Bill No& Date	Amount in Bill up date
1.	Improvement of implantation of OHE masts having critical implantation (750 nos) in Adra Division of S.E.Rly.	TRD/ADA/AG/2011/8, dtd-24.11.2011	Rs.5,02,69,025/-	30.06.14	i)ELD/W/CC-VI/IMP, on a/c dtd-24.02.14 ii)ELD/W/CC-I to CCVI, on a/c dtd-24.02.14	Rs.60,49,959/- Rs.4,32,15,435/-
2.	Conversion of unregulated over head equipment in to regulated one in Adra-Bhojudih section of Adra division	TRD/ADA/AG/2013/10, dtd-12.07.2013	Rs.4,35,57,652/-	26.11.14	CC-I, on a/c, dtd-03.03.14	Rs.39,59,632/-


Sr. Divl. Elect. Engineer
S.E.Railway, Adra

17.6.