

To,
Addl.Divl.Rly, Manager
S.E.Railway Adra.

Sub: Finalized Tender Position & Bill Status under Elect/TR-D/ADRA
above Rs. 01 Crore.

Ref: Your letter no ADRM/ADA/MISC/2014, Dtd-28.05.14

Tender finalized and bill status for works costing above one crore for the year 2014-15
and till date are furnished here under.

1. Finalized Contract:

Srl No.	Name of the Work	Contract No.& Date	Value of the Contract
1	Improvement of Implantation of Overhead Equipment masts along with replacement of contact wire & catenary wire in Adra division of S.E.Railway	TRD/ADA/AG/2015/01, Dtd-	Rs.8,25,83,355/-

2. Bill Status:

Srl. No.	Name of the Work	Contract No. & Date	Contract Value	Date of Completion or Tentative Date of Completion	Bill No& Date	Amount in Bill up date
1.	Improvement of implantation of OHE masts having critical implantation (750 nos) in Adra Division of S.E.Rly.	TRD/ADA/AG/2011/8, dtd- 24.11.2011	Rs.5,02,69,025/-	31.03.15	i)ELD/W/CC-VI/IMP, on a/c dtd- 24.02.14 ii)ELD/W/CC-I to CC-VI,on a/c dtd- 24.02.14	i)Rs.60,49,959/- ii)Rs.4,32,15,435/-
2.	Conversion of unregulated over head equipment in to regulated one in Adra-Bhojudih section of Adra division	TRD/ADA/AG/2013/10, dtd- 12.07.2013	Rs.4,35,57,652/-	31.03.16	i)CC-II, on a/c, dtd- 21.11.14, CC-1 to CC-II on A/C	i)Rs.17,91,220/- Rs.57,50,852.43

W 08/2/15
Sr. Divl. Elect. Engineer
S.E.Railway, Adra