

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
11-New Lines																
1	1	Hourah - Amta(74-75) ROR: Less than zero, (CAP)	42	WB	GRC	131	2.12	131		0.37		100	42	Hourah - Bargachia (24 km): Commissioned in 1984. Bargachia - Mahendralal Nagar (6 km): Commissioned on 31.07.2000. Mahendralal Nagar - Amta (12 km): Commissioned on 30.12.2004.	1222 W/00	76
2		Bargachia - Champadanga(74-75) ROR:Less than zero,(CAP)	32	WB		547		23.62				3		LA proposal for 545 Acres with State Govt since Dec,2003. Land cost sharing between Railway and State as 2:1 approved on 12.06.2009. LA to be done by State Govt. Amount of ` 23.62 Crores paid as demanded by the State Govt. But no land handed over till date. Gazette Notification u/s 4(f) issued by State Govt are lapsed. No land acquisition is being done by State Govt. Work will be taken up for execution after Land Acquisition by State Govt. Project proposed for shelving. TDC: NF	1222 W/00	
3		Amta - Bagnan (MM)(09-10) (25t)(SS MBG) ROR:19.69%,(CAP)	16	WB		195		26.88	2.00			3		LA under Rly Act 2008 for 168 Acre in progress. Work commencement inaugurated by Honble MR on 04.01.10.. 20A published. 20E was sent to Rly Board on 05.02.12. But State Govt's CA is not giving interest in LA. TDC: NF	1420 W/09	
4		Champadanga - Tarakeswar(MM)(09-10) ROR: Negative, (CAP)	8	WB		112		0				2		LA under Rly Act 2008 for 127 Acres in progress to be carried out by Competent authority of State Govt. But no action is being taken by them.Ph-I(238 Plots): Claim hearing is in progress & PH-II (240 plots): 20E published on 15.04.12. Ph-III(397 plots) 20A was sent to Board on 05.03.12 Change of competent authority notified. State Govt CA is not giving interest in LA. Project proposed for shelving. TDC: NF	1420 W/09	
5		Janghipara-Furfura Sharif (11-12) ROR: (-) 4.40%, (CAP)	12.3	WB		172		0				1		MM estimate sanctioned. Project declared as special Railway project. Competent authority for Land Acquisition nominated by State Govt. Work entrusted to Eastern Railway as it is under territory of Eastern Railway and contiguous to Rly line under construction by E. Rly. No further work due to shortage of fund. Project proposed for shelving. TDC: NF	1486 W/11	76/A
Total Hourah - Amta with all MMs			110			1157	2.12	181.50	2.00	0.37	0.17		42			
6	2	Tamluk - Digha (85-86) ROR:(-) 0.55%, (CAP)	89	WB	KGP	400	12.40		3.00	13.00		100	89	Tamluk - Kanthi commissioned on 20.11.2003 & Kanthi - Digha commissioned on 30.12.2004. Electrification: Commissioned on 21.05.12. TSS at Kanthi is in progress.	1211 W/99	255
7	2	Deshpran - Nandigram (MM) (2009-10) (25t)(SS MBG), (CAP)	18.5	WB		185			0.00			30		LA under Rly Act 2008 in progress. 90% LA done(937/1037). 436/1536 Nos Job given. All contract finalized. Land losers have stopped the work demanding job. Project has come to stand still as providing job to land losers have been put on hold referring matter to Railway Board. TDC: Dec'19.	1418 W/09	255
8	2	Kanthi - Egra (2011-12) ROR: (-) 4.60%, (CAP)	26.2	WB		365			0.00			2		MM estimate sanctioned. FLS completed. Project declared as special Railway project. CA for LA nominated and notified. Land Plan prepared & 20A for 1994 plots was published and same has been handed over to state govt for objection hearing.Land acquisition is kept in abeyance due to insufficient funds and no interest showing by the State Govt. Project proposed for shelving.	1488 W/11	255/A

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
9	2	Nandigram to Kandiamari (Nayachar) (7Km) new line MM of Tamluk - Digha without OHE, (2012-13)	7	WB	KGP	100			0.00			1		Project included in the Pink Book 12-13. MM estimate sanctioned on 12.07.12. Proposal for declaration as Special Rly project submitted to Rly Board on 02.07.12. FLS tender was awarded on 19.09.12. No further work due to shortage of fund & land. Project proposed for shelving. TDC: NF.	1540 W/12	255/D
10	2	Nandakumar - Bolai Panda (27 Km) MM of Tamluk - Digha with OHE, (2012-13)	27	WB		378			0.00			1		Project included in the Pink Book 12-13. MM estimate sanctioned by Board on 29/06/12. No further work due to shortage of fund & land. Project proposed for shelving. TDC: NF	1542 W/12	255/E
Total Tamluk - Digha with			167.7			1428	12.40	469.21	3.00	13.00	7.14		89			
11	3	Bowachandi - Arambagh (2010-11) ROR:-) 4.74%, (CAP)	31	WB	ADA	267	2.52	36.53	2.00	3.50	0.70	14		LA 127/487 Acre done by Rly CA. LA under Rly Act 2008 in progress. By State Govt CA. Tender for Major Bridge finalized. Br 11 All 29 piles completed, Br 21: 24/29 pile completed, Br 3: 24/29 pile completed, Br 52: To be taken up.. 28 Nos job ginen. LA will have to be processed by CA of State Govt. who is not showing any interest. TDC: NF	1463 W/10	567/3
									10.00	0.00	0.00					
12	4	Digha - Jaleswar (2010-11) ROR: (-) 5.04%, (CAP)	41	WB & O	KGP	575	0.42		2.00	0.12		2		LA for 507 Acre under Rly Act 2008 in progress. 20E for first 7 Km was published. Detailed Estimate sanctioned by board on 19/07/12. In 2013-14, LA will be re-started by State Govt's competent authority. TDC: Dec'19.	1469 W/10	746
13	4	Digha - Egra (2011-12) ROR: (-) 5.07%, (CAP)	31	WB	KGP	434			0.00			2		MM estimate sanctioned. Project declared as special Railway project. CA for LA nominated by State Govt. who is not take any interest FLS completed. 20A for 2319 plots submitted to Board on 30.07.2012. Project proposed for shelving.	1487 W/11	746/A
	4	Total Digha - Jaleswar & Digha - Egra	72			1009	0.42	7.50	2.00	0.12	0.35		0			
14	5	Bhadutola-Jhargram via Lalgah (2011-12), (CAP)	54.5	WB	KGP	760	0.01	0.10	1.00	0.03	0.03	0		Part estimate of ` 2.68 cr sanctioned on 20.06.11. [Note in the Pink Book'2011-12: Actual execution of work will be started after received of procedural approval.] PETS report submitted to Board on 21.12.11. Planning Commission approved the project in principle subject to condition that the State Govt share 50% of the project cost. FLS completed. Proposal sent to Board on 18.06.12 for declaring Bhadutola-Jhargram new railway line project as Special Railway Project. The proposal has been returned back for want of sanction of project. Project proposed for shelving. TDC: NF	1522 W/11	768
15	ER	Vishnupur Yard for Tarakewar - Bishnupur new line of ER		WB	ADA	14								Estimate of ` 14.43 crore sent to E.Rly for inclusion in the main estimate of TAK - VSU new line. Debit of expenditure to be accepted by ER.	1479 W/10	682
16	ER	Vishnupur -Uparsole new Rly line MM of Tarakewar - Bishnupur new line of ER. (2011-12)	31.8	WB	ADA	440						1		Work trasfered to SER for execution from ER . No work due to shortage of fund of ER.	1492 W/11	682A
17		Tatisilwai Yard in connection with Koderma-Ranchi.		JH	RNC				9					Tender awarded & work is in progress.	1667 W/15	
Total Plan Head except sl 15 & 16			436			4621	17.46	694.85	10.00	17.02	8.39		131			
14-Gauge Conversion																
18	6	Rupsa - Bangriposi (95-96) ROR:2.46%,(CAP)	90	O	KGP	189	6.36	183.2	5.00	6.00	0.62	100	90	Rupsa - Baripada (52 km); Commissioned in Jan'2006. Baripada - Bangriposi (38 km); Commissioned on 30.09.2011. With this South Eastern Railway has become Single Gauge Railway.	1244 W/02 & 1326 W/06	539
19	6	Upgradation from Rupsa - Buramara (75 Km) & Buramara - Chakulia (50 Km) new Rly line. ROR: 19.10%(2008-09) , DEP(RVN)	50	O & JH	RVNL/ KGP	800						1		MM Estimate sanctioned. Work entrusted to RVNL. Bankability study report submitted to Railway Board in Aug'11. Clarifications replied in Dec'11. RVNL advised that the project is not viable. TDC: NF	1369 W/08	
20	7	Ranchi - Lohardaga G.C (96-97) ROR: 0.16%,(CAP) (EE/A1)	67	JH	RNC	261	65.40	214.75	70.00	44.00	34.49	100	67	Ranchi - Lohardaga: Commissioned in June'2004.	1185 W/97 & 1612 W/13	403/1 /A/Pt. VI

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
21	7	Lohardaga - Tori (Ext) (96-97) (MBG) ROR: 0.16%, (CAP)	44	JH	RNC	335						80	14.5	Lohardaga - Barkichampi (14.50 Km) commissioned in March'2010. Passenger Train running started on 12.11.2011. Barkichampi- Tori: 15 Km link completed and balance 14.5 Km completed in Jan'16. TDC for commissioning by March 16.		
		Deposit				596	4.49	230.88	70.00	22.00	0.00			Total deposited 230.67 cr. by state Govt.		
22	8	Bankura - Rainagar G.C (98-99) ROR:(-) 0.53% (CAP)	96	WB	ADA	195				35		100	96	Bankura - SONA (40 km): Commissioned on 18.09.2005. SONA - Patrasayer (15 km): Commissioned on 15.04.2007. Patrasayer - Rainagar (41 km):	1219 W/00	567
23	8	Rainagar Mathnasipur (Ext)(MM)(2002-03) ROR: (CAP)	10.5	WB	ADA							100	10.5	Completed. Train services commenced on 17.05.2011. Line handed over to open line on 02.11.2011.	1233 W/01	
24	8	Mathnasipur - Masagram (Ext) (MM) (NEW LINE) (2002-03),(CAP)	10.4	WB	ADA							100	10.4	Engine rolling done on 25.03.2012 for 7.2 km length. Engine rolling for balance portion done in Oct,2012. CRS inspection done on 03.02.2013. Line commissioned on 16.04.13. Line handed over to O/L.	1233 W/02	567/2
25	8	Chhatna - Mukutmonipur(Ext) (MM) (2005-06) (25t),(CAP)	48.3	WB	ADA	400			5.00		0.71	20		LA in progress by State Govt. 62% of LA acquired 499 Acre out of 798 Acre. They asked of fund of ` 52 crore.Work completed in available land of 6.50 Km length. Work of CJN Stn yard in progress. State Govt. asked for 52 crs. fund for LA of 124 acres. `32 cr. is being paid to them. TDC: Dec'19.	1295 W/04	567/P t.III.
26	8	Bowaichandi - Khana (Ext) (MM) (2005-06) ROR: (CAP)	24.4	WB	ADA	225						20		90% LA (299/322) is completed by State Govt. Land losers of LA prior to issue of Order of job are not allowing work. Existing contract is being short closed. TDC: Dec'19	1293 W/04	
27	8	Bankura(kalabati)-Purulia via Hura.(2011-12),(CAP)	65	WB	ADA	800						1		MM estimate sanctioned. Project declared as special Railway project. CA for LA nominated by State Govt. FLS completed. State Govt is competent aughority is not taking interest in LA. TDC: NF	1497 W/11	567/A
28	8	Mukutmonipur- Uparsol (2011-12) ROR: (-) 5.05% ,(CAP)	26.7	WB	ADA	320						1		MM estimate sanctioned. Project declared as special Railway project. CA for LA nominated by State Govt. FLS completed on 02-11-11. The work stopped due to insufficient fund. Project proposed for shelving. TDC: NF	1491 W/11	567/B
29	8	Mukutmonipur - Jhilmili (24 Km) New Line MM of BDR project without OHE, (CAP)	24	WB	ADA	288						0		Project included in the Pink Book 12-13. MM estimate to be sanctioned by Board. Proposal to declare as Special Rly project submitted to Rly Board on 02.07.12. Part estimate sanctioned. FLS will be done departmentally. Project proposed for shelving. TDC: NF	1539 W/12	567/C
Total BDR with all MMs			305			2373	9.02	488.92	5.00	35.00	0.71		116.9			
Total new line length in GC			303										35			
Total G.C length.			253			645							253			
Total fund (Rly)						3158	80.78	886.90	80.00	85.00	35.82					
		Deposit							70.00	22.00	0.00					

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	Stat e	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
15-Doubling																
30	9	Goilkera - Manoharpur 3rd line(RVNL) (97-98) ROR:29.97%, DEP (RVN), EBR & EBR-IF	27.5	JH	RVNL/CKP-II	259.82	35.91	185.49	72.00		49.39	62	11.6	Work was frozen from 2001-2006. Work of Goilkera-Posoita in progress. Work of Manoharpur-Posoita (11.6 Km) completed. TDC for commissioning by Oct'15.Yard modification work is under process.The work has been affeted frequently due to local disturbances. Tunneling work in progress as SAP is deployed at Poista and blasting permission obtained from SP/Chaibasa.Underground excavation in progress. Progress is slow due to explosive stocking is not allowed by SP. TDC for Poista-Monoharpur (11.6 km) : Feb'16 (commissioning) Goilkera-Posoita (15.9 km) : Dec,16 (commissioning)	1342 W/07	636
		EBR							65.00							
31	10	Tikiapara - Santragachi 4th line (99-00) ROR: DEP (RVN) & EBR-IF	5.6	WB	RVNL	67	1.19	61.70	1.50	0.00	0.00	100	5.6	Fresh Tender of `5.98 cr. awarded on 16.01.13. Line completed. Engine rolling done on 31.03.13. CRS inspection successfully done on 12.12.2013 & commissioned 19.01.14 after NI. RE of `67.01 cr sent to RVNL for acceptance on 03.12.14. TKPR yard work completed on 04.04.15.	1283 W/04	606
32	11	Padapahar - Banspani Doubling (TF)(2006-07) ROR:26.60%, (CAP &	37.6	JH & O	CKP-I	172	3.38	171.36	1.00	0.01	0.04	100	37.6	Full DPS-BSPX commissioned on 18.06.2011. Dongaposi yard work completed and commissioned after NI in March'13. Full section handed over to open line. Final bill under process. Work deleted from PWP 2016-17.	1328 W/06 1332 W/06	635 Pt.II.
33	12	Barbil - Barajamda Doubling (TF) (2007-08) ROR: 36.47%, (CAP) (EE/A1)	10	O & JH	CKP-I	64	1.55	58.59	5.00	5.00	2.67	100	10	Engine trial done on 31.03.2011. Electrical work lagging behind. NI done on 15.09.12 & line commissioned. CRS inspection done on 25.09.12 for coaching train. Line handed over to O/L Barajamda Yard work to be done.	1350 W/07	677/ Pt II
34	13	Dumetra - Champajharan (2007-08) ROR: 29.97%, (CAP & EBR-IF)	19	O	ROU	126	2.72	125.34	1.00	0.01	0.01	100	19	DFM- LTK commisioned on 09.08.2012. LTK - CJQ: Line commisioned after CRS inspection on 05.02.13. Section DMF - CJQ handed over to Open Line on 14 November 2014. Line handed over to O/L. Work deleted from PWP 2016-17.	1356 W/07	678/ Pt II
35	14	Muri -2nd Bridge doubling (TF) (2008-09) ROR: 48.48%, (CAP)	1.5	JH	RNC	27	1.15	25.41	1.00	1.00	0.05	100	1.5	TDC:Work completed. Engine rolling done on 30.03.13. CRS inspection done on 28.11.2013 and commissioned after NI on 9.12.13. Line handed-over to open line on 24.02.2014. Final bill under process. Work to be deleted.	1375 W/08 1621 W/14	692
36	15	Banspani - Jaroli Doubling (9 Km) (TF) (2008-09) (HM) ROR: 34.81%, (CAP)	8.7	O	CKP-I	85	4.88	80.51	1.00	1.80	1.24	100	8.7	Engine trial run done on 18/02/12. CRS inspection done on 23.05.12 with maximum speed 75 kmph. NI done. Line commissioned on 16.07.2012. Line handed over to O/L on 05.11.14. Final bills passed. One loop at BSPX has been demanded by O/L recently which will be executed by them changing construction estimate.	1371 W08	691

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
37	16	Rajkharswan - Sini 3rd line (TF) ROR: 47.75%, (CAP & EBR-IF) (2008-09)	16.5	JH	CKP-I	122	18.47	105.27	12.00	0.01	0.01	100	16.5	RKSN- MMV (8.5 Km): Engine rolling done on 30.03.2013. All works completed. CRS inspection successfully done on 13.12.2013. line commissioned after 6 days NI at Mahalimarup Yard & 3 days NI at Rajkharswan Yard. Train running commenced on 07.09.14. Mahalimarup-Sini : 6.3 Km engine rolling from Mahalimarup end has been done on 31.03.14. Balance 1.70 Km completed & Commissioned on 27.02.2015 after NI. Speed to be raised.	1370 W/08	690
										12.00						
38	17	Panskura - Kharagpur 3rd line(RVNL) (2008-09) ROR:22.74%, EBR-IF	44.7	WB	RVNL/KGP	371	25.96	365.37	10.00		10.98	100	44.7	27 km linking completed by 31.03.2012 and commissioned on 12.06.13. Balance (17.7 km): Lines completed by 31.03.13 and commissioned on 09.08.2014. With this the full project has been commissioned. Connecting with KGP yard to be done during RRI of KGP.		548/Pt.II
39		Panskura - Ghatal (2011-12) ROR: (-) 5.01%, (CAP)	32.8	WB	KGP	426	0.0		0.0		0			Sanction of MM received. Project declared as special Railway project. Part estimate of ` 2.86 Cr. sanctioned. FLS done. Land plan survey completed. Nomination of State Govt's competent authority published. Detailed Estimate is under preparation. No further work due to no fund and land. TDC: NF due to no fund & no land.	1489 W/11 1523 W/11	548/A
40	18	Rajgoda Tamluk Doubling (RVNL) (2009-10) ROR: 29.59%, (CAP & EBR-IF)	13.5	WB	RVNL	87	11.26	98.17	0.10		1.93	100	13.5	Work completed. CRS inspection done on 05.03.13. NI done on 07.03.13 & commissioned. Work to be deleted.		498
41	19	Sini - Adityapur 3rd line (2010-11) ROR:42.51%, (EBR-IF)	23	JH	TATA-I	190	57.04	126.61	49.90	0.01	52.07	80	16.5	Estimate sanctioned on 29.11.2010. Tenders awarded in Aug.11. work in progress. Sini-Ghamharia: 16 km track linking completed on 31.03.2014. Line commissioned after NI on 30.10.15 and CRS inspection on 27.10.15. Train services will start after elimination of 9 UMLC which is being executed by O/L. Ghamaria-Adityapur: Linking completed. Commissioning to be done in Feb'16. TDC for commissioning GAMH-ADTP(6.5 km) : 28.02.16 (NI & commissioning).	1465 W/10	703
										62.00						
42	20	Champajharan - Bimalgarh Doubling (2010-11) ROR: 40.65%, (EBR-IF)	21	O	ROU	230	20.91	75.87	50.00	0.01	0.01	35	8	Bimalgarh-Patasahi(8 Km) : Engine rolling has been done on 30.03.2014 and commissioned on 04.07.2015 after 5 days NI at Bimalgarh and 4 days NI at Patasahi. Patasahi-Champajharan Section : Tender for very hard rock cutting, of ` 36.43 cr awarded on 01.10.15. Fresh tenders for EW of ` 29 Cr. opened on 08.05.2015. Another tender of ` 36.43 Cr. for Rock cutting awarded on 01.10.15. Another tender of ` 29.52 cr for EW, minor bridge awarded on 27.10.15. Tender for major bridge of ` 22.74 cr awarded on 08.12.15. TDC for PSJ-CJQ: Jun'17.	1472 W/10	705
										36.60						

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
43	21	Tamluk(Jn.) - Basulya - Satahata Doubling (RVNL) (2010-11) ROR: 29.59%, (EBR-IF)	24.4	WB	RVNL/KGP	171	30.53	170.22	20.00	0.01	11.33	71	15.9	Work given to RVNL. Engine rolling from Tamluk (Jn) to Keshabpur (2.0 Km) & Barda - Basulya Satahata (6 Km) done in 2012-13, Mahisadal - Barda (8.4 Km) & Keshabpur to Mahisadal (8 Km) except approaches of Br No. 69 done in March'14. Line 15.9 km except KSBP-MSDL : Commissioned on 30.04.15. TDC for Mahisadal to Keshabpur (8.5 km) : April, 16 (after trackling of bank failure of approaches of Br. No. 69).	1214 W/00	578/P t.II
										25.00						
44	22	Dongaposi - Rajkharswan 3rd line (2010-11) ROR: 53.69%, (CAP & EBR-IF)	75	JH	CKP-I	165	89.79	164.64	100	0.01	0	60	12	Estimate sanctioned. Tender 4 block section awarded on 13.03.12, 21.06.12, 16.08.2012 & 19.04.13.Rajkharswan - Pandrasali: (19km) commissioned after NI on 19.08.15.Balance portion completed in 15-16. Rajkharswan - Pandrasali: completed CRS inspection done on 07.08.15. 3 days NI at RKSJ & 3 days NI at PRSL done and line commissioned on 19.08.15. Pandrasali - Jhinkpani (25 Km): Linking completed TDC: Feb'16 (Commissioning), Jhinkpani-Dangoaposi (18 km): TDC for commissioning : 31.03.17 KNPS-DPS (20 Km): Jun'16 (Linking & commissioning) Kendoposi - Jhinkpani (18 Km) Mar'17 (NI & commissioning)	1448 W/10(Part)	755 1481 W/10
45	23	Kharagpur to Gokulpur via Girimaidan (2011-12) ROR: 18.21%, (CAP)	6	WB	KGP	42	3.02	37.89	3.00	6.00	2.87	100	6	Engine rolling done on 14.03.13. Grade consolidation for 1 in 137 instead of 1 in 260/400 received on 28.10.13. CRS inspection successfully done on 03.12.2013 & commissioned after NI on 19.12.2013 and train running started. KGP yard connection will be done during RRI of KGP yard. Line handed over to O/L.	1514 W/11	763
46	24	3rd line from Kharagpur to Narayangarh (20 Km) with OHE (12-13), ROR: 16.46%, (CAP)	20	WB	KGP	168	1.18	3.41	50.00	0.01	0.01	2		Part estimate of ` 0.88 cr sanctioned. FLS completed. Detailed Estimate sanctioned by Rly Board on 29.01.13 (Revised cost on 10.09.13) Tender opened and discharged. Fresh tender of `28.66 Cr. awarded on 01.06.15. P.Way tender of `17.66 Cr. opened on 08.09.15 and under TC. OHE tender of `3.05 cr. opened on 16.07.15 & vetted by finance on 20.08.15. General service tender of `1.46 cr. opened on 24.7.15 & under TC. TDC for HIJ-BPE(9.1 Km) : Jun,16 (Rolling) Commissioning: Sept,16. Full project: Dec'16.	1538 W/12	797 1548 W/12 1557 W/12
										62.70						
47	25	3rd line from Monoharpur to Bandamunda (30 Km) with OHE (12-13), (CAP) (ROR: 49.88%)	30	JH & O	ROU	3	1.67	2.86	80.00	0.01	0.01	2		Part estimate of ` 4.4 cr. sanctioned. Detailed Estimate sanctioned by Railway Board. Tender for ` 54.19 cr for EW & Minor bridges awarded on 02.06.15. Tender for Major Bridges of `22.74 cr awarded on 08.12.15 & under TC. Tender of `7.23 cr for service building, staff qr awarded on 16.11.15. Work hampered due to non shifting of S&T cables. Manoharpur-Jaraikeela (11.2 Km) section targetted for completion by March 2016 (Engine Rolling) & Sep'16 commissioning. Balance : June,17 commissioning	1566 W/12	795 1577 W/13
										45.70						

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
48	26	3rd line from Rajkharswan to Chakradharpur (20 Km) with OHE (12-13),ROR: 21.88%, (CAP)	20	JH	CKP-II	209	4.08	4.44	50.00	0.01	0.01	2		Part estimate of ` 1.82 cr sanctioned. Detailed Estimate of ` 174.49 cr has been sanctioned by Rly Board dated: 28.01.13. Tender for Earthwork & minor bridges of ` 61.65 cr discharged due to high rate. Fresh Tender for Earthwork & minor bridges of `47.83 cr. awarded on 09.04.2015. Work started. Tender for Major bridges of `9.79 cr. awarded on 15.07.15. Tender for P-Way of `10.68 Cr. awarded on 01.10.15. Section targetted for completion by March 2016 (Engine Rolling) sep'16 (commissioning). Cable shifting RKS-BRM sec 2 times opened & discharged. Work is in progress.	1537 W/12 1546 W/12 1561 W/12	794
										35.00						
49	27	Doubling from Andul (Fly over) to Baltikuri (7.25 Km) with OHE (12-13), ROR: 15.76%, (CAP)	7.25	WB	GRC	53	0.83	2.80	10.00	10.01	1.80	1		Final location survey done. Detailed estimate sanctioned on 08.11.2012. L-section approved. Tender opened and discharged due to high rates. Tender of ` 24.35 cr for EW, blanketing & bridges has been awarded on 30.06.2015 . work started. Section targetted for completion by March 2016 (Engine Rolling) & Feb'17 (Commissioning)	1536 W/12 1565 W/12	796
										0.00						
50	28	Rourkela-Jharsuguda - 3rd line (101 km) (15-16) ROR: 20.26% (EBR-IF)	101	OR	ROU	982			17.45	44.00	0.00			New work appears in Pink Book 2015-16. DPR has been submitted to Railway Board on 08.06.2015 for obtaining sanction of the project. Board's observation compliance on 29.6.15. Cost 982 crs and ROR 20.26%. DPR sanctioned on 18.11.15. Tender for earth work, minor bridgees etc in 2 reaches of `73 cr awarded on 15 & 16.12.15. TDC:Sep'18		805
51	29	Kharagpur-Adityapur - 3rd line (132 km) (15-16) ROR: 22.97% (EBR-IF) (RVNL)	1431	WB & JH	RVNL/ KGP & TATA	1116			25.52	0.00	0.00			New work appears in PB 15-16. DPR prepared and to be submitted on 03.08.2015 Railway Board.DPR submitted on 3.8.15. Board's observation complied on 7.9.15. Cost 1312 cr. and ROR 23.58%. Project approved by in principle. Project entrusted to RVNL. TDC:Nf	1652 W/15	842
52	30	Chakradharpur-Goilkera - 3rd line (34 km) (15-16) ROR: 28.54% (EBR-IF)	34	JR & O	CKP-II	355			8.30	30.00	0.00			New work appears in Pink Book 2015-16. DPR has been prepared and sent to Railway Board on 29.05.2015 for sanction of the project.Board's observation complied on 29.6.15. Cost Rs.355 crs. and ROR 28.56% .Project approved by Niti Ayog in principle.Tender for earth work , minor bridges in 3 reaches opened on 15.10.15 and under TC.. Tender for 4 major bridges are under process for calling. TDC: NF	1651 W/15	811
53	31	Mohishila-Kali Pahari Link - Doubling (2.86 Km) with one addl loop line at Mohana (5 km) (15-16) ROR: 80.96% (EBR-IF)	5	WB	ADA	43			0.96	2.00	0.00			New work appears in PB 15-16. DPR submitted on 7.9.15. cost 43 cr. and ROR 80.96%. Project has been approved by ED committe and sent to Niti Ayog for principle approval. ESP to be proposed by Dy CE/C/ADA. TDC:Mar'17	1654 W/15	812
54	32	Bondamunda - Ranchi (166 km) (15-16) ROR: 10.56% (EBR-IF)	166	JR	ROU & RNC	1724			37.96	26.00	0.00			New work appears in PB 15-16. DPR submitted on 17.8.15. Cost 1724 cr. and ROR 10.56%. Board's observation under compliance.Work will be taken up from both side i.e. From RNC side & BNDM side [From Rnc-Orga(129 km) by Dy.CE(C)RNC & BNDM-ORGA (36 km) by Dy.CE(C)ROU].Tender document for 9 reaches for earth work & minor bridges for Hatia-Orga have been prepared and is being floated. TDC:Nf	1655 W/15	854

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	Stat e	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
1	DW	Adra Joychandipahar Doubling (TF) (2007-08) (DFC) (ROR:23.21%, (CAP)	4.4	WB	ADA	34	0.41	31.37	0.00	0.40	0.00	100	4.4	Completed & commissioned on 25.01.2011. Section handed over to Open line on 08.04.11. Work dropped from Pink Book 2013-14. Final bill passed.	1355 W/07	675
2	DW	Gokulpur Midnapur New Br.143(16x30.5 m span) (TF) (2007-08) (ROR: 18.21%, (CAP)	3.6	WB	KGP	57			0.00		0.00	100	3.6	CRS inspection done on 03/03/12 & 04/03/12 and doubling commissioned. Handed over in Aug,2012. Work dropped from Pink Book 2013-14. Final bill passed.	1358 W/07	687
Total CAPITAL			2079				211.06	1016.35	413.90	25.44	60.82		141			
EBR-IF)										458	0					
Total including Deposit/RVNL																
Total for WB			155			1332							94			
16-Traffic Facility work.																
55	33	Tatanagar - Adityapur Yard remodelling(2005-06) (P- 2), (DF-3) (ROR: 26.89%)		JH	TATA	52.02	1.51	40.76	0.90	0.26	0.13	100	100	ADTP : ADTP Yard commissioned on 05.06.2009 and handedover to Open Line. Tatanagar Classification Yard: Commissioned with hand operated points in April'13. Commissioned with signalling on 16.10.2014.	1323 W/06	661
56	34	Barajamda modi. stn yeard. (2006-07) (DF-3)		JH	CKP-I	5.62	0.00	3.82	0.90	0.26	0.08	60		Interlocking arrangement for yard remodelling work. Ph-I : Yard modification commissioned. Phase-II plan finalised. SIP approved. S&T tender to be finalised. To be maintained target by Feb'16. TDC:Feb'16.		
57	35	Nimpura - Signalling facility		WB	CSTE/C	6.36	1.25	6.50	0.01	0.13	0.01	100		completed & Commissioned on 03.09.2014. Work to be deleted from Pink book 2016-17.		
58	36	Ranchi - Platform No.4&5 (2008-09) (DF-3)		JH	RNC	11.04	1.74	9.72	1.00	0.44	0.24	100		Work completed & commissioneed on 03.02.2012. FOB work completed and commissioned on 18.01.15. Work to be deleted from Pink book 2016-17.	1373 W/08	694
59	37	Barbil-Development of goods shed.(2008-09), (DF-3)		O	CKP-I	14.41	0.55	14.33	0.00	0.00	0.00	100		Work completed in Feb'13. PV Bill amounting to Rs. 35 Lakhs is pending for last one year for want of fund. Final Bill and Final variation is under preparation. Work to be deleted from Pink book 2016-17.	1405 W/09	700
60	39	Jharsuguda - Development of goods shed .(2008-09) (DF-3)		O	JSG	9.66	1.05	5.29	0.80	0.77	0.22	100		Part work completed and commissioned. Balance works not required at present. Final bill is passed. Part work Commissioned on 31.03.2014. Balace work will not be done. Work to be deleted from Pink book 2016-17.	1521 W/11	702
61	40	Kustaur - Addl. Loop facility with central panel (2009-10) (DF-3)		WB	ADA	9.04	0.56	7.61	0.50	0.71	0.35	100		Work completed after NI work on 31.05.12. Loop commissioned on 15.06.2012. Work to be deleted from Pink book 2016-17.	1427 W/09	715
62	41	Urma - Addl loop facility wit		WB	ADA	7.69	1.59	5.53	1.00	1.26	0.96	100		Work in progress. Contract terminated due to poor progress. Fresh tender of ` 1.91 cr awarded on 10.09.13. NI commenced by 11.04.15 and commissioned on 15.04.15.	1426 W/09	716
63	44	Illoo - Addl. Loop line (2009-10) (DF-1)		WB	RNC	4.25	0.49	3.51	0.73	0.23	0.03	100		Commissioned on 19.03.2013. Maintenance in progress. Early handing over of the assets to open line to be done. Final bill is to be passed. Work to be deleted from Pink book 2016-17.	1415 W/09	709
64	45	Barbenda Block cabin (2009-10) (DF-3)		WB	CSTE/C	3.39	0.13	3.18	0.16	0.32	0.32	100		Comissioned on 25.01.13. Final bill to be passed. Work to be deleted from Pink book 2016-17.		S&T
65	46	Ramgarh Town, Barkipona, Harubera - Addl. Loops(2009-10) ((DF-3)		JH	RNC	22.37	4.63	15.98	1.50	3.00	2.54	85		Ramgarh : Commissioned on 23.02.14. Mael : Commissioned on 17.05.13. Barkipona : Commissioned on 12.11.2014. HRB: Commissioned on 22.05.2015. Final bill to be passed. Work to be dropped from Pink book 2016-17. Harubera to be completed.	1416 W/09	710
66	47	Sonamukhi & Bhowaichandi - Crossing station (2010-11) (DF-3)		WB	ADA	33.63	1.12	11.96	3.00	0.91	0.66	50		SONA work completed and commssioned on 14.11.14. SONA quarters to be constructed on priority. TDC for SONA: Feb'16. Raipur: switch to be removed. BWCH work to be done with progress. BWCH: Work is in progress. TDC: Dec'17.	1459 W/10	733

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	Stat e	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /	
67	49	Kharagpur - Bhadrak Addl. Loop(2010-11) (DF-3)		WB & O	KGP	29.99	4.05	19.48	4.00	0.83	0.83	80		Nekurseni: Addl loop at up direction : Commissioned on 19.05.13. Nilgiri : Commissioned on 30.01.2013. Bahanagbazar : Commissioned on 28.03.14. Lakhanath Road: Commissioned on 29.03.15, TDC for Bhakrabad: Mar,17 (contractor failed)	1471 W/10	707	
68	50	Santragachi - Island platform (2011-12) (DF-3)		WB	IRCON /GRC	11.56	0.00	2.18	0.50	0.00	0.00	1		Detailed estimate sanctioned. Work entrusted to IRCON. Mou with IRCON signed on 11.10.12. Work will be taken up alongwith main work at Santragachi by IRCON. TDC: Dec'17.	1529 W/11	784	
69	51	Santragachi - Development of circulating area (2011-12) (DF-3)		WB	IRCON /GRC	198.65	0.00	0.02	25.00	3.00	22.50	0		Work entrusted to IRCON. MOU with IRCON signed on 11.10.12. Meagre fund of `0.0001 cr allotted in 13-14 & 14-15. Work is being taken up by IRCON Sufficient fund allotment in 2015-16. Work to be started soon by IRCON. TDC: June'18.	1528 W/11, 1547 W/12 & 1659 W/15	772	
		EBR(IF)							50.00		0.00						
70	52	Shalimar - Development of coaching terminal(2011-12) (DF-3)		WB	IRCON /GRC	192.44	0.00	0.00	0.80	5.00	0.00	0		Work entrusted to IRCON. MOU with IRCON signed on 11.10.12. Meagre fund of `0.0001 cr was allotted in 13-14 & 14-15 .Work is being taken up by IRCON Sufficient fund allotment in 2015-16. Work to be started soon by IRCON.IRCON to be called to fix target for different works. TDC: June'18.	1543 W/12	515	
		EBR(IF)							50.00		0.00						
71	53	Hijli - Addl dock platform(2011-12) (DF-3)		WB	KGP	12.72	0.28	1.54	0.80	0.34	0.36	25		Detailed estimate sanctioned on 14.06.12. Tender awarded on 21.01.13. Scope reduced. Commissioned.	1549 W/12	771	
72	54	Sankrail - Freight terminal (2011-12) (DF-3)		WB	GRC	138.73	0.13	0.37	25.00	12.00	1.03	2		Plan approved by Division and under scrutiny at HQ's. Estimate sanctioned on 19.07.12. In adequate fund in 13-14 & 14-15.Sufficinet fund allotted in 2015-16, tender of ` 43 Cr. opened on 16.06.15 & under TC. Another tender for PF work of ` 25 Cr. is under process for calling. Line no. 4 work is urgent. TDC: Dec'17.	1494 W/10 1534 W/11	499	
		EBR(IF)							50.00		0.00						
73	55	Sankrail-Santragachi - Link line (14.5 km) via flyover (2011-12) (DF-3)		WB	GRC	224.12	0.00	0.07	2.00	5.00	0.02	1		Detailed estimate sanctioned on 09.07.12. Meagre fund of allotted in 13-14 & 14-15. Sufficinet fund allotted in 2015-16. Tender of fly over of ` 115.67 cr to be awarded on 5.11.15. Part tender for Earth work and minor bridges for approx. Rs 25 cr. opened on 21.7.15. Tender for Major Bridge of ` 71 Cr is under process for calling. target to be fixed. ESP to be finalised. TDC: Dec'17.	1495 W/10 1503 W/11 1544 W/12	765	
		EBR(IF)							75.00		0.00						
74	57	Tikiapara - Santaragachi - Direct connectivity for 4th line with Howrah yard (platform Nos 17-23) (15-16) (DF-3)		WB	GRC	13.92	0.00	0.00	0.01	0.01	0.00	0		New work appears in PB 15-16. Plan & estimate under preparation. TDC: NF.	1656 W/15		
1	DW	Barbil - Yard remodelling (2007-08) (CAP) (ROR: 41.21%)		O	CKP	9.99	0.92	9.84	0.00		0.00	100		Completed and commissioned on 10.09.12. Final Bill and Final Variation are under process. Work deleted from Pink Book.	1359 W/07	683	
2	DW	Rangra - Develop. Of Hot Axle sidings (2008-09), (DF-3)		O	ROU	5.29	0.48	6.28	0.00		0.00	100		Completed and commissioned in Dec'12. Final bill passed. Work deleted from Pink Book.	1366 W/08	688	
3	DW	Dongaposi - B.P line (RKSJN) (TF) (97-98) (CAP) (ROR: 24.96%)		JH	CKP	18.37	0.00	14.21	0.00		0.00	100		Commissioned on 31.03.08. Work deleted from Pink Book.	1324 W/09 1397 W/09	639	
4	DW	Kharagpur - Division - Intermediate block sections (6 blocks) (CAP)		WB	KGP	4.52	-0.11	1.90	0.00		0.00	100		Commissioned on 05.11.11. Work deleted from Pink Book.			
5	DW	Tatanagar Goods departure yard - Development of freight terminal (2009-10) (DF-3)		JH	TATA	10.19	0.47	3.14	0.00	0.08	0.00	30		Tender awarded on 03.09.10. GM advised that further works are not required. Work deleted from Pink Book.	1439 W/09	706	
6	DW	Kalunga - Full length siding (2007-08), (CAP).		O	ROU	6.70			0.00		0.03	100		Commissioned on 26.10.10. Work dropped from pink book 2013-14. PVC bill passed	1352 W/07	686	
7	DW	Noamundi - Development of goods shed ,(2008-09), (DF-3)		JH	CKP	3.68	0.35		0.00	0.50	0.03	100		Methodology finalised in March,11. Tender awarded on 29.08.11. Marchant room completed in Feb,13. Work deleted from Pink Book.	1404 W/09	701	
8	DW	Kuarmunda - 2 loading lines (07-08) (CAP)		O	ROU	6.38			0.00		0.00	100		Commissioned on 19.08.2009 & line handed over to open line. Work deleted from pink book 2013-14.	1349 W/07	679	
		Total				1067	21.17	187.20	68.55	35.16	30.28						
		EBR(IF)							225.00	0.00	0.00						
		29-Level Xing.				0.00	5.1157	0.00									

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
75	69	South Eastern Railway - Interlocking of B-class level crossing gates (18 Nos)			CSTE(C)	10.88			0.30	0.30	0.08					
29. L xing (S&T Project)									3.00	4.42	1.87					
		29. L xing (S&T)					5.12	0.00	3.30	4.72	1.95					

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
30-ROB/RUB																
76	82	Chakradharpur - ROB(93-94), (SF) (EE/A1) (NH)		JH	CKP-II	2.61	0.00	1.69	0.50	0.00	0.00	85 (Rly)		Scope : ROB of 22.8 m span crossing 5 Rly track (4E+1F) with 710 m approaches.Rly portion: 85% completed. State Govt. requested to Rly take up the work. Approach Portion: not yet started by the State Govt. State Govt have re-invited tender for approaches & contract awarded. GM has instructed that the girder launching work in Rly portion to be done after completion of approaches.Girders as fabricated are to be kept in safe condition. Matter raised in CRB's meeting & Hon'ble MR meeting with Chief Minister/Jharkhand. TDC : Dec'17. TVU 202488 on 02.04.2015	1267 W/03	633
77	83	Bagnan - ROB (00-01), (SF) (EE/A1) Bridgr proper cost : ` 3.98 cr.		WB	GRC	19.83	2.05	10.80	2.00	0.62	0.09	100		Rly portion (1x15 m+1x25 m+1x15 m c/c) crossing 4 existing Rly track. Bridge proper as well as Approaches completed and Commissioned on 1st Aug'14. LC No. 39 has been closed. (TVU of LC : 462717 in sep 2013) Reimbursement of State Govt will be done after sanction of the estimate which is pending due to non-approval of GAD of approaches by CBE. ROB deleted from PWP 2016-17.	1241 W/02 1564 W/12	603
78	84	Balichak-ROB(00-01), (SF)		WB	KGP	14.84	0.09	0.09	0.10	0.11	0.11	1		Estimate of `42.79 Cr (Rly 14.84 Cr) sanctioned on 13.04.2011. Tender kept pending as state Govt has not yet made diversion after LA. Cost of Rly portion: ` 6.59 cr. Work was kept abeyance. Recently Revised Estimate sent to State Govt for acceptance. TDC: NF.	1464 W/10	607
79	85	Jhargram -ROB(01-02), (SF)		WB	KGP	7.59 7.40	2.77 0.24	8.53	1.00 0.00	0.75	0.15 0.00	100 100		Rly portion (1x10.9 m+1x20 m+1x10.9 m) crossing 4 Rly track (2 existing & 2 future) & approaches 546 m. On cost sharing basis full work being executed by the Rly. including approaches on single entity basis. Work completed and commissioned. TVU 211174 in Jun 2010. ROB deleted from PWP 2016-17.	1431W	619
80	86	Bhadulmore(08-09), (SF)		WB	ADA	6.94	1.30	4.44	1.50	0.59	0.44	80		Work in progress in Rly portion complete as well as State Govt portion. Approach work is also under progress by State Govt. TDC: Completed (Rly portion) TDC: Mar'16 (State Govt portion) TVU 172932 in 2007.	1406 W/09	567A
81	87	Uluberia - Birshibpur (10-11), (SF)		WB	GRC	13.00	0.00	0.00	0.50	0.00	0.00	5		Estimate sanctioned. Full ROB will be executed by State. Govt. of WB. They decided to keep abeyance. Cost of Rly portion: 7.85 cr. Recently, they have informed that work will be taken up. Tender awarded. Contract awarded by State Govt.TDC: Dec'17. TVU 796127 in Aug 2013	1460 W/10	756
82	88	Andul-Sankrail - ROB(11-12), (SF)		WB	GRC	14.05	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB to be got approved by CBE from concerned Road authority, after which estimate will be prepared. TDC: NF. TVU 781230 in Aug 2013.	1504 W/11	773
83	90	Soro - ROB(11-12), (SF) Cost of Bridge proper: ` 5.48 cr.		O	KGP	32.85	5.97	7.30	2.00	6.67	6.06	40		Design, Drawing etc. done. Tender for construction awarded on 14.06.12. Shifting of level crossing done. Combined estimate of ` 65.48 cr. sanctioned on 18.07.12.Tender of State portion called. L-xing shifting done. Contract terminated due to poor progress of work. Fresh tender awarded on 27.09.14. Cost of Rly portion: ` 5.62 cr. State Govt. portion tender awarded on 20.12.2013 and work started by them. Reimbrsment of `6.80 Cr. done to State Govt of Odisha. TDC: June,16 TVU 175479 in Nov 2014	1505 W/11 1563 W/12	774
84	91	Bankura-Chhatna - ROB(11-12), (SF)		WB	KGP	18.57	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB to be got approved by CBE from concerned Road authority, after which estimate will be prepared. TDC: NF. TVU 104851 in Aug 2009.	1506 W/11	775
85	92	Urma-Barabhum - ROB(11-12), (SF)		WB	ADA	18.60	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB to be got approved by CBE from concerned Road authority, after which estimate will be prepared. TDC: NF. TVU 182772 in Oct 2010 2009.	1507 W/11	776
86	93	Kolaghat-Bagnan - ROB (11-12), (SF)		WB	GRC	14.05	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB to be got approved by CBE from concerned Road authority, after which estimate will be prepared. TDC: NF.TVU 260148 in Nov 2014.	1508 W/11	777

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
87	94	Kharagpur-Gokulpur - ROB(11-12) , (SF)		WB	KGP	28.63	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB to be got approved by CBE from concerned Road authority, after which estimate will be prepared. TDC: NF. TVU KA1 165051 & KA 2 157499 in 2013.	1509 W/11	778
88	95	Nalpur-Bauria - ROB(11-12), (SF)		WB	GRC	18.60	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB to be got approved by CBE from concerned Road authority, after which estimate will be prepared. TDC: NF.TVU 302512 in Aug 2013.	1510 W/11	779
89	96	Jhalda-Kotsila - ROB(11-12), (SF)		WB	ADA	17.85	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB to be got approved by CBE from concerned Road authority, after which estimate will be prepared. TDC: NF.TVU 133951 in Jan 2010	1511 W/11	780
90	97	Jhalda-Purulia- ROB(11-12), (SF)		WB	ADA	17.85	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB to be got approved by CBE from concerned Road authority, after which estimate will be prepared. TDC: NF.TVU 131639 in Jan 2010.	1512 W/11	781
91	98	Purulia-Gourinathdham - ROB(11-12), (SF)		WB	ADA	17.75	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB to be got approved by CBE from concerned Road authority, after which estimate will be prepared. TDC: NF..TVU 119887 in Jun 2009.	1513 W/11	782
92	99	Jhinkpani-Singpokharia - Road over bridge in lieu of level crossing No.RBK-21(13-14)		JH	CKP	0.00	0.00	0.00	0.50	0.00	0.00	0		GAD approved on 29.08.14. Work will be done by MORTH at their own cost as per MOU. TDC: NF.TVU 246902 in sep 2009. ROB deleted from PWP 2016-17.		817
93	100	Tamulia - Road over bridge in lieu of level crossing No.81 near Balasore (13-14)		O	KGP	25.54	1.54	1.54	1.50	2.60	1.43	20		General Arrangement Drawing approved. Detailed estimate of ` 44.13 Cr(21.93+ 22.19) sanctioned. Tender of ` 5 cr for Rly portion awarded on 11.03.2014. Tender of State portion has also been awarded on 04.03.2014. Rly portion : Tender awarded. S&T cable in one side abutment shifted, other side S&T cable is yet to be shifted. Test pile has also been casted for load testing, Metalizing of girder is in progress. TDC: June'16. .TVU 210295 in Apr 2013.	1602 W/13	818
94	101	Gokulpur yard-Road under bridge in lieu of level crossing Nos.KY-15,KA-4,KA-5 (13-14)		WB	KGP	7.60	0.00		1.50	0.00	0.00	1		Detailed Estimate sanctioned on 06.11.2013. Tender of `6.64 Cr. under process for floating. TDC: Dec'17. TVU KY15 -517 , KA4 1277KA 5 12924 in Aug 2014.	1614 W/13	832
95	102	Talaburi - Jhinkpani Road over bridge in lieu of level crossing No.RBK-26 (13-14)		JH	CKP-I	0.00	0.00	0.00	0.50	0.00	0.00	0		GAD approved on 29.08.14. Cost of Rly portion: `4.60 cr. Work will be done by MORTH at this own cost as per MOU. TDC:Nf..TVU 226356 in Sep 2008. ROB deleted from PWP 2016-17.		819
96	103	Namkom-Tatisilwai - Road over bridge in lieu of level crossing No.MH-21(13-14)		JH	RNC	14.14	0.00	0.00	0.50	0.01	0.01	1		GAD approved on 29.08.14. Part Estimate sanctioned. Detailed Estimate of ` 30.62 Cr(14.14=16.48)Cr sanctioned by AGM/SER. Soil investigation tender awarded. ROB will be executed by the Rly on single entity basis on cost sharing. Tender of ` 27.35 Cr. awarded on 15.10.15 & work started. TDC:Dec'17. TVU 131639 in Jan 2010 TVU 173262 in July 2011.	1629 W/14 1637 W/14	820
97	104	Kharagpur - Tatanagar - Road over bridge in lieu of level crossing No. 103 near Chakulia.		JH	TATA	19.14	0.00		0.10	0.00	0.00	0		Executing agency is to be decided. GAD is at final stages after initial technical scrutiny by Railways, will be submitted for approval. ROB will be executed by the Rly on single entity basis on cost sharing. TDC:Nf.TVU 153633 in Aug 2013.		
98	105	Hatia - Widening of road over bridge at km 423/30-32 near Birs Chowk.		JH	RNC	4.33	0.00		0.20	0.00	0.01	1		GAD finalised. Part Estimate sanctioned. Detailed estimate of 8.76 Cr(4033+4.43)Cr sanctioned by CAO/C/GRC. Soil investigation tender awarded. ROB will be executed by the Rly on single entity basis Full State Govt. share of ` 4.43 Cr. deposited by them. Main tender of ` 6.10 Cr. awarded on 23.07.2015. TDC: Dec'16. Work started. TVU 947247 in Jun 2012.	1631 W/14 1635 W/14	
99	106	Kendposi-Talaburu - Road over bridge in lieu of level crossing No.RBK-30 (13-14)(NH)		JH	CKP-I	0.00	0.00	0.00	0.10	0.00	0.00	0		Works appear in 2013-14. GAD finalised on 29.08.14. Work will be done by MORTH at their own cost as per MOU. TDC:Nf. TVU 226044 in Sep 2008. ROB deleted from PWP 2016-17.		821

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	Stat e	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
100	107	Namkom-Tatisilvai - Road over bridge in lieu of level crossing No.MH-23 (13-14)		JH	RNC	15.18	0.00	0.00	0.50	0.01	0.01	0		Scope: Rly portion(1X37.27 c/c span) crossing 3 Rly track) with 1020 m approaches. GAD finalised. Detailed Estimate of ` 33.00 Cr(15.17+17.83)Cr sanctioned by AGM/SER. ROB will be executed by the Rly on single entity basis. Tender of ` 29.05 Cr. awarded on 15.10.15 & work started. TDC:Dec'17. TVU 241636 in Sep 2011.	1630 W/14 1632 W/14	822
101	108	Chaibasa-Singpokharia - Road over bridge in lieu of level crossing No.RBK-14 (13-14)		JH	CKP-I	14.98	0.00	0.00	0.10	0.00	0.00	0		GAD approved by CBE. Cost of Rly portion: 3.57 cr. Part Detailed estimate sanctioned by AGM/SER. TVU More than 1 lakh as on July 2011.Tender of ` 39 cr. opened on 01.12.15 and under finalisation. TDC: Dec'18.	1665 W/15	823
102	109	Talaburu-Jhinkpani - Road over bridge in lieu of level crossing No.RBK-24 (13-14)		JH	CKP-I	0.00	0.00	0.00	0.10	0.00	0.00	0		GAD approved by CBE.Cost of Rly portion: 4.60 cr. Work will be done by MORTH at this own cost as per MOU. TDC:Nf.Tvu 232128 in Sep 2008. ROB deleted from PWP 2016-17.		824
103	110	Rourkela-Panposh - Road over bridge in lieu of level crossing No.212 (13-14)		O	ROU	20.15	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB approved. Detailed estimate sanctioned by AGM/SER on 15.07.15. Tender awarded on09.12.15. TDC:Dec'17.Tvu 215540 in July 2001.	1646 W/15	825
104	111	Tatanagar - Road over bridge in lieu of level crossing No.141 (13-14)		JH	TATA	20.15	0.00	0.00	0.10	0.00	0.00	0		GAD approved. Estimate under preparation after finalisation of GAD. ROB will be executed by the Rly and State Govt on cost sharing.Detailed estimate sent to State Govt for acceptance. TDC:Dec'18. TVU 59500 in Jun 2007.		826
105	112	Noamundi-Barajamda - Road over bridge in lieu of level crossing No.RBK-49 (13-14)		JH	CKP-I	14.05	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB approved and action is being taken for preparation of detailed estimate. ROB will be executed by the Rly on single entity basis on cost sharing. Part Estimate sent to State Govt for acceptance on 31.03.15. Detailed estimate sanctioned by AGM/SER on 15.07.2015. Tender of `27 cr. opened on 01.12.15 and under TC. TDC:Dec'18. TVU more than one lakh as on July 2011.	1664 W/15	827
106	113	Rourkela-Panposh - 2-lane road over bridge in lieu of level crossing No.211 (13-14)		O	ROU	17.18	0.00	0.00	0.10	0.00	0.00	0		GAD for ROB approved. Detailed estimate cost sanctioned by AGM/SER. Tender awarded on 09.12.15. TDC:Dec'17. Tvu 186977 in July 2011.	1645 W/15	828
107	114	Silli-Muri - Road over bridge in lieu of level crossing No.MH-4 (13-14)		JH	RNC	13.42	0.00	0.00	0.50	0.01	0.00	1		GAD finalised. Part Estimate sanctioned. Detailed estimate of ` 29.39 Cr(13.42+15.97)Cr sanctioned by CAO/C/GRC on 29.12.14. Soil investigation tender opened on 06.01.15. ROB will be executed by the Rly on single entity basis on cost sharing. Tender for main work of `25 cr. is also awarded on 24.09.2015. TDC:Dec'17. TVU 241636 in Aug 2011	1628 W/14 1633 W/14	829
108	115	Adra Yard - Road over bridge at km 283/32-34 in west end for connecting North & South settlement (13-14)		WB	ADA	27.15	0.00	0.00	0.10	0.00	0.00	0		GAD approved. Detailed Estimate sent to State Govt for their acceptance. TDC:Nf. TVU: more than one lakh in Dec 2012.	1666 W/15	830
109	116	Ramgarh - Rebuilding of road over bridge at km 88 (Bijulia) (National highway No.33)		JH	RNC	5.00	0.00	0.00	0.20	0.01	0.00	0		Work will be done by the Railway on Single entity basis. NH diverted. Hence it is not under MORTH. Estimate sent to State Govt. for acceptance. TDC: Dec'17.		
110	LB 204	LHS/RUB in place of unmanned L-Xing No. 167 at Km 302/11-13 between stations BRM - CKP.		JH	CKP-II	2.21	0.00	0.00		0.01	0.00	0		Work entrusted to CAO(C) in 15-16. Detailed estimate sanctioned. Tender for 4 LHS combindly of `10.46 Cr. is under process for floating. TDC: 30.06.16	1662 W/05	
111	LB-230	LHS/RUB in Place of L-Xing No; 164 at km297/17-19.		JH	CKP-II	2.20	0.00	0.00		0.01	0.00	0			1660 W/05	
112	LB-231	LHS/RUB in Place of unmanned L-Xing No; 165 at km299/1-3 between RKS-N-BRM		JH	CKP-II	2.15	0.00	0.00		0.01	0.00	0			1661 W/05	
113	LB-232	LHS/RUB in Place of L-Xing No. 170 at km307/23-25.		JH	CKP-II	2.41	0.00	0.00		0.01	0.00	0			1663 W/05	
1	DW	Kharagpur - ROB at IIT/KGP Puri Gate(03-04), (SF)		WB	KGP	8.89	0.50	9.38	0.00	0.00	0.00	100		Work completed and Commissioned on 10.05.2013 and LC No. LC/1 & LC/2 have been closed. TVU : 139254 on 2002. Final bill to be passed.	1299 W/05	620
2	DW	Rourkela - ROB(07-08), (S)		O	ROU	11.36	0.51	10.59	0.00	0.00	0.00	100		ROB commissioned by CM/Odisha on 09.07.13. LC No 210 closed. State Govt has to submit final exp. Statement for reimbursement so that work proposed for dropped from Pink Book 15-16. Cost of Rly portion: 6.76 cr. Work dropped from PB: 15-16. TVU 168494 in Aug 2003.	1384 W/08 1568 W/12	684

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	Stat e	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /	
3	DW	Jhatiphari -Chhatna - ROB(09-10), (SF)		WB	ADA	4.52	0.00	3.37	0.00	0.00	0.00	100		Tender awarded on 03.03.10. Work commenced by Hon'ble MR. Work completed and commissioned in Nov,2012. Work dropped from Pink Book 2014-15 (Main).	1425 W/09	739	
4	DW	Ranchi - Namkum -ROB(02-03), (SF)		JH	RNC	7.61	0.00	6.98	0.00	0.00	0.00	100		Rly portion completed on 24.05.2011. Full ROB commissioned on 26.01.13 by Governor/Jharkhand state. Work dropped from PB 14-15. TVU: 139254 on 2002.	1353 W/05	650	
5	DW	Rangamati - ROB(00-01), (SF)		WB	KGP	6.11			0.00		0.00	100		Full ROB completed and commissioned in June'10. Work dropped from Pink Book 2012-13. Re-imbursment to State Govt. done and transferred to ROB/Jhargram. TVU : 124591 Nov 1999.	1256 W/03	604	
6	DW	Ghatshila -ROB(02-03), (SF)		JH	KGP	6.70			0.00		0.00	100		Completed. Ramp work completed in Oct,2011. Work dropped from PB 2012-13. TVU: 170339 as on 2002	1250 W/02	626	
7	DW	Ranchi - Hatia (Addl. Leg on exising ROB towards MECON Colony Road)(2010-11), (SF)		JH	RNC	7.63			0.00		0.00	0		Work dropped from Pink Book'2012-13 as per State Govt's request. TVU 120424 as on Aug 2006.	1478 W/10	760	
###	LB-1/30	Mahuda - Jamuniatand: ROB(09-10), (SF)		JH	ADA	2.20	0.28	2.30	0.14	0.21	0.01	100		Estimate of ` 4.40 crores with Rly share of ` 2.2 cr sanctioned. Full ROB completed and ROB commissioned on 05.01.2015.			
						2.20										1483W	745
	30-	Sub-total				553.0	15.01	67.00	15.44	11.63	8.30						
		32- Bridge															
1	DW	Adra - Gomoh (Br.no. 412)(02-03), (DRF)		WB	ADA							100		Work completed in May'13. RE sanctioned. Handing over of bridge done on 12.11.2013. Final bill passed.	1302 W/05 1595 W/13	644	
						0.00	0.00	0.00	0.00	0.00	0.00						
		33 - S&T Works (consruction)															
115	382	CKP Division - Repl of signalling gears with centralised operation of points & signals (13 stations)		JH & O	CSTE(C)	66.00	0.66	24.75	1.25	0.16	0.13			Revised estimate costing Rs.43.46 Crores sanctioned on 12.11.09. 11 out of 13 stations (Bondamunda- A, D, K, P, Q, R Cabins, Sini, Kandra, RKSNI, GMH & DPS) commissioned. Bondamunda- B & C Cabins closed.			
116	383	KGP, CKP & Adra Divisions - Block proving by axle counters at central panel interlocked stations (33 block sections)		WB	CSTE(C)	26.69	0.81	16.79	1.00	0.50	0.37			LVCD 31 out of 33 block sections & BPAC 12 Out of 20 commissioned.KGP Div. : 9 out of 9 secs 1 GKL-KGP. 2. KGP-HIJ 3. RGX-RGA 4. RGA-TMZ 5.TMZ-KSBP (TMZ- Jn/Cabin, Jn/Cabin-KSBP), 6. KSBP-MSDL 7. MSDL-BRDL, 8. BRDL-BYSA, 9. BYSA & BYSA-DZK			
117	387	Howrah-Panskura - Repl. of automatic signalling for enhancing safety in train operation		WB	CSTE(C)	44.08	3.19	27.66	6.00	0.83	0.43			Revised estimate costing Rs.39.23 crores sanctioned on 30.3.09. DCTC with MSDAC at bridges as the system of train detection has been approved. Tender opened on 03/09/2010 & contract awarded on 21/12/2010 to M/s. Param			
118	392	SRC - Repl. of route relay interlocking		WB	CSTE(C)	7.41	0.44	10.27	0.50	0.295	-0.02			Santragachi (RRI) :- commissioned on 25-03-2013. Provision of new RRI. Work commissioned. Financial liabilities under clearance. TDC: Jun'16			
119	395	Tatanagar-Rajkharwan - Repl. of automatic signalling (A-route)		JH	CSTE(C)	19.54	1.05	12.29	4.00	1.58	1.24			Detailed estimate cost Rs.19.54 Crores sanctioned on 08.2.2008. Composite tender opened on 16.4.09 but discharged on 31.8.09. Fresh Composite tender (Engg., Elect. & Signal combined) opened on 17.11.09 for RKSNI-SINI			
		Sub-total				163.71	6.14	91.76	12.75	3.37	2.15						
		36- Other Electrical works															
120	430	Bondamunda - 2nd high tension 33 kv feeder from Rourkela grid sub-station & Rourkela - 33/11 kv supply at railway colony		O	CEE/C	5.50	0.49	3.80	1.69	0.22	0.05			Initial Contract was terminated on 19.10.2012. Contract for balance work awarded to M/s. Electro Engineers, on 9.08.2013. [Rs.141 Lakh](DOC :12 Months.) Progress: 11km out of 11km over head stringing completed and 3 km out of 5.5 km			
		Sub-total				5.50	0.49	3.80	1.69	0.22	0.05						
		37- Traction distribution works															
121	439	Purulia - 132/25 kv railway owned traction sub-station in repl of feeding post		WB	CEE/C	17.64	5.06	17.24	2.00	1.42	0.74			TDC: Jan'16.			
122	441	Bondamunda - 220/25 kv railway owned traction sub-station		O	CEE/C	37.71	0.43	0.75	0.00	0.00	0.00						
123	444	Jhargram - New railway owned traction sub-station		WB	CEE/C	23.21	3.52	7.43	2.00	3.67	0.98			S 1)Contract awarded (RS 1103.25 Lakhs) to M/s. Ranjit &co./Ranchi on 25/7/14.(DOC: 12			
124	456	Kharagpur-Bhadrak - Overhead equipment with aluminium feeder wire / auxilliary catenary wire (high density route) (170 km)		WB & O	CEE/C	47.23	0.01	0.02	4.00	0.22	0.22			Esttt sancd by CAO/C 26/6/13. Tender discharged two times i.e on 20/3/14 and 19/8/14. Re-tender opened on 9/10/14. Rate is overall 57.1% (approx) higher and dscharged on 13/5/15. It is to decided tender to be done in 2 parts(18km each) is under			
125	457	Santragachi, Kolaghat, Hijli & Dalbhumgarh - Augmentation of traction sub-station by 3rd bay with 30/42 mva transformer		WB	CEE/C	5.34	0.15	0.15	2.80	2.85	2.72			Estt sancd by CEE/C/on 09/9/13. Contract (cost 470.32 Lakhs) awarded to M/s. Ranjit and Co./RNCon 8/8/14.(DOC 12 months from LOA). GAD approved. Firm have supplied 132kv and 25 kv CT,PT LA and order placed for transformer. Foundation			
						131.13	9.17	25.59	10.80	8.16	4.10						

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	Stat e	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
42- Workshop																
126		KGP - Work shop modernisation (Cap & DF-3) (2007-08)		WB	KGP	52.55		0.00	0.00		0.00			4 sheds/Bldg completed by Metro. Work of 2 sheds transferred to SER from Metro Rly. Tender awarded and work in progress. TDC:Dec'13. KGP(WS):BG=2.76		
###	467	Bokaro Steel City - ELS (EE/A5), (CAP) (1996-97)		JH	RNC	56.13	1.67	50.83	1.00	2.86	1.78	100		Auxiliary shed completed. Main shed completed. Service buildings completed. P.Way works completed. Work commissioned by ML on 18.05.13. Revised estimate sent to Railway Board. Final bill for electrical work submitted to A/cs for passing. Final bills of 3 contract of Civil Engg work are under process.	1181 W/97 1335 W/06 1598 W/13	569
###	468	Santragachi - IOH (00-01) (CAP)		WB	GRC	13.18	0.19	10.32	0.00	0.00	0.00	100		Work completed and occupied by user department. Work can be dropped from Pink Book. Completion date: 31.03.2011. Work deleted from PWP 2016-17.	1232 W/01 1440 W/10	601
###	469	Adityapur - Sick line(04-05) (CAP)		JH	TATA	7.76	0.15	6.01	0.00	0.00	0.00	100		Completed (Engg. Work). Final bill of Engg work passed. Work deleted from PWP 2016-17.	1304 W/05 1396 W/09	656
###	470	Tatanagar - Coaching maintenance(06-07) (DF-3)		JH	TATA	23.88	2.20	17.78	0.60	1.20	0.54	100		Work commissioned.	1333 W/06	669
###	471	Santragachi -ELS (06-07), (DF-3)		WB	GRC	3.18	0.05	2.86	0.00	0.00	0.00	100		Tender awarded on 26.02.10. Engg. work completed and in use by user department. Final bill passed. Work can be dropped from Pink Book. Completion date: 31.12.2010. Work deleted from PWP 2016-17.	1320 W/06	668
132	473	Padmapukur-Coach. (08-09) (DF-3)		WB	GRC	12.3	0.32	10.68	0.00	0.00	0.00	100		Work completed in Aug ,2011. Work deleted from PWP 2016-17.	1367 W/08	693
###	474	Adityapur - New ROH (09-10) (DF-3)		JH	TATA	11.33	1.17	7.13	0.25	0.41	0.35	100		Tender awarded on 08.09.10. Engg. Engg. work completed in Jan'13. Final bill of Engg work passed. Final PVC under preparation. Final bill of electrical work under recording in MB. Work deleted from PWP 2016-17.	1438 W/09	720
134	475	Bokaro Steel City -ROH (09-10) (DF-3)		JH	RNC	13.33	2.77	4.28	2.50	1.94	0.64	32		Tender awarded on 26.08.10. Work is in progress. Total fund required is ` 4 cr in 15-16. TDC: Dec 2016 (subject to availability of fund). Contract will be terminated.	1434 W/09	721
###	476	Bondamunda (ELS) (09-10) (EE/A2), (CAP)		JH	ROU	10.22	0.60	7.89	2.00	0.50	0.07	100		Work completed and commissioned. Shed has been handed over to Open Line on 04.05.13. Final bill passed. Completion date: 31.10.2012	1424 W/09	736
###	477	Bhjudih - Sick line(09-10) (EE/A1), (DF-3)		JH	ADA	7.90	0.85	7.04	0.17	0.28	0.07	100		Tender awarded on 17.02.11. Engg. work completed in Dec'13. Work deleted from PWP 2016-17.	1447 W/10	737
###	478	Bokaro Steel City - Premium rake Exam.(09-10) (P- 7), (DF-3)		JH	RNC	5.40	0.67	1.70	1.40	0.37	0.23	100		Tender awarded on 16.07.10. Engineering work completed and final bill passed. Work deleted from PWP 2016-17.	1432 W/09	723
###	479	Tatanagar - Wheel shop(09-10) (CAP)		JH	TATA	5.95	0.65	4.04	0.10	0.65	0.10	100		Tender awarded on 01.05.12. Work completed in April'15.	1429 W/09	735
###	480	Bokaro - Sick line with EOT crane(09-10) (DF-3)		JH	RNC	10.49	0.39	1.16	2.80	0.30	0.27	14		Tender awarded on 24.08.10. Drwaing & Design work completed. Foundation earth work in progress. TDC: Dec'16.	1435 W/09	714
###	481	Tatanagar Electrical Loco Shed - WAG-9(10-11) (CAP)		JH	TATA	9.67	2.04	5.04	2.00	1.10	0.77	100		Shed work completed in March 2015. Building work is in progress. ELS shed completed. Procurement of Electrical M&P under process. TDC: June'16.	1466 W/10 1605 W/13	753
141	482	Hatia - Coaching Depot (10-11) (P- 11), (DF-3)		JH	RNC	19.78	2.94	5.14	5.75	7.00	4.88	100		Estimate sanctioned. Tender awarded in Oct,12. Work is in progress. Pit completed and commissioned on 29.08.15. Electrical work completed.	1454 W/10	752
###	483	Tikiapara - Stabling pits. (10-11) (DF-3)		WB	GRC	6.40	1.47	5.13	1.50	1.10	0.81	100		Estimate sanctioned on 10.06.11. Tender awarded on 02.11.11 and commissioned.	1517 W/11	751
143	485	Kharagpur (W/S) - Excellence for Wagon prototyping (10-11), (DF-3)		WB	KGP	102.28	0.00	0.00	0.00	0.00	0.00	1		Estimate sanctioned. Work transferred to RVNL. TDC: NF. Work to be deleted from PB 2016-17	1518 W/11	764
144	489	Shalimar - Two pit lines with catwalk (11-12) (P- 18), (DF-3)		WB	GRC	12.41	0.00	0.54	1.00	0.00	0.00	2		Detailed Estimate vetted by Fianance. Mou with IRCON signed on 11.10.12.Work will be taken up alongwith main Shalimar work. TDC:Nf.	1545 W/12	783
145	490	Padmapukur - Major Coaching facilities(11-12) (DF-3)		WB	GRC	37.78	3.72	5.95	6.00	3.37	3.22	26		Detailed estimate sanctioned. Tender of ` 17.4 Cr awarded on 23.08.2012. Work is in progress. Pit line work commissioned. Balance TDC - 31.12.2016	1533 W/11	786

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	Stat e	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
146	492	Rourkela - Extension of washing pit line to cater 26-coach length trains 12-13), (DF-3)		JH	ROU	8.60	0.00	0.04	1.25	1.10	0.03	10		Detailed Estimate sanctioned on 17.01.13, Tender of ` 4.5 Cr opened on 23.08.13 and discharged due to shortage of fund. Removal of encroachments by OL in progress. Work can be taken up after shifting of S&T cables for which separate work sanctioned. Fresh Tender of ` 4.78 Cr. opened on 13.08.15 and awarded on 10.09.15. Work has been started. Encroachment to be removed by division by 20.01.16. S&T work under PH-33 will be done by CSTE/C. TDC: Jun'16.	1555 W/12	800
147	493	Dangoaposi - Augm. of sick line maintenance facilities (12-13),(DF-3)		JH	CKP	13.49	0.08	0.09	3.00	3.00	1.38	10		New work appears in PB-2012-13. Detailed Estimate sanctioned on 23.11.12.Tender opened on 05.03.13 and tender of ` 7.88 cr awarded on 07.08.13. Due to non availability of fund, work has not been started. PB allotment in 2015-16 is ` 3 cr, which is also insufficient to take up the work in full swing. TDC: Dec,2016.	1590 W/12	798
148	494	Bondamunda - Second ELS to home 200 electric locos(12-13), (CAP)		O	ROU	132.90	0.00	0.00	12.90	12.90	13.00	1		New work appears in PB-2012-13. Work entrusted to IRCON. Detailed estimate of ` 132.30 cr sanctioned by Railway Board. IRCON asked to deposit ` 25 cr as initial deposit to take	1554 W/12	799
149	495	Tatanagar - Augmentation of electric loco shed for increasing holding from 120 to 150 locos (13-14) (CAP)		JH	TATA	13.70	0.00	0.00	1.00	2.00	0.01	5		Works appears in 2013-14. Detailed Estimate sanctioned on 12.06.14. Tender of ` 7.09 Cr. awarded on 20.04.15. PB allotment in 2015-16 is only ` 1 cr. As such additional fund required to progress the work. TDC: 31.12.2016.	1613 W/13	816
150	497	Bondamunda (Diesel loco shed) - Homing of 50 Nos WDG4 (HHP Diesel) locomotives. (15-16) (DF-3)		OD	ROU	35.46			0.50	0.26	0.00	1		New work appears in PB 15-16. Plan under preparation. Detailed Estimate sanctioned. Tender under process for calling. TDC: Dec'17 (Engg. Work).	1668 W/15	856
1	DW	Nimpura - Upgradation (06-07) (DF-3)		WB	KGP	13.64	0.06	8.09	0.00		0.00	100		Work completed.	1330 W /06 1501	667
2	DW	Tatanagar-Cover shed (09-10) (DF-3)		JH	TATA	13.11	0.14	10.80	0.00	0.03	0.03	100		Work completed in July,2011.	1453 W/10	657
3	DW	Bandamunda - Med. Sick Line(06-07) (DF-3)		JH	ROU	7.00	0.01	6.79	0.00		0.00	100		Commissioned	1442 W/10	672
		Sub-total				590.61	22.16	153.65	45.72	40.39	28.19					
51- Staff Quarters																
###	499	Adra Qrs. Type-II: 70 & Type - III: 15 (08-09), (DRF)		WB	ADA	8.12	1.78	6.82	0.80	0.90	0.29	100		Work completed. Qrs handed over to Open line. Completion date : 31.03.2014. Work to be deleted.	1377 W/08	695
152	500	Adra -Qrs. Type-II-93 units at North Settlement(09-10), (DRF)		WB	ADA	6.99	0.98	4.39	1.00	2.00	1.15	80		Work in progress. TDC : 48 units Ty-II completed in March,15. To be handed over in Jan,16. Balance 45 units Ty-II March,16.	1412 W/09	742
153	501	Adra - Qrs. type-II-93 units at East settlement (09-10), (DRF)		WB	ADA	7.75	1.59	5.40	2.00	1.85	1.35	90		Work in progress. Out of 93 units, 56 units (14 blocks) completed in March,15 and handed over in Jun'16. Balance 37 units Ty-II to be completed in Mar'16.	1410 W/09	740
154	502	Adra - Qrs. type-II-93 units at South settlement (09-10), (DRF)		WB	ADA	8.77	1.91	7.00	1.50	0.85	0.38	100		All 93 units (23 blocks x 4 units + 1 block x 1 unit) completed and handed over.	1411 W/09	727
155	503	Anara - Qrs. type-II-69 & type-III -15 units (09-10), (DRF)		WB	ADA	6.60	0.88	3.34	1.00	1.00	0.39	65		Structural works of 40 units Ty-II completed. 32 units to be handed over by Mar'16, balance by March 16. TDC: March'16	1409 W/09	725
156	504	Adra - Qrs. type-II- 85 units at Seva Nagar colony(09-10), (DRF)		WB	ADA	6.43	1.75	3.78	1.00	2.20	0.99	80		48 units completed in March,15, 24 units handed over in Mar 15 & 24 units handed over in June 15. TDC for balance 37 units : Dec 2015 and handed over in Mar'16	1413 W/09	726
###	505	Bokaro Steel City - Type-V 1 Unit, Type-IV 4 Units, Type-III 25 Units & Type-II 50 Units (10-11), (Cap)		JH	RNC	9.19	1.90	7.47	1.00	1.20	0.45	100		All Qtrs completed and handed over to O/L. Work deleted from PWP 2016-17.	1457 W/10	747
158	509	Ranchi Type - II - 151 & type - III - 8 units (15-16)(DRF)		JR	RNC	24.57			0.01	0.01	0.00			New work appears in PB 15-16. Detailed Estimate of ` 24.57 cr. sanctioned on 24.09.15. Tender under process for calling. TDC: Dec'19	1669 W/15	857
1	DW	Dongaposi - Type-II 63 units & type-III-12 units (09-10), (Cap)		JH	CKP-I	7.54	0.33	7.19	0.00	0.00	0.74	100		Work completed. Final bill passed. SD released. Work deleted from Pink Book 15-16.	1417 W/09 1594 W/13	724
2	DW	Dongaposi - Type-II 60 units (09-10), (Cap)		JH	CKP-I	5.98	0.22	5.79	0.00	0.18	0.00	100		Work completed. Qtrs handed over to Open line. Final variation completed. Negotiation done. Work deleted from Pink Book 15-16.	1430 W/09 1575 W/13	741
		Total				91.95	11.33	51.19	8.31	10.19	5.79					
52- Staff amenities																
159	512	Ranchi -Laying astro-turf (07-08), (DF-2)		JH	RNC	8.56	0.57	6.69	1.00	1.10	0.63	90		Laying of Synthetic Surface completed. Sprinkler system commissioned by Hon'ble MR on 07.06.15. Work completed and commissioned. TDC for changing room: Jan'16.	1374 W/08 1626 W/14	681

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
160	513	Adra - RCC overhead tanks (09-10), (DRF)		WB	ADA	7.00	0.14	4.69	1.00	1.12	1.12	81		Detailed Estimate sanctioned on 06.10.09. 2 Tenders awarded and work are in progress. Two tender for CI pipe of 0.46 Cr. & 0.34 Cr. are under calling. TDC: June'16.	1421 W/09	738
###	514	Chakradharpur- Upgradation of hospital (09-10), (DF-2)		JH	CKP-I	7.18	1.61	4.24	0.70	1.00	0.62	80		Detailed Estimate sanctioned on 09.06.10. Work completed in March,15. Medical equipment to be procured. Additional fund is needed.	1433 W/09	734
162	515	Kharagpur - Upgradation of Divisional Hospital (09-10), (DF-2)		WB	KGP	7.66	2.12	3.59	1.50	2.60	1.74	65		Detailed estimate sanctioned on 20.10.11. Plan and design done. Tender awarded on 01.10.12 and KGP up-gradation of Divisional Hospital work in progress. Scope: 1320 sqm for ICU & 140 bedded hospital completed. Procurement of furniture and instruments are being done by CMD. Work completed.	1519 W/11	769
163	517	Ranchi - HTE Water Supply arrangement((10-11), (DF-1 & DF-2)		JH	RNC	8.16	1.64	2.82	1.25	0.90	0.20	50		Estimate sanctioned on 04.02.11. Tender of ` 5.29 cr awarded on 16.01.13. work in progress. River intake weel and intake pump house completed. RCC OH 1 lac litre capacity tank completed. Other work in progress. Clarifloculator completed. River intake well and pump house completed. Chemical cum pump room, boundary wall works are completed. Filter with connections are to be done. TDC: Mar,16.	1475 W/10	762
164	518	GRC Nursing College(11-12), (DF-2)		WB	GRC	26.26	0.00	0.08	0.01	0.00	0.00	0		Inadequate fund. Hence no work can be done. TDC: 31.12.19. Work deleted from PWP 2016-17.	1462 W/2010	758
165	519A	Ranchi - 50 bedded hospital.(07-08), (DF-2)		JH	RNC	7.55	2.01	5.52	0.01	0.50	0.00	60		Second phase works of Block C, D and E completed. Phase I: completed and commissioned Phase II of hospital inagurated by GM/GRC on 25.10.15.	1344 W/071599 W/13	676
1	DW	Kharagpur-Water treatment plant(97-98), (DF-2)		WB	KGP	8.00	0.13	7.50	0.00		0.00	100		Engg Work completed and commissioned in Dec'12. Radial collection handed over to open line on 26.04.13. Final bill passed. Work deleted from Pink Book 15-16.	1203 W/991305 W/05	596
2	DW	Pipe line at KGP for 1500 metre. (10-11) (DRF)		WB	KGP	0.9999	0.00	0.98	0.00		0.00	100		Work completed and commissioned in Dec'2012. Pipe line handed over to open line on 26.04.13.	1498 W/11	596/A
3	DW	Piple line at KGP 800 metre(10-11) (R).		WB	KGP	0.50	0.00		0.00		0.00	100		Completed in Dec'12.		
166	LB-58/5	GRC Nursing College (11-12), (DF-2)		WB	GRC	0.9967	0.00	0.00	0.00		0.00	1		No work due to shortage of fund. Work to be deleted from LAW book 2016-17.	1477 W/10	758
Total						82.86	8.22	36.09	5.47	7.67	4.31					
53- Passenger Amenities																
167	526	Hatia -Shelter(10-11), (DF-		JH	RNC	6.83	0.39	4.25	2.07	2.00	0.85	100		Estimate sanctioned on 04.02.11. Tender awarded on 28.07.11. Work completed in Dec'15.	1445 W/10	757
168	529	Kharagpur PF Shelter(10-1		WB	KGP	5.97	0.60	5.70	0.00	0.27	0.00	100		80 bays (80 x 15mx10m) completed. Final bill passed. Work deleted from PWP 2016-17. Completion date: 31.10.13	1470 W/10 & 1515 W/11	748
169	532	Hijli - Station building & circulating area(11-12), (DF-1)		WB	KGP	21.00	4.33	8.27	6.00	5.00	4.51	100		Detailed Estimate of ` 21 cr sanctioned on 13.08.12. Tender of ` 19.66 cr awarded on 21.01.13 and work is in progress. Hijli station building inagurated by Hon'ble Railway minister on 06.06.2015. Pf shelter sheeting under progress. Approach road IIT side completed. RCC oH tank 4,50,000 litre capacity completed excet pipe line works. UG tank under progress. Wasahable apron works & circulating area works completed. Completed in Dec'15.	1550 W/12	788
###	LB-14/53	Digha - Washable apron (2009-10) (DF-1)		WB	KGP	1.27	0.02	1.01	0.01	0.01	0.00	100		Work completed & commissioned in May,2011 after completion of non-interlocking working.	1451 W/10	255A
Total						35.07	5.35	19.23	8.08	7.28	5.36					
64- Other Specified works																
171	540	Sini(ZRTI) - Repl. Of Barrack (2007-08), (DRF)		JH	TATA	8.04	1.80	6.16	1.70	1.70	0.35	80		Out of 6, 5 blocks completed and commissioned. Block A completed in Dec'15.	1368 W/081576	680
172	542	Tatanagar (ELTC) - 200 bedded hostel(2nd wing) (09-10), (DF-3)		JH	TATA	6.84	0.58	2.42	1.50	1.07	0.51	50		Detailed Estimate sanctioned on 30.12.09. Rear block for 40 rooms (80 beds) completed and commissioned. Structural work of front block for 60 rooms (120 beds) under progress. TDC: Mar,2016.	1422 W/09	718

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
173	544	Kharagpur - Advance Loco Pilot (10-11), (DF-3)		WB	KGP	19.27	0.00	0.27	0.00	0.00	0.00	1		Estimate sanctioned by Railway Board on 23.05.12. It has been decided that work will not be taken up at present. Work deleted from PWP 2016-17.	1467 W/10 & 1530 W/11	759
174	LB-1, 10, 24, 29 / 64	CC TV (DF-3) (Cap) (S&T/Project)														
1	DW	Tatanagar -200 bedded hostel(06-07), (DF-3)		JH	TATA	4.23	0.10	4.03	0.00		0.00	100		Completed in April,2010. Work dropped from Pink Book 2013-14.	1345 W/07	673
2	DW	GRC- 7 storeied office building in repl.(DRF)		WB	GRC		0.00	0.17	0.00		0.00	100				

WORKS UNDER CAO(C)GRC as on 31.07.2015

Sl. No.	PB 15-16	Description	KM	State	Dy CE (Con)	Cost (Cr.)	Exp. In 14-15	Cumu Exp. Upto Mar'15	BG 15-16	RG 15-16	Exp. In 15-16 upto jan'15	Prog (in %)	Prog in Km	Remarks	Estimate No.	File No.P D/W /
64-Total						34.15	2.48	13.04	3.20	2.77	0.86					
Total for RLY									688	259	196					
Deposit works																
175		MCL siding (05-06) (Deposit)		O	JSG	1007	133.88	380.17	100.00		93.39	40		LA in progress by State Govt. Work are in Major Bridge on lb river (13x45.7m) completed. LA 676 acre out of 711 acre acquired. Tender awarded on 25.07.11 and work in progress. RE of ` 1007 cr. sanctioned on 29.07.15. Jharsuguda – Barpali (42.20 Km): June'16. Total amount deposited ` 496.5328 cr. TDC: June'16 (phase-I)	1372 W/08 1569 W/13	653
176		MCL- Doubling (Deposit)		O	JSG	590.59								Detailed estimate sanctioned on 29.07.15 Tender for EW & Pway of ` 25.20 Cr. Major Bridge No. 85(1x18.3) of `4.41 Cr. are under process for calling. TDC: NF	1601 W/13	653A
177		Subarnarekha (Deposit)		O	KGP	7.66	0.51	4.84	1.72		0.36	80		Estimate sanctioned and State Govt deposited full amount to Railway. Out of 9 bridges 7 bridges are completed. Launching for balance 2 bridges to be started. TDC: Feb'16.	1387 W/08 1392 W/08	539
178		RVNL Dep (RVNL)		WB	GRC	67.01	1.19	61.70	1.50		0.00				1283 W/04	606
179		Jharkhand (Deposit)		JH	RNC	304.00	4.49	31.99	70.00		0.00				0	403/1/A/Pt.VI
180		ROB- Jhargram		WB	KGP	6.77	0.24	7.18	0.00		0.00				1431 W/09	619
181		OMDC:Siding in BBN-BJMD (Deposit)		O	CKP	0.76	0.00	0.00	0.70		0.14	90		Estimate sanctioned on 16.04.11. Full fund deposited by the party. Work completed.	1484 W/10	677
Total						1984	140		174	0	94					
EBR (IF)									778	458	163					
Grand total						1984	140		1640	717	453					

