

Position of Drawings for ongoing projects at CAO/CON/GRC's Drawing Section as on 03.02.2017						
BRIDGES & OTHER STRUCTURES						
SI	Description	Drg	DY. CE	Dt_Recd.	Status	General position
	<u>CE/C/SOUTH</u>					
1	GAD & Structural drawing of Type IV Quarter at TATA	4	CKP	22.04.16	Checking done	Sent back to Dy. CE/C/CKP on 05.05.2016 for correction. TP GAD received without signature hence returned back on 19.08.2016. TP GAD Drg. Received from Dy. CE/C/CKP on 24.08.2016 sent to CPDE 01.09.2016 for approval. The same was returned by CPDE on 07.09.2016 with observation which has been forwarded to Dy. CE/C/CKP-II.
2	GAD of LHS BR. no. CKP-GOL LC no. 173	1	CKP	27.07.2016	Under Preparation	Soft copy and site details received on 27.07.2016,now pending for preparation as open line portion will be approved first.
3	GAD of LHS BR. no. CKP-GOL LC no. 178	1	CKP	27.07.2016	Under Preparation	Soft copy and site details received on 27.07.2016,now pending for preparation as open line portion will be approved first. Drawing of Open line portion has been approved and the drawing for construction portion is now under preparation with the provision of cast in situ.
4	GAD of LHS BR. no. CKP-GOL LC no. 181	1	CKP	27.07.2016	Under Preparation	Soft copy and site details received on 27.07.2016,now pending for preparation as open line portion will be approved first. Drawing of Open line portion has been approved and the drawing for construction portion is now under preparation with the provision of cast in situ.
5	GAD of Br. No. 704 (HTE-BNDM Doubling)	1	ROU-II	21.07.2016	Under modification	As desired by CE/C/South GAD to be prepared in house. Now PP Drg. is under checking in this office as on 04.08.2016. PP drg sent to Dy. CE/C/ROU-II for verification on 11.08.2016.PP received from Dy CE/C/ROU-II on 28.08.2016 after site verification now under checking/modification in this office before final TP drg print out. TP print will be taken after finalization of L-section. The matter was discussed with CE/C/SOUTH regarding Girder and it is decided to provide Open Web Girder instead of Composite girder. Drg modified and soft copy sent to Dy. CE/C/ROU-II on 27.10.2016.TP received from Dy. CE/C/ROU-II on 04.11.2016 checked in this office & sent to CBE on 17.11.2016 for approval.Returned by CBE on 15.12.2016 with observations . Resubmitted to CBE on 05.01.2017 after compliance of observations.Returned by CBE with observations on 30.01.2017 now under review.
6	GAD of Colony FOB at Rourkela	1	ROU-I	13.05.2016	Checking done	PP drawing checked and sent to Dy. CE/C/ROU for compliance of observations & submission of final T.P.on 23.05.16. TP received from Dy. CE/C/ROU on 19.07.2016 .Sent to CEE/Con for approval on 25.07.2016. Drg has been received from CEE/CON on 08.08.2016 and sent to Dy. CE/C/ROU for Sign of divisional authorities on 09.08.16
7	GAD & Str. EI Building at CKP,RKSN-CKP Third line	4	CKP	16.05.2016	checking done	GAD and electrical layout drg returned to Dy. CE/CKP for compliance on 20.05.2016.Two structural drawing pending in this office till finalization of GAD.

8	Draft Structural drg. of Br.237 (CKP-GOL) Major Bridge	4	CKP	21.04.2016	under checking	Approved on 03.01.2017
9	GAD of Br. No. 99 (ROU-SOGR)	1	ROU-I	10.03.2016	prepared	Drg. was prepared in this office and sent to CBE on 21.03.2016 and returned to Dy. CE/C/ROU with CBE's Observation on 24.05.2016. After complying CBE's observation drg. was re submitted to CBE on 06.06.2016. Returned by CBE on 05.07.2016 with observations & the same was sent to Dy. CE/C/ROU on 07.07.2016. Compliance received from Dy. CE/C/ROU on 12.07.2016 sent to CBE on 14.07.2016. CBE raised some observations on 07.09.2016 accordingly letter issued to Sr. DEN/Co-ord/CKP & Dy. CE/C/ROU-I. After joint inspection, report sent to CBE on 20.09.2016 for compliance. Returned by CBE on 15.12.2016 with observations. CBE asked Sr. DEN (Co.)/CKP for joint inspection as on 10.12.2016.
10	GAD of Br. No. 125 (ROU-SOGR)	1	ROU-I	26.04.2016	Prepared	Drg prepared in this office and sent to DCE/C/ROU on 02.05.2016. Scheme has been changed by DCE/C/ROU. Revised drg prepared in this office. Soft copy mailed to Dy. CE/C/Rou on 10.06.2016 & reminded for submission of final T.P drg. TP print received from Dy. CE/C/ROU on 18.07.2016. Panposh yard plan approved on 09.11.2016 & the drawing is also finalized & soft copy sent to Dy. CE/C/ROU-I on 10.11.2016. TP print received from Dy. CE/C/ROU-I on 17.11.2016 now sent to CBE on 25.11.2016. Returned by CBE on 26.12.2016 with observations which is sent to Dy. CE/C/ROU-I on 26.12.2016. Compliance received from Dy. CE/C/ROU-I on 28.12.2016. The drawing is modified as advised by CE/C/South and soft copy mailed to Dy. CE/C/ROU-I on 05.01.2017 for checking and return. TP received from Dy. CE/C/ROU-I on 23.01.2017 checked in this office and sent to CBE on 28.01.2017.
11	GAD of Br. No. 111 (ROU-SOGR)	1	ROU-I	10.03.2016	Prepared	Drg was prepared in this office and sent to CBE on 21.03.2016. Same was returned by CBE on 26.05.2016. Drg was modified in this office and soft copy sent to Dy. CE/C/ROU for submission of modified T.P drg on 06.06.2016. Modified TP drg received from Dy. CE/C/ROU on 21.06.2016. Submitted to CBE on 29.06.2016. CBE raised some observations on 07.09.2016 accordingly letter issued to Sr. DEN/Co-ord/CKP by him for joint inspection. Accordingly Dy CE/C/ROU-I asked for joint inspection on 12.09.2016. After joint inspection, report sent to CBE on 20.09.2016 for compliance. Returned by CBE on 15.12.2016 with observations. CBE asked Sr. DEN (Co.)/CKP for joint inspection as on 10.12.2016.

12	GAD of FOB Tunia	1	CKP	24.06.2016	Checking done	Draft drg has been submitted by Dy. CE/C/CKP on 24.06.2016 in this office. After checking the PP copy sent to DyCE/C/ROU for final TP submission on 20.07.2016. Dy. CE/C/CKP resubmitted draft PP on 29.07.2016. Checking done. Sent to Dy. CE/C/CKP on 12.08.16 for submission of Final TP Drg. PP resubmitted by Dy. CE/C/CKP-II on 06.09.2016. The drg is checked and returned to Dy. CE/C/CKP-II on 19.09.2016 which is received from Dy. CE/C/CKP-II on 26.09.2016. Checking done and now sent to Dy CE/C/CKP for signature of divisional officials on 18.10.2016. Recieved from Dy. CE/C/CKP on 23.12.2016 checked in this office and sent to CEDE/GRC for signature on 13.01.2017. After signature of CEDE drawing submitted to CPDE for approval on 19.01.2017.
13	GAD of Br. No. 65 (ROU-SOGR)	1	ROU-I	25.02.2016	Prepared	Under the jurisdiction of Dy.CE/C/JSG
14	GAD of Br. No.66 (ROU-SOGR)	1	ROU-I	25.02.2016	Prepared	TP drg. received from field on 02.06.2016 and sent to CBE on 03.06.2016 but due to absence of XEN/Bridge/GRC drawing was received on 06.06.2016. Returned by CBE on 15.07.2016 with observations. Sent to Dy. CE/C/ROU on 19.07.2016 for compliance. Compliance received from Dy. CE/C/ROU on 01.08.2016 but pending for Sogra yard. Now Sogra yard finalized & soft copy & PP has been sent to Dy. CE/C/ROU-I on 17.11.2016 for checking and submission of TP. Verified drawing received from Dy. CE/C/ROU-I on 06.12.2016, checked in this office and sent to Dy. CE/C/ROU-I on 09.12.2016 for submission of TP. TP recieved on 16.12.2016 checked in this office and now under compliance of CBE's old observations. New drawing has been prepared following completion drawing as instructed by CE/C/South and soft copy mailed to Dy. CE/C/ROU-I on 05.01.2017. TP recieved from Dy. CE/C/ROU-I on 20.01.2017 sent to CBE on 27.01.2017.
15	GAD of Br. No.67 (ROU-SOGR)	1	ROU-I	25.02.2016	Under preparation	Drg prepared by this office. Soft copy was sent to Dy CE/C/ROU for TP drg on 12.05.2016. TP Drg. recieved on 11.07.2016 & was sent to CBE on 02.08.2016 after checking. Same was returned by CBE with obs on 02.09.2016 & sent to Dy CE/C/ROU-I on 07.09.2016 for compliance. Compliance received from Dy.CE/C/ROU-I on 22.09.2016. Fresh drawing is prepared and soft copy mailed to Dy CE/C/ROU-I on 19.10.2016 for checking and submission of TP. TP received from Dy. CE/C/ROU-I on 04.11.2016 checked in this office ,and sent to CBE on 30.11.2016. Returned by CBE on 19.12.2016 with observations. CBE asked Sr. DEN(Co)/CKP for joint inspection as on 16.12.2016 .

16	GAD of Br. No.69(ROU-SOGR)	1	ROU-I	25.02.2016	prepared	P.P drg. Received from Dy. CE/C/ROU on 08.06.2016. Modified soft copy mailed to Dy. CE/C/ROU for final T.P drg. on 09.06.2016. TP drg received from Dy. CE/C/ROU on 21.06.2016. After site verification on 13.07.2016 required modification done. Sent to CBE on 02.08.2016 after modification. Returned by CBE with obs on 02.09.2016 sent to Dy CE/C/ROU-I on 07.09.2016 for compliance. Compliance received from Dy.CE/C/ROU-I on 22.09.2016. As instructed by CE/C/South fresh drawing prepared and sent to Dy. CE/C/ROU-I on 06.10.2016.TP received from Dy. CE/C/ROU-I on 14.10.2016 and sent to CBE on 25.10.2016. Returned by CBE on 09.11.2016 with observations ,sent to Dy CE/C/ROU-I on 09.11.2016 for compliance. Compliance received from Dy. CE/C/ROU on 27.11.2016. Decision of CE/C/South is not to construct the bridge as there is no water way.
17	Panel building Barabambo	1	CKP	03.03.2016	To be modified	GAD & Structural TP drawing returned back to DCE/C/CKP-II on 28.04.2016.Only structural drawing received on 19.07.2016. On 21.07.2016 Dy CE/CROU has been requested to submit GAD following GAD of Jaraikela station building.
18	GAD of Br. No.80 (ROU-SOGR)	1	ROU-I	29.03.2016	Under preparation	Sonakhan Yard plan finalized. GAD prepared PP sent to Dy. CE/C/ROU-I on 19.10.2016 for checking and return.PP received on 02.11.2016 is under checking.HFL data required for modification.HFL data received on 17.11.2016 and modification done.Soft copy sent to Dy. CE/C/ROU-I for checking & submission of TP.TP received on 29.11.2016 and sent to CBE on 06.12.2016.Returned by CBE on 02.01.2017 with observations now the drawing has been sent to Dy. CE/C/ROU-I for compliance on 04.01.2017.
19	GAD of Br. No.79 (ROU-SOGR)	1	ROU-I	29.03.2016	Under preparation	Drg prepared by this office. Soft copy sent to Dy CE/C/ROU for TP drg on 12.05.2016.TP Drg. Received on 11.07.2016 , checked and found non standard size hence returned back on 12.07.2016..Modified TP print sent to Dy. CE/C/ROU on 29.07.2016 for verification. TP drg received from Dy. CE/C/ROU on 09.08.2016, checked in this office now under the consideration of design as asked by CE/C/South.Design done drawing modification is in progress as on 28.10.2016.Site details of D/S side required to finalize the drawing, Dy CE/C/ROU-I adviced on 03.11.2016 to submit the same .Site details received on 27.11.2016, drawing modified and soft copy sent to Dy. CE/C/ROU-I for submission of TP on 13.12.2016.TP recieved on 22.12.2016 from Dy. CE/C/ROU-I, checking done and modification incorporated in the drawing. Modified drawing sent to Dy. CE/C/ROU-I on 11.01.2017 for checking and return.TP recieved from Dy. CE/C/ROU-I on 02.02.2017 now under the process of approval.
20	GAD of Br. No.81 (ROU-SOGR)	1	ROU-I	29.03.2016	Under preparation	Approved on 11.01.2017

21	GAD of Br. No.128 (ROU-SOGR)	1	ROU-I	06.05.2016	Prepared	Approved on 02.01.2017
22	Structural drg of Br no. 89 (ROU-SOGR) Major Br.	1	ROU-I	29.08.2016	Under checking	Approved 19.01.2017
23	Structural drg of Br no. 95 (ROU-SOGR) Major Br.		ROU-I	29.08.2016	Under checking	Approved on 27.12.2016
24	Structural drg of Br no. 103 (ROU-SOGR) Major Br.		ROU-I	29.08.2016	Under checking	Approved 23.02.2017
25	GAD of Br. No.124(ROU-SOGR) Major Br.	1	ROU-I	16.05.2016	Under checking	Draft drg had been checked and observations raised by this office returned to Dy. CE/C/ROU on 25.05.2016. Final TP drg in two copies submitted by Dy. CE/C/ROU with a report on 14.06.2016 in this office. TP drg and basic report checked and returned to Dy. CE/C/ROU on 23.06.2016. Again PP received from Dy. CE/C/ROU on 19.07.2016 after compliance of observations. Dy CE/C/ROU was asked to submit revised PP for observations raised by this office on 26.07.2016. Modified PP Drg, submitted by Agency on 01.08.2016 checked. TP drg received from Dy. CE/C/ROU on 09.08.2016 and sent to CBE on 18.08.2016. Approval for pile foundation is obtained. Design basis report was checked and sent to CBE. The drg returned by CBE with observation on 12.09.2016 and the same was sent to Dy. CE/C/ROU-I on 19.09.2016 for compliance and resubmission. Compliance received from Dy. CE/C/ROU-I on 30.09.2016. Design basis report returned by CBE with observation on 04.10.2016.As instructed by CE/C/South on 03.10.2016 Dy. CE/C/ROU-I asked to submit reprint of drawing with incorporating all missing data.Fresh GAD resubmitted by Dy. CE/C/ROU-I on 07.10.2016, now checking done in this office & submitted to CBE on 21.10.2016.Design basis report has been sent to RDSO on 19.10.2016.Returned by CBE with observations on 09.11.2016 sent to Dy. CE/C/ROU-I on 11.11.2016 for compliance. Compliance received from Dy. CE/C/ROU-I on 17.11.2016 now under sent to CBE on 18.11.2016.CBE returned on 21.11.2016 now kept pending for RDSO's approval of DBR.RDSO's observations as on 14.12.2016 of DBR along with compliance and GAD has been sent to CBE/GRC on 03.01.2017.Returned by CBE with observation on 17.01.2017 resubmitted on 25.01.2017 after compliance.Returned by CBE on 02.02.2017. Letter written to Rly. Bd. on 03.02.2017 for consideration of same waterway as of existing bridge.
26	Structural drg of Br no. 124 (ROU-SOGR) Major Br.	4	ROU-I	29.08.2016	Under checking	Soil investigation report received from Dy. CE/C/ROU-I on 29.08.2016.Four drawings and one design booklet received on 17.11.2016 now under checking in this office.Another design booklet along with three drawing of P9 & A2 received by this office on 24.11.2016 now under checking. Design booklet for pier no. P1 to P8 recived on 31.01.2017 now under checking in this office.

27	GAD of station building Bisra	3	ROU-I	09.08.2016	Checking done	Checking done, Observation raised by this office complied by Draughtsman/ROU-I in this office and sent to CPDE on 29.09.2016. CPDE raised observation & returned the drawing on 06.10.2016 now sent to Dy. CE/C/ROU-I for compliance on 18.10.2016. Altered TP drawing received from Dy. CE/C/ROU-I with modifications suggested by CE/C/South. Drg approved by CE/C/South and again under correction before sending CPDE in the same fashion of Bhalulata station building CPDE observation. Modified drawing prepared and PP drg sent to CPDE for scrutiny on 11.01.2017. Final TP submitted to CPDE on 24.01.2017.
28	GAD of station building Bhalulata	3	ROU-I	09.08.2016	Under correction	Checking done, Observation raised by this office complied by Draughtsman/ROU-I in this office and sent to CPDE on 29.09.2016. CPDE raised observation & returned the drawing on 06.10.2016 now sent to Dy. CE/C/ROU-I for compliance on 18.10.2016. Compliance received from Dy. CE/C/ROU-I on 29.11.2016. Sent to CPDE on 05.12.2016. Drg is returned by CPDE with observation which is under correction. Modified drawing prepared and PP drg sent to CPDE for scrutiny on 11.01.2017. Final TP submitted to CPDE on 24.01.2017.
29	GAD of Br. No. 90 (ROU-SOGR)	1	ROU-I	12.08.2016	Prepared	Approved on 11.01.2017
30	Revised GAD of Br. No.232 (CKP-GOL)	1	CKP	16.08.2016	Checking done	Approved on 02.01.2018
31	Structural Drg. Station Building JARAIKELA.		ROU-I	18.08.2016	Design done & drg Under preparation	Dy CE/C/ROU-I was asked to submit soil investigation report on 18.08.2016 which is received on 26.08.2016. Revised Design done and details sent to Dy. CE/C/ROU-I to check suitability on 16.09.2016. TP received on 04.11.2016 from Dy. CE/C/ROU-I, checked in this office and returned on 11.11.2016 with observations.
32	ROB Chakradharpur in lieu of level crossing No. 171 at Km. 312.24		CKP			GAD approved vide CE's Drg. No.BR/ROB/25586/07 (TWO SHEETS). Structural Drg. approved vide CAO/Con's Drg. No.3129/05 (THREE SHEETS). Launching scheme sent to CBE on 30.06.2016 for approval
33	ROB in lieu of level crossing No. 212 at Km. 417/19-21 between ROU-PPO.		ROU			GAD approved vide CE's Drg. No.BR/ROB/26886/14 on 30.10.2016. Structural Drg. approved vide CAO/Con's Drg. No. C006-ROB-002-02 & C006-ROB-002-03 On 10.02.2016.
34	ROB in lieu of level crossing No. 211 at Km. 416/13-15 between ROU-PPO.		ROU			GAD approved vide CE's Drg. No.BR/ROB/26885/14 30.10.2014. Structural Drg. approved vide CAO/Con's Drg. No. C006-ROB-001-02&03. on 25.04.2016.

35	GAD for extension of FOB at Lotapahar.		CKP	28.09.2016	Checking done	PP drg. Submitted by Dy CE/C/CKP on 28.09.2016. Checking done and Dy CE/C/CKP was asked to submit TP on 18.10.2016. TP drg received on 31.10.2016. Cheking done ,observations raised and Drg has been sent to Dy. CE/C/CKP for compliance on 03.11.2016. TP Drg received from Dy. CE/C/CKP on 07.11.2016 after CE/C/South's approval it is sent to CEE/Con for approval on 09.11.2016. The drawing dose not have the signature of Dy.CEE/C/CKP & Dy. CSTE/C/CKP hence sent to CKP on 18.11.2016.
36	GAD of Bondamunda Diesel Loco Shed for housing 50 Locos	1	ROU-II	18.10.2016	Checking done	The aid proposal was under the preview of revision & finally decision of continuation received on 18.10.2016, checking done & returned to Dy. CE/C/ROU-II with observation on 25.10.2016. Compliance received on 31.10.2016 .Checking done & returned with CE/C/South's observation on 17.11.2016 to Dy. CE/C/ROU-II. It was suggested to follow standard drg. A letter issues to CME by CE/C/South for supply of standard drg. The drg received from Dy. CE/C/Rou-II with compliance which is not of standard type. The drg is put to CE/C/South for decision. Fresh drg is to be prepared by Dy. CE/C/ROU-II in consultation with user department.
37	GAD of launching scheme of ROB at LC no. 211	7	ROU-I	26.10.2016	Checking done	One PP drg of launching scheme received on 26.10.2016 . TP Drg received on 09.11.2016 from Dy.CE/C/ROU-I now checking done and observations sent to Dy. CE/C/ROU-I on 30.11.2016. revised drg received on 22.12.2016 from Dy. CE/C/Rou-I checked in this office.OTP has been sent to Dy. CE/C/ROU-I on 11.01.2017 for checking signature and return.Recieved from Dy. CE/C/ROU-I on 30.01.2017 and sent to CBE on 02.02.2017 for approval.
38	GAD of FOB of Bhalulata	1	ROU-I	26.10.2016	Checking done	One PP drg. received on 26.10.2016 from Dy. CE/C/ROU-I . Checking done and PP drg. returned for compliance of observations and resubmission on 02.11.2016. TP received from Dy. CE/C/ROU-I on 08.11.2016 now sent to Dy .CE/C/ROU-I for signature and return on 25.11.2016. Recieved from Dy. CE/C/ROU-I on 30.01.2017 now sent to CEE/Con for signature.
39	GAD for extension of FOB at Sonua	1	CKP	31.10.2016	Under checking	One PP drg received on 31.10.2016. Checking completed and returned to Dy. CE/C/CKP on 09.11.2016 for submission of TP drg. TP received from Dy. CE/C/ROU-I on 28.11.2016. GAD checked and observations raised as on 02.12.2016. TP received on 27.12.2016 now sent to Dy. CE/C/CKP for signature and return.
40	Structural drg of Br. No. 704(Fly under)	1	ROU-I	03.11.2016	Under checking	Approved on 19.01.2017.

41	GAD of El cum Panel building at Lotapahar	1	CKP	03.11.2016	Checking done	One TP drg received on 03.11.2016. Checking done, CE/C/South & CEE/Con`s approval obtained and sent for CSTE/Con`s approval on 01.12.2016. Sent to CPDE on 06.12.2016. Returned by CPDE on 20.12.2016 with observation. Fresh drawing to be prepared by Dy. CE/C/CKP as on 25.01.2017.
----	--	---	-----	------------	---------------	--

42	GAD of Br. No.699 (DMF-HTE)	1	ROU-II	10.11.2016	prepared	PP sent to Dy. CE/C/ROU-II on 16.11.2016 for verification & return. PP submitted by Dy. CE/C/ROU-II on 07/12/2016 which is checked in this office. Soft copy mailed to Dy. CE/C/ROU-II for submission of TP print on 26.12.2016. Reminder has been issued to Dy. CE/C/ROU-II on 05.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 where in it is stated that the drg is to be kept pending for finalisation of yard drawing of BNDM 'B' Cabin.
43	GAD of Br. No.700 (DMF-HTE)	1	ROU-II	21.11.2016	prepared	PP sent to Dy. CE/C/ROU-II on 16.11.2016 for verification & return. PP submitted by Dy. CE/C/ROU-II on 07/12/2016 which is checked in this office. Soft copy mailed to Dy. CE/C/ROU-II for submission of TP print on 26.12.2016. Reminder has been issued to Dy. CE/C/ROU-II on 05.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with HFL data.
44	GAD of Br. No.701 (DMF-HTE)	1	ROU-II	23.11.2016	prepared	PP sent to Dy. CE/C/ROU-II on 16.11.2016 for verification & return. PP submitted by Dy. CE/C/ROU-II on 07/12/2016 which is checked in this office. Soft copy mailed to Dy. CE/C/ROU-II for submission of TP print on 26.12.2016. Reminder has been issued to Dy. CE/C/ROU-II on 05.01.2017.
45	GAD for BNDM cover shed RCC flooring.	1	ROU-II	29.11.2016	checking done	TP received on 29.11.2016 now under checking in this office. Chcking done. Observations raised and the drg is returned to Dy. CE/C/ROU-II for preparation of fresh drawing after properly connecting reference drawing. PP received from Dy CE/C/ROU-I on 16.01.2017 now under checking in this office.
46	GAD of Br. No.668 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
47	GAD of Br. No.669 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
48	GAD of Br. No.670 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
49	GAD of Br. No.672 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
50	GAD of Br. No.673 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
51	GAD of Br. No.674 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
52	GAD of Br. No.675 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
53	GAD of Br. No.676 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
54	GAD of Br. No.686 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
55	GAD of Br. No.687 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
56	GAD of Br. No.688 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation

57	GAD of Br. No.689 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
58	GAD of Br. No.690 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
59	GAD of Br. No.691 (DMF-HTE)	1	ROU-II	10.11.2016	prepared	Existing & proposed portion prepared
60	GAD of Br. No.6 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
61	GAD of Br. No.7 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
62	GAD of Br. No.8 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
63	GAD of Br. No.9 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
64	GAD of Br. No.681 (DMF-ORGA)	1	ROU-II	10.11.2016	prepared	Existing portion prepared tentative proposed portion done.Soft copy sent to Dy. CE/C/ROU-II on 31.01.2017 for verification and return.
65	GAD of Br. No.682 (DMF-ORGA)	1	ROU-II	10.11.2016	prepared	Existing portion prepared tentative proposed portion done.Soft copy sent to Dy. CE/C/ROU-II on 31.01.2017 for verification and return.
66	GAD of Br. No.683 (DMF-ORGA)	1	ROU-II	10.11.2016	prepared	Existing portion prepared tentative proposed portion done.Soft copy sent to Dy. CE/C/ROU-II on 02.02.2017 for verification and return.
67	GAD of Br. No.684 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared.Proposed portion prepared and soft copy mailed to Dy. CE/C/ROU-II on 03.02.2017 for verification and return.
68	GAD of Br. No.685 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
69	GAD of Br. No.696 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
70	GAD of Br. No.697 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
71	GAD of Br. No.702 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
72	GAD of Br. No.705 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
73	GAD of Br. No.667 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
74	GAD of Br. No.677 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Drg prepared. Soft copy mailed to Dy. CE/C/ROU-I on 17.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
75	GAD of Br. No.679 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
76	GAD of Br. No.680 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
77	GAD of Br. No.692 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation

78	GAD of Br. No.693 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
79	GAD of Br. No.695 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
80	GAD of Br. No.5 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Drg prepared. Soft copy mailed to Dy. CE/C/ROU-I on 17.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
81	GAD of Br. No.4 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Drg prepared. Soft copy mailed to Dy. CE/C/ROU-I on 17.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
82	GAD of Br. No.3 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Soft copy mailed to Dy. CE/C/ROU-II on 26.12.2016 for checking and return. Reminder has been issued to Dy. CE/C/ROU-II on 05.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
83	GAD of Br. No.2B (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
84	GAD of Br. No.2A (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
85	GAD of Br. No.2 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
86	GAD of Br. No.1 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
87	GAD for launching scheme of ROB at LC NO. 212	1	ROU-I	04.01.2017	Under checking	Checking done. Observation sent to Dy. CE/C/ROU-I on 20.01.2017. TP received from Dy. CE/C/ROU-I on 31.01.2017 now under checking in this office.
88	GAD for FOB AT Bisra Station	1	ROU-I	20.01.2017	Under checking	PP received on 20.01.2017 ,now nder checking in this office.
89	GAD of Br. No.698 (DMF-ORGA)(Major Bridge)	1	ROU-II	20.01.2017	Under checking	PP received on 20.01.2017 ,now nder checking in this office.
90	GAD of Br. No.694 (DMF-ORGA)(Major Bridge)	1	ROU-II	20.01.2017	Under checking	PP received on 20.01.2017 ,now nder checking in this office.
91	GAD of Br. No.671 (DMF-ORGA)(Major Bridge)	1	ROU-II	30.01.2017	Under checking	PP received on 30.01.2017 ,now nder checking in this office.
92	GAD of Br. No.678 (DMF-ORGA)(Major Bridge)	1	ROU-II	30.01.2017	Under checking	PP received on 30.01.2017 ,now nder checking in this office.

Position of Drawings for ongoing projects at CAO/CON/GRC's Drawing Section as on 03.02.2017						
BRIDGES & OTHER STRUCTURES						
SI	Description	Drg	DY. CE	Dt_Recd.	Status	Remarks
	<u>CE/C/HQ</u>					
1	GAD for Subway(1X4.15)BR.139A	1	KGP	12.05.16	Prepared	Soft copy mailed to Dy. CE/C/KGP on 26.05.2016 for incorporating Gradient details etc of approach road and submission of T.P drg. Dy CE/C/KGP submitted the details on 30.06.2016. Instead of incorporating in soft copy, site details with sketch was received. The P.P drg prepared and sent to CBE on 12.07.2016. PP received back from CBE on 02.09.2016 and the drawing was sent to Dy. CE/C/KGP on 07.09.2016 for compliance. The same was received from Dy. CE/C/KGP along with compliance on 12.09.2016. Modification done in this office & TP sent to Dy. CE/C/KGP on 22.09.2016. TP drg received from Dy. CE/C/KGP on 05.10.2016 and now sent to CBE on 07.10.2016. Returned by CBE with observation now sent to DY. CE/C/KGP on 07.11.2016 for obtaining signature of Divisional authorities & initiating a note for CAO'S approval. Now the OTP received with new proposal on 19.01.2017, checked in this office and sent to CBE on 24.01.2017 for approval.
2	GAD for TSS/Kanthi	1	KGP	20.10.14	checking done	Obs dt.23.12.15 yet to comply by Dy. CE/C/KGP
3	Br.No. 7A Launching scheme(Major Br.)	1	GRC	30.10.15	checking done	Draft drawings have been checked by this office. Observations have been Sent to Dy. CE/C/GRC on 22-01-16 for submission of final TP drg duly proof checked. CE/C/HQ has also been apprised about the status. Drgs were received in this office at 17.20 hrs of 17.06.2016. CE/C/HQ has advised that approval from this office not required as no running line affected, therefore drgs have been returned to Dy. CE/C/GRC on dated 29.06.2016.
4	Br.No. 8A Launching scheme(Major Br.)	1	GRC	30.10.15	checking done	
5	GAD of water pipeline (Development of SRC)	5	IRCON	08.04.15	Pending with IRCON	Pending with IRCON from 11.01.2016 Reminder issued to IRCON on 04.04.16

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
6	GAD of Island PF, FOB, toilet etc (Dev. of SRC)	12	IRCON	03.06.15	Pending with IRCON	Obs of CPDE sent to IRCON on 22.04.16. IRCON resubmitted 5 nos TP drgs complying CPDE's OBS on 22.04.2016 with a covering letter dated 08.06.2016. Those have been sent to CPDE on 13.06.2016. As mentioned in IRCON's letter, 5 nos other drgs will be submitted after finalisation of drgs of Island platform. CPDE has issued reminder on 25.08.2016 to IRCON for compliance of observations. CPDE'S observation of 27.06.2016 sent to IRCON for compliance on 29.08.2016. Alternative proposal of IRCON for 8m wide FOB instead of 12 m width has been sent to CPDE on 01.09.2016. Six nos. TP drg. for FOB & Island platform received on 14.09.2016 has been forwarded to Dy. CE/C/GRC on 14.09.2016 for approval. Six nos. TP Drg. sent to CPDE on 19.09.2016. CPDE's observation on 21.09.2016 & 06.10.2016 have been forwarded to IRCON on 06.10.2016 & 07.10.2016 for compliance respectively. IRCON submitted letter on 17.10.2016 explaining difficulties in construction of 12m wide FOB. A note has to be put up for decision. A note is initiated by CE/C/HQ for approval of 9.00m wide FOB. GM's advice to carry out work as per original master plan has been conveyed to IRCON. Drawing for new Island platform approved by CPDE on 12.01.2017.
7	Yard plan for stabling lines pit lines for development of Shalimar	1	IRCON	17.10.2016	Pending with IRCON	IRCON has been asked to submit additional copies for onward submission of CME & COM.PP drg. Complying CME's observation dated 06.10.2016 has been circulated to concern PHOD & DRM on 27.10.2016. CRSE, CTPM, CSTE'S observation sent to IRCON on 10.11.2016 for compliance. Fresh drawing has been received on 17.11.2016 complying observations, copy of concern HOD's sent by IRCON itself. CE's observation raised on 18.11.2016 has been sent to ircon on 21.11.2016. CSTE'S observations sent to IRCON on 01.12.2016.
8	GAD of Subway at SRC (Development of SRC)	1	IRCON	24.06.15	Pending with IRCON	CPDE's obs dt. 09.07.2015 to be complied by IRCON. Reminder issued to IRCON on 04.04.16

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
9	GAD of Fly over (link line betwnSEL to SRC)	3	GRC	10.03.2016	Checking done	CBE's observation dated 24.05.2016 complied by Dy. CE/C/GRC and T.P drg. received in this office on 08.06.2016. The drg re-submitted to CBE on 13.06.2016. Recd. Back from CBE with observation on 14.07.2016 sent to Dy. CE/C/GRC on 14.07.2016 for compliance. Compliance received from Dy CE/C/GRC on 26.08.2016 could not be sent to CBE office for want of GAD in OTP. OTP received on 08.09.2016 and sent to CBE on 09.09.2016. The same has been returned by CBE on 22.09.2016 with obs resent to CBE on 27.09.2016 after compliance by Dy. CE/C/GRC. CBE returned with observation on 18.10.2016 which is complied and resubmitted to CBE on 24.10.2016. Returned by CBE with observation 28.10.2016 sent to Dy. CE/C/GRC on 04.11.2016 for compliance. Compliance received on 04.11.2016 and sent to CBE on 04.11.2016. CBE returned the drawing with observation on 08.11.2016. Compliance received from Dy .CE/C/GRC on 10.11.2016 checked in this office and sent to CBE on 16.11.2016. CBE returned the drawing with observations on 18.11.2016 now the drawing sent to Dy. CE/C/GRC on 21.11.2016 for compliance. Compliance received from Dy. CE/C/GRC on 02.12.2016 sent to CBE on 05.12.2016. Returned by CBE on 23.12.2016 with obs sent to Dy. CE/C/GRC on 26.12.2016 for compliance. Compliance recieved from Dy. CE/C/GRC on 02.01.2017 checked in this office and sent to CBE on 04.01.2017. Returned by CBE on 24.01.2017 with observation and the same has been forwarded to Dy. CE/C/GRC on 25.01.2017.
10	Structural drg. of Fly over (link line betwnSEL to SRC) Pile design part I,II & III		GRC	07.04.16/06 .05.2016/24 .05.2016	Under checking	Draft design booklets submitted Dy. CE/C/GRC. Drgs were checked and observations raised by this office returned to Dy. CE/C/GRC on 04.05.16 (part-I) & on 02.06.2016(part II and III). Agency M/s GPT's comment on those observations of Part-I was received on 12.05.2016 without revised design booklets. So letter has been issued to Dy. CE/C/GRC seeking revised design booklets on 02.06.2016. WPSS & QAP in connection with superstructure received and sent to Dy CE/C/GRC to process further on 07.10.2016. One PP drg along with design booklet of casting truss of 18.3 m span received on 04.11.2016 now under checking.
11	GAD of Br.No.23 (Sankrail Freight Terminal)	1	GRC	05.05.16	Checking done	Approved on 02.01.2017

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
12	GAD of Br.no.17 (SEL to SRC Link line)	1	GRC	10.05.2016	Checking done	Draft PP drg was received on 10.05.2016. Observation of this office complied by Dy. CE/C/GRC and submitted on 02.06.2016. Further corrections were incorporated in this office by agency M/s Royal InfraConstru. Again TP drg was returned to Dy. CE/C/GRC on 14.06.2016. Draft PP drawing was resubmitted to this office by DyCE/C/GRC on 24-06-16. PP drg checked & DyCE/C/GRC was asked to submit final TP drg on 30-06-16. Soft copy received on 12.07.2016. TP received from Dy.CE/C/GRC on 21.07.2016.Sent to CBE on 25.07.2016. Same is returned by CBE with obs on 02.09.2016. The drawing has been sent to Dy. CE/C/GRC for compliance on 07.09.2016.Compliance received from Dy. CE/C/GRC on 20.10.2016 now under process.CBE advised modification as on 26.10.2016 now under process with Dy. CE/C/GRC.Revised TP drawing received from Dy. CE/C/GRC on 30.11.2016. Checking done and obs raised by this office sent to Dy. CE/C/GRC on 07.12.2016.Compliance recieved from Dy. CE/C/GRC on 17.12.2016 and sent to CBE on 20.12.2016 .Returned by CBE on 11.01.2017 with observations which to be complied by Dy. CE/C/GRC as on 16.01.2017.
13	Structural drg. of Br. No.17 foundation Design & Drg. SEL-SRC Link line	1	GRC	02.05.2016	Under checking	Fresh Drg. & Design to be submitted by Dy. CE/C/GRC after finalisation of GAD Since 05.05.2016. Drg has been returned to Dy. CE/C/GRC on 14.06.2016 with observation. Observation of this office complied by Dy. CE/C/GRC and submitted on 02.06.2016. Further corrections have been incorporated in this office by agency M/s Royal InfraConstru on 09.06.2016. Drawing is now under checking in this office. Major changes are being incorporated in the GAD ,fresh design & drawing are to be submitted by Dy. CE/C/GRC after finalization of GAD.
14	Structural drg. of Br.No.23 Sankrail Freight Terminal Foundation Design	1	GRC	13.04.2016	Checking done	Fresh Drg. & Design to be submitted by Dy. CE/C/GRC after finalisation of GAD Since 05.05.2016. Soil investigation report received from Dy. CE/C/GRC on 26.09.2016. Design & drawing of Test Pile received on 20.12.2016. Checked in this office, observations raised and returned to Dy. CE/C/GRC on 21.12.2016.Design booklet along with detail calculations for pile design received on 09.01.2017 checked in this office and agency has been asked to submit revised and corrected design booklet. Revised booklet received on 17.01.2017. Checking done & observation raised. Now put up to CE/C/HQ for decision on 19.01.2017. Designer has been asked to submit revised drawing on 24.01.2017.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
15	GAD of Br. No. 12 Sankrail -SRC Link line	1	GRC	16.05.2016	Checking done	T.P drg. was submitted by Dy. CE/C/GRC on 08.06.2016 in this office. Drg was not complied properly. Same had been sent back to Dy. CE/C/GRC on 15.06.2016 for proper compliance. Thereafter draft PP drg had been submitted by Dy. CE/C/GRC on 24.06.2016. Thereafter draft PP drg returned to Dy. CE/C/GRC on 30.06.2016 after checking for submission of final TP drg. TP received from Dy. CE/C/GRC on 21.07.2016. Sent to CBE on 25.07.2016. Same is returned by CBE with obs on 06.09.2016 and sent to Dy. CE/C/GRC on 07.09.2016 for compliance. PP sent to CBE by Dy. CE/C/GRC on 19.09.2016 after compliance. Canal details submitted to CBE. The PP drg was returned by CBE on 23.09.2016. Dy. CE/C/GRC submitted the modified TP drg on 26.09.2016 accordingly the same has been sent to CBE on 28.09.2016. All observations has been complied on 05.10.2016. Returned by CBE on 07.09.2016 with observation. Drg. sent to Dy CE/C/GRC on 13.10.2016 for compliance. Compliance received from Dy. CE/C/GRC on 17.10.2016, checked and sent to CBE on 18.10.2016. Returned by CBE on 07.11.2016. Compliance received from Dy. CE/C/GRC on 16.11.2016 and sent to CBE on 18.11.2016 returned by CBE on 02.12.2016 with obs. The drg is to be modified for span from 30.5 m to 45.7 m which is under process at Dy. CE/C/GRC office. Resubmitted by Dy. CE/C/GRC on 16.12.2016 now under checking in this office. Revised drg is under modification with Dy. CE/C/GRC. Resubmitted by Dy. CE/C/GRC on 22.12.2016, checking done in this office. After approval of CE/C/HQ the drawing has been sent to CBE on 05.01.2017. Returned by CBE on 30.01.2017 with observations which has been sent to Dy /CE/C/GRC for compliance..
	Structural Drawing of Br. No, 12 Senkrail-SRC link line.	1	GRC	09.01.2017	Under checking	One design booklet for pile design received on 09.01.2017 now under checking in this office.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
16	GAD of Br. No. 16 ,SEL-SRC Link Line	1	GRC	12.07.2016	Checking done	Proforma details received on 12.07.2016, site details collected on 19.07.2016 .Design in progress as on 29.07.2016. PP drg prepared and sent to Dy. CE/C/GRC on 10.08.2016. PP received on 17.08.2016 and as decided by Dy. CE/C/GRC modification done and modified soft copy mailed to Dy. CE/C/GRC for submission of TP. TP print received from Dy. CE/C/GRC on 25.08.2016 . After checking in this office Dy.CE/C/GRC asked to submit further details on 16.09.2016. Site details received on 20.09.2016 . Dy CE/C/GRC was asked to submit site details on 26.09.2016. Details received on 05.10.2016. The drg is now sent to Dy. CE/C/GRC for signature and return on 20.10.2016.TP received on 21.10.2016, checked in this office and sent to CBE on 28.10.2016.Returned by CBE on 02.12.2016 with observations now sent to Dy. CE/C/GRC for compliance. Recieved from Dy. CE/C/GRC on 15.12.2016 . Sent to CBE on 22.12.2016. Returned by CBE on 11.01.2017 with observations the same has been sent to Dy. CE/C/GRC on 16.01.2017 for compliance.
17	GAD of Br. No. 18,SEL-SRC Link Line	1	GRC	12.07.2016	Checking done	Proforma details received on 12.07.2016, site details collected on 19.07.2016 .Design in progress as on 29.07.2016. PP drg prepared and sent to Dy. CE/C/GRC on 10.08.2016. PP received on 17.08.2016 and as decided by Dy. CE/C/GRC modification done and PP submitted to CBE on 22.08.2016 for verification and return.Recieved from CBE on 03.10.2016. Dy CE/C/GRC'S compliance received on 14.10.2016. The drg is now sent to Dy. CE/C/GRC for signature and return on 20.10.2016.TP received on 21.10.2016, checked in this office and sent to CBE on 28.10.2016.Returned by CBE on 02.12.2016 with observations now sent to Dy. CE/C/GRC for compliance.Recieved from Dy. CE/C/GRC on 15.12.2016 now under checking in this office. New drawing has been prepared following DFC feeder route and soft copy sent to Dy. CE/C/GRC on 05.01.2017 for checking and return. TP recieved from Dy. CE/C/GRC on 24.01.2017, sent to CBE on 27.01.2017.
18	Draft design calculations ORH/KGP	1	KGP	19.07.2016	Under checking	Received on 19.07.2016. Soft copy of the design calculation is required. Intimated to field office on 05.08.2016. Checking done and observations sent to Dy. CE/C/KGP on 31.08.2016.Compliance received on 30.09.2016 now under checking.Same design for waist slab and drg. (OTP) submitted by Dy. CE/C/KGP without compliance so design and drg. resent for compliance on 05.10.2016.

SI	Description	Drg	DY. CE	Dt_Recd.	Status	Remarks
19	Draft GAD of RCC Box ROB at Sankrail freight terminal Yard.	1	GRC	11.08.16	under checking	Draft PP Drg. Received on 11.08.2016 . Checked in this office and returned to Dy CE/C/GRC on 26.08.2016 for submission of final TP Drg. Draft drg. Submitted by Dy. CE/C/GRC on 27.09.2016 . Checking done PP sent to Dy CE/C/GRC on 21.10.2016 and compliance received on 28.10.2016 with TP drg. now under checking.Designis in progress.GAD to be approved for finalization of structural drawing. Dy. CE/C/GRC asked to prepare GAD and structural drg separately on 06.12.2016. GAD and structural design received on 22.12.2016.Design done on 25.01.2017 now GAD under modification. Design modification in progress.
20	ROB in lieu of LC NO. 28 at KM 32/29-31 Uluberia-Birshibpur.		GRC			GAD approved vide CE's Drg. No. BR/ROB/25999/14. Structural Drg. approved vide CAO/Con's Drg. No.7148/15 (Sheet 1-9).
21	ROB in lieu of LC NO. 105 at KM 264/33-35 at SORO.		KGP			GAD approved vide CE's Drg. No. BR/ROB/26443/14.Structural Drg. approved vide CAO/Con's Drg. No.6494/2012 (Sheet-1-3) &
22	ROB in lieu of LC NO. 81 at KM 234/6-7 Tamulia near Balasore.		KGP			GAD approved vide CE's Drg. No. BR/ROB/26913/15.Structural Drg. approved vide CAO/Con's Drg. No.6880/2014 (SHEET 2-3) & drg. no. K027-ROB-001-05
23	GAD of Br. No.3 SEL-SRC Link line	1	GRC	18.08.2016	checking done	Dy CE/C/GRC asked to submit check list on 18.08.2016. TP drg received from Dy. CE/C/GRC on 23.08.2016 . Checking completed and returned to Dy CE/C/GRC on 01.09.2016 with observations. Draft PP drg submitted by Dy. CE/C/GRC on 19.09.2016 in this office. Checking done and returned to Dy. CE/C/GRC on 29.09.2016 with observations. Compliance received from Dy. CE/C/GRC without checkilist on 04.10.2016.TP Drg. Received on 05.10.2016 & sent to CBE on 17.10.2016.After approval of CE/C/HQ,drawing is now sent to CBE for approval on 17.10.2016. Proposal for construction of additional RUB beside Br. No. 3 received by this office from CPDE on 09.11.2016.Returned by CBE on 17.11.2016 ,fresh drawing is under preparation at Dy. CE/C/GRC office.Revised drawing recieved from Dy. CE/C/GRC on 05.01.2017, checked in this office , modifications done and sent to CBE on 25.01.2017.
24	Structural Drg. Of Br. No. 3 SEL-SRC Link line.		GRC	21.09.2016	under checking	Four nos. design booklet received on 21.09.2016 for P-18,P-14,A-2&A-1 now under checking in this office.Designer submitted corrected design copy of test pile on 20.10.2016 checking done.Dy CE/C/GRC submitted OTP of test pile on 27.10.2016 approved on 28.10.2016.Dy CE/C/GRC has submitted 26 nos. draft design booklet on 04.11.2016 . Checking done in tis office and observations raised on 15.11.2016. Test Pile drg & design approved.Design booklet for piles of pier no P14 &P15 recieved on 09.01.2017 now under checking in this office.GAD yet to be approved.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
25	GAD of Br. No.21 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016.The drawing prepared and Dy. CE/C/GRC has been asked for submission of more site details on 18.01.2017
26	GAD of Br. No.2 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016. The drawing prepared and soft copy sent to Dy. CE/C/GRC on 20.01.2017
27	GAD of Br. No.3 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016. The drawing is prepared in this office & PP sent to Dy. CE/C/GRC on 18.01.2017 for checking and return. PP drg received on 18.01.2017. Now under checking.
28	GAD of Br. No.4 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016. The drawing is prepared in this office & PP sent to Dy. CE/C/GRC on 18.01.2017 for checking and return. PP drg received on 18.01.2017. Now under checking.
29	GAD of Br. No.6 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Prepared	Approved on 25.01.2017
30	GAD of Br. No.7 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Prepared	Approved on 25.01.2018
31	GAD of Br. No.3A ,SGTY Freight Terminal Work	1	GRC	24.11.2016	Under preparation	Site details in proforma received on 24.11.2016. Dy CE/C/GRC has been requested on 25.12.2016 to consider the standard drawing of Road Authority as the bridge is on diverted Road.
32	GAD of Br. No.3B ,SGTY Freight Terminal Work	1	GRC	24.11.2016	Under preparation	Site details in proforma received on 24.11.2016. Dy CE/C/GRC has been requested on 25.12.2016 to consider the standard drawing of Road Authority as the bridge is on diverted Road.
33	GAD of Br. No.3C ,SGTY Freight Terminal Work	1	GRC	24.11.2016	Under preparation	Site details in proforma received on 24.11.2016. Dy CE/C/GRC has been requested on 25.12.2016 to consider the standard drawing of Road Authority as the bridge is on diverted Road.
	<u>CE/C/II</u>					
1	sch. Plan of br. Drg. Cut & cover method		CKP at tata		prepared	CBE's obs yet to complied by Dy. CE/C/Ckp at Tata since 16.10.2015
2	GAD (Completion) drg of Br. No.21C (fly-over)	1	CKP at tata	01/14/2016	checking done	Date of Completion to be supplied by Dy. CE/C/Ckp at Tata since 19.01.2016
3	Structural Drg. FOB Gamharia		Tata-II	08.06.2016	Under progress	Dy CE/C/TATA was asked to submit details for which design is required on 09.06.2016 . Now details has been again asked for on 13.07.2016. Details received from Dy. CE/C/TATA on 20.07.2016,design is in progress. Proposal received from Dy. CE/C/TATA for modification in GAD which is under process as on 18.08.2016. Dy. CE/C/TATA asked to design gangway & steps as per approved GAD on 22.08.2016. Design done and a tentative sketch has been sent to Dy CE/C/TATA-I on 06.10.2016. Scheme modified by Dy. CE/C/TATA-II on 21.10.2016 .Final drawing to be prepared by Dy. CE/C/Tata-II as on 02.02.2017.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
4	ROB in lieu of level crossing no. RBK-14 at Km. 312/15-17 between CBSA-SIPA		TATA-I	01.09.2016 without letter	checking done	GAD approved vide CE's Drg. No. BR/ROB/26868/14. Structural Drg. Sent to RNC for signature of State Govt. Officials on 19.08.2016. Structural drg of bridge proper yet to be received from Dy. CE/C/CKP at Tata. Tallying of reinforcement details in drawing & design for substructure & superstructure prepared under guidance of Road authority is under progress. A proposal received on 15.09.2016 from Dy. CE/C/CKP at TATA to increase the span of bridge proper from 30.00m to 36.00m to accommodate the new line without infringement. Letter issued to Road Construction Dept./Jharkhand for necessary alteration in GAD on 29.09.2016. Comparison of reinforcement as per design with drawing is done and necessary note put up on 30.09.2016. Correspondence made with Chief Engineer, Central Design Organization, Road Construction Dept. Jharkhand on 18.10.2016 for redressal of observations. Soil investigation report received on 21.10.2016. PP drawing submitted by Dy. CE/C/TATA-I on 14.12.2016. Drg is checked in this office and JE/Drg/GRC deputed to Tata for compliance of the observations on 22.12.2016. The drawing is modified in this office and PP sent to CBE /GRC scrutiny and return. Soft copy mailed to Dy. CE/C/TATA-I on 03.01.2017 for checking and return. OTP corrected and generated as required by CBE and sent to Road Authority for signature on 11.01.2017. Road authority's signature obtained and the drg. sent to Dy. Ce/C/Tata-I for signature. The drawing modified as required after advice from Dy. CE/C/TATA-I and soft copy mailed on 19.01.2017. Revised drawing sent to CBE on for approval.
5	Structural drg for ROB in lieu of level crossing no. RBK-14 at Km. 312/15-17 between CBSA-SIPA of Rly portion Pier no. P8, P9, P10, & P11		TATA-I	20.01.2017	Under preparation	In House design of P9 & P10 is under process in this office.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
6	ROB in lieu of level crossing no. RBK-49 at Km. 376/7-11 between NOMD-BJMD		TATA-I	01.09.2016 without letter	checking done	GAD approved vide CE's Drg. No. BR/ROB/26869/14. Structural Drg. Sent to RNC for signature of State Govt. Officials on 19.08.2016. Structural drg of bridge proper yet to be received from Dy. CE/C/CKP at Tata. Tallying of reinforcement details in drawing & design for substructure & superstructure prepared under guidance of Road authority is under progress. Comparison for adopted reinforcement between design and drawing done, there is no provision of super elevation in the approach slab. Necessary rectification will be carried out after consent of competent authority. Comparison of reinforcement as per design with drawing is done and necessary note put up on 30.09.2016. Correspondence made with Chief Engineer, Central Design Organization, Road Construction Dept. Jharkhand on 18.10.2016 for redressal of observations. Soil investigation report received on 21.10.2016. In house design of Railway portion is in progress. In house design of P7 & P8 is under process. Design done for Pile, Pile cap, Pier & Pier Cap. RCC drg mailed to Dy. CE/C/Tata-I on 09.12.2016. The drawing was returned by Dy. CE/C/TATA-I for clarification on 26.12.2016 now sent back on 27.12.2016. Received from Dy. CE/C/TATA-I on 02.01.2017 and approval obtained on 03.01.2017.
7	Completion of FOB at PRSL station	1	TATA-I	05.12.2016	Checking done	Approved on 09.01.2017
8	GAD of Br. No. 73B (RKSN-DPS)	1	TATA-I	14.12.2016	Under preparation	Completion drg received by this office on 14.12.2016. Existing portion drawing prepared. Proposed portion to be done on receipt of site details. Soft copy mailed to Dy. CE/C/Tata-I on 21.12.2016. PP received from Dy. CE/C/TATA-I on 27.12.2016. TP received from Dy. CE/C/TATA-I on 19.01.2017 sent to CBE on 19.01.2017.
9	GAD for cover shed CC flooring of sick line BCN	1	TATA-I	19.01.2017	Under checking	PP received on 19.01.2017 now under checking.

Position of Drawings for ongoing projects at CAO/CON/GRC's Drawing Section as on 03.02.2017						
BRIDGES & OTHER STRUCTURES						
SI	Description	Drg	DY. CE	Dt_Recd.	Status	Remarks
	<u>CE/C/I</u>					
1	GAD of Staging arrangement for ROB Pisca	2	RNC	04.08.15	checking done	Drg was prepared in this office and sent to CBE and returned to Dy. CE/C/RNC with CBE's observation on 01.08.2015. Observation yet to be complied by Dy. CE/C/RNC
2	GAD of Br. No.24 BQA-Mukutmonipur(Rev)	2	ADA	30.03.15	checking done	Drg. To be modified(counter fort r/w) by Dy. CE/C/ADA since 13.04.15
3	GAD of Br. No.53 BQA-Mukutmonipur(Rev)	1	ADA	30.03.15	checking done	T.P drg.to be submitted by Dy. CE/C/Adra10.04.15
4	GAD of Br. No.54 BQA-Mukutmonipur(Rev)	1	ADA	30.03.15	checking done	T.P drg.to be submitted by Dy. CE/C/Adra10.04.15
5	GAD of 4-Wheeler Parking for staff Qrs. ADRA	1	ADA	29.03.2017	Checking done	Sent to Dy. CE/C/ADRA on 06.05.2016 with CPDE's observation
6	Completion Drg. of Br. NO.6 Khana-Bowaichandi	2	ADA	04.04.2016	Checking done	Obs. To be complied by Dy.CE/C/ADA since 31.05.2016
7	Completion Drg. Br. NO. 7 Khana-Bowaichandi	2	ADA	04.04.2016	Checking done	Obs. To be complied by Dy.CE/C/ADA since 31.05.2016
8	Draft structural drg. of ROB Silli (MH-4)	10	RNC	13.07.2017	Checking done	10 nos. PP drg and 5 nos. design booklet received on 13.07.2016. Designer of the agency attended this office on 22.07.2016 and all observations shown to him. He agreed to submit rectified design copy. Revised design of abutment A1 & A2 submitted by agency on 29.07.2016. Designer was instructed to submit proof-checked copy of abutment A1 & A2 on 10.08.16 Revised design of P1-P3,P4 & P7 submitted by agency on 17.08.2016. Structural Drawings for approaches have been approved by State Govt. as intimated BY Dy. CE/C/RNC .Letter issued to Dy CE/C/RNC on 22.08.2016 for submission of design of substructure of Bridge proper. Design & Drawing of bridge approach and bridge proper is submitted to this office on 02.09.2016 which is under checking. An observation letter issued to Dy. CE/C/RNC on 14.09.2016 regarding discrepancies of pier P-5 & P-6.Rectified copy of design received on 16.09.2016.Substructure portion has been checked and found corrections required. Agency informed accordingly. Superstructure portion has been checked few corrections are required on design & drawings. Designer asked for correction on 26.09.2016. Designer submitted proof checked copy of A1,P1 to P3,P4,P7 to P15,P5,P6 & A2 on 02.11.2016 along with six booklets and six drawings. Substructure approved on 09.11.2016.Superstructure checked and the agency asked to submit proof checked OTP.

9	Draft structural drg. of ROB Tatisilwi(MH-21)	27	RNC	19.07.2016	Checking done	27 nos. PP drg and 6 nos. design booklet received on 19.07.2016. Checking done in this office observations sent to Dy. CE/C/RNC on 28.07.2016 to be compliance. Structural Drawings for approaches have been approved by State Govt. as intimation provided by Dy. CE/C/RNC . Observations as on 28.07.2016 yet to be complied for Bridge proper (Superstructure). Bridge proper substructure drawing is yet to be received from Dy. CE/C/RNC.Reminder sent to Dy. CE/C/RNC 08.09.2016.
10	Draft structural drg. of ROB ARA GATE(MH-23)	15	RNC	19.07.2016	Under Checking	15 nos. PP drg and 6 nos design booklet received on 19.07.2016. After checking in this office observations raised on 29.07.2016 complied by agency. Structural Drawings for approaches have been approved by State Govt. as intimated by Dy. CE/C/RNC .Proof checked OTP Drawing and design for all spans has been submitted by Designer on 11.11.2016 checked in this office .Substructure approved on 17.11.2016. Super structure details to be submitted by Dy. CE/C/RNC.
11	Structural of Central Panel building Mohishila	1	ADA	18.08.2017	Under preparation	Approved on 31.01.2017
12	GAD of DK-2 MOH-KPH doubling (Major Br.)	1	ADA	19.08.2016	Under checking	Draft PP Drg submitted by DY. CE/C/ADA on 19.08.2016 which is checked and returned for submission of final TP drg on 19.08.2016. TP drg received from Dy. CE/C/ADRA on 22.09.2016 approved by CE/C-I on 29.09.2016.Drg. Sent to Dy CE/C/ADRA for signature and approval of E.Rly on 03.10.2016.Pile foundation proposal approval obtained on 22.11.2016.Drawing sent to Dy. CE/C/ADRA for signature on 23.11.2016.Signature of Sr.DEN/Co/ASN obtained on 05.01.2017. Signed copy has been recieved from Dy. CE/C/ADRA on 09.01.2017 and sent to CBE/E Rly. on 10/01/2017 . Returned by CBE/E. Rly with observation on 20.01.2017. The drawing resubmitted to CBE /E.Rly on 31.01.2017.
13	Structural Drawing of ROB Br. No. 8A MCL Siding	1	JSG	22.08.2016	Under checking	Only design booklet submitted by Dy.CE/C/JSG on 22.08.2016 which is under checking in this office. Four PP drgs received on 07.09.2016. After checking observation raised by this office sent to Dy. CE/C/JSG on 16.09.2016. Compliance received on 01.11.2016 , after checking observations raised by this office on 04.11.2016 to be complied by designer. OTP to be submitted by designer after compliance of observations.

14	GAD & Structural of DK-3 MOH-KPH doubling	2	ADA	19.08.2016	Checking done	Design of RCC box and retaining wall has been done and data is handed over to SSE /Drg./ADRA for preparation of structural drawing on 02.09.2016. TP drg received from Dy. CE/C/ADRA on 03.10.2016, approval of CE/C/I obtained.Sent to CBE/E.Rly for further approval on 19.10.2016. Design booklet sent to CBE,E.Rly. on 28.10.2016. Reminder issued to CBE ,E.Rly on 03.01.2017.Observations raised by CBE E.Rly for discharge calculations , resubmitted after compliance on 17.01.2017.
15	Structural drg of ROB Br. No.13A MCL siding	1	JSG	07.09.2016	Checking done	A design booklet submitted by Dy. CE/C/JSG on 07.09.2016 checking done and observation sent to Dy. CE/C/JSG on 03.10.2016.Compliance received on 01.11.2016 , now under checking in this office. Checking done and observations sent to Dy. CE/C/JSG on 24.11.2016.
16	GAD of Br. No. 6A (JSG-SOGR)	1	JSG		preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 09.09.2016. Final TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for checking, signature and return. Received on 26.09.2016.Drg sent to CBE on 05.10.2016 but returned bt CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing . Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE`s observations.
17	GAD of Br. No. 7 (JSG-SOGR)	1	JSG		preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 09.09.2016. Final TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for checking, signature and return. Received on 26.09.2016.Drg sent to CBE on 05.10.2016 but returned bt CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE`s observations.
18	GAD of Br. No. 8 (JSG-SOGR)	1	JSG	06.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 10.09.2016.PP received from Dy .CE/C/JSG on 16.09.2016 & TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for signature and return. Received from Dy CE/C/JSG on 26.09.2016 now drawing sent to CBE on 30.09.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawingSent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE`s observations.

19	GAD of Br. No. 9 (JSG-SOGR)	1	JSG	06.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 10.09.2016. PP received from Dy .CE/C/JSG on 16.09.2016 & TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for signature and return. Received from Dy CE/C/JSG on 26.09.2016 now drawing sent to CBE on 30.09.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
20	GAD of Br. No. 10 (JSG-SOGR)	1	JSG	06.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 10.09.2016. PP received from Dy .CE/C/JSG on 16.09.2016 & TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for signature and return. Received from Dy CE/C/JSG on 26.09.2016 now drawing sent to CBE on 30.09.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
21	GAD of Br. No. 11 (JSG-SOGR)	1	JSG	20.12.2016	preparation done	Soft copy & PP sent to Dy. CE/C/JSG on 22.12.2016 for checking and return.
22	GAD of Br. No. 4(JSG-SOGR)	1	JSG	15.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. Paper Print along with soft copy mailed to Dy. CE/C/JSG on 15.09.2016 . PP received on 27.09.2016 and TP drg sent to Dy CE/C/JSG on 29.09.2016. The same is received from Dy. CE/C/JSG on 03.10.2016 and sent to CBE on 04.10.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
23	GAD of Br. No. 5 (JSG-SOGR)	1	JSG	15.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. Paper Print along with soft copy mailed to Dy. CE/C/JSG on 15.09.2016 . PP received on 27.09.2016 and TP drg sent to Dy CE/C/JSG on 29.09.2016. The same is received from Dy. CE/C/JSG on 03.10.2016 and sent to CBE on 04.10.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
24	Structural drg of ROB Br. No.13C MCL siding	4	JSG	22.09.2016	Under checking	Preliminary checking has been done. Observations raised and letter issued to DYCE/C/JSG on 28.09.2016.Compliance received on 02.11.2016 , now under checking in this office. Draft drawing received on 10.11.2016 , checking done . Observations raised and intimated to Dy. CE/C/JSG on 24.11.2016. Compliance received from Dy. CE/C/JSG on 05.12.2016. Checked in this office and observations raised on 08.12.2016 sent to Dy. CE/C/JSG. Proof checked OTP is to be submitted by Dy. CE/C/JSG.

25	Structural drg of ROB Br. No.36B MCL siding	4	JSG	10.11.2016	Under checking	Draft design and drawing received on 10.11.2016 now under checking in this office.Observations sent to Dy. CE/C/JSG on 24.11.2016.Resubmitted by Dy. CE/C/JSG on 16.12.2016 . Checking done and observations raised to be complied by Dy. CE/C/JSG.Compliance recieved from Dy. CE/C/JSG on 10.01.2017. Checking done and observation letter issued to Dy. CE/C/JSG on 20.01.2017
26	Structural drawing of ROB Br. No. 75C, BICI-TORI	3	RNC	07.10.2016	Under checking	Three nos. drawing with one design booklet received on 07.10.2016 now under checking.GAD finalized.Observation as raised on 01.11.2016 to be complied by the designer. Compliance received from Dy. CE/C/RNC on 05.12.2016 ,checked in this office and observations raised on 08.12.2016 to be complied bt Dy. CE/C/RNC. Compliance received from Dy. CE/C/RNC on 22.12.2016. Checking done and observations raised as on 29.12.2016. Dy CE/C/RNC requested to submit proof checked OTP on 29.12.2016.
27	Proposed GAD of Booking office BODA	1	RNC	13.10.2016	Under checking	Sent to CEE/Con on 01.12.2016. Received from CSTE con on 07.12.2016. sent to CPDE on 07.12.2016 but the drg returned with obs on 22.12.2016
28	Structural drg of DK-2 (MOH-KPH)(Major Br.) doubling	3	ADRA	24.10.2016	Under checking	Detail design booklet received for A1 & A2 alongwith pile ON 24.10.2016, now under checking.Dy. CE/C/ADRA has been asked to submit soil report on 26.10.2016.Soil testing repotr received on 31.10.2016. Design checked and observations sent to Dy. CE/C/Adra on 07.12.2016. OTP to be submitted by DY. CE/C/Adra. GAD yet to be approved.
29	GAD of Br. No. DK-4 (MOH_KPK)	1	ADRA	25.10.2016	Under checking	PP Print received on 25.10.2016 ,checked and observations sent to Dy CE/C/ADRA on 27.10.2016 for compliance. Compliance received drawing modified and sent to Dy CE/C/ADRA for signature on 25.11.2016.Signature obtained from Sr. DEN/Co/ASN on 05.01.2017 . Recieved from Dy. CE/C/ADRA on 09.01.2017 and same has been submitted to CBE/E.Rly on 10.01.2017.
30	Structural of Br. No. DK-4 (MOH_KPK)	1	ADRA	05.11.2016	checking done	Design done and details sent to Dy CE/C/ADRA on 09.11.2016.Retaining wall design handed over to Dy. CE/C/ADRA on 15.11.2016.Recieved from Dy. CE/C/ADRA on 09.01.2017 and same has been submitted to CBE/E.Rly on 10.01.2017.
31	GAD of two legged ROB at LC No. 256	1	JSG	17.11.2016	Under checking	Drg checked in this office and copy of ferro print sent to Dy. CE/C/JSG to initiate the proposal on 02.12.2016
32	Structural for ROB at Ramgarh at Km 406/11-12	1	RNC	13.12.2016	Under checking	Checking done and observations raised as on 03.01.2016 to be complied by Dy. CE/C/RNC. Compliance received by mail on 02.02.2017 now verification in progress.

33	Structural drg of ROB Br. No.51A MCL siding	1	JSG	16.12.2016	Under checking	Structural design data received on 16.12.2016 now under checking in this office.
34	Structural Drawing of Type-III Qrs. At Sonamukhi	1	ADRA	23.01.2017	Under checking	One TP received on 23.01.2017 now under checking in this office.

Position of Drawings for ongoing projects at CAO/CON/GRC's Drawing Section as on 03.02.2017						
BRIDGES & OTHER STRUCTURES						
SI	Description	Drg	DY. CE	Dt_Recd.	Status	General position
	CE/C/SOUTH					
1	GAD & Structural drawing of Type IV Quarter at TATA	4	CKP	22.04.16	Checking done	Sent back to Dy. CE/C/CKP on 05.05.2016 for correction. TP GAD received without signature hence returned back on 19.08.2016. TP GAD Drg. Received from Dy. CE/C/CKP on 24.08.2016 sent to CPDE 01.09.2016 for approval. The same was returned by CPDE on 07.09.2016 with observation which has been forwarded to Dy. CE/C/CKP-II.
2	GAD of LHS BR. no. CKP-GOL LC no. 173	1	CKP	27.07.2016	Under Preparation	Soft copy and site details received on 27.07.2016,now pending for preparation as open line portion will be approved first.
3	GAD of LHS BR. no. CKP-GOL LC no. 178	1	CKP	27.07.2016	Under Preparation	Soft copy and site details received on 27.07.2016,now pending for preparation as open line portion will be approved first. Drawing of Open line portion has been approved and the drawing for construction portion is now under preparation with the provision of cast in situ.
4	GAD of LHS BR. no. CKP-GOL LC no. 181	1	CKP	27.07.2016	Under Preparation	Soft copy and site details received on 27.07.2016,now pending for preparation as open line portion will be approved first. Drawing of Open line portion has been approved and the drawing for construction portion is now under preparation with the provision of cast in situ.
5	GAD of Br. No. 704 (HTE-BNDM Doubling)	1	ROU-II	21.07.2016	Under modification	As desired by CE/C/South GAD to be prepared in house. Now PP Drg. is under checking in this office as on 04.08.2016. PP drg sent to Dy. CE/C/ROU-II for verification on 11.08.2016.PP received from Dy CE/C/ROU-II on 28.08.2016 after site verification now under checking/modification in this office before final TP drg print out. TP print will be taken after finalization of L-section. The matter was discussed with CE/C/SOUTH regarding Girder and it is decided to provide Open Web Girder instead of Composite girder. Drg modified and soft copy sent to Dy. CE/C/ROU-II on 27.10.2016.TP received from Dy. CE/C/ROU-II on 04.11.2016 checked in this office & sent to CBE on 17.11.2016 for approval.Returned by CBE on 15.12.2016 with observations . Resubmitted to CBE on 05.01.2017 after compliance of observations.Returned by CBE with observations on 30.01.2017 now under review.
6	GAD of Colony FOB at Rourkela	1	ROU-I	13.05.2016	Checking done	PP drawing checked and sent to Dy. CE/C/ROU for compliance of observations & submission of final T.P.on 23.05.16. TP received from Dy. CE/C/ROU on 19.07.2016 .Sent to CEE/Con for approval on 25.07.2016. Drg has been received from CEE/CON on 08.08.2016 and sent to Dy. CE/C/ROU for Sign of divisional authorities on 09.08.16
7	GAD & Str. EI Building at CKP,RKSN-CKP Third line	4	CKP	16.05.2016	checking done	GAD and electrical layout drg returned to Dy. CE/CKP for compliance on 20.05.2016.Two structural drawing pending in this office till finalization of GAD.

8	Draft Structural drg. of Br.237 (CKP-GOL) Major Bridge	4	CKP	21.04.2016	under checking	Approved on 03.01.2017
9	GAD of Br. No. 99 (ROU-SOGR)	1	ROU-I	10.03.2016	prepared	Drg. was prepared in this office and sent to CBE on 21.03.2016 and returned to Dy. CE/C/ROU with CBE's Observation on 24.05.2016. After complying CBE's observation drg. was re submitted to CBE on 06.06.2016. Returned by CBE on 05.07.2016 with observations & the same was sent to Dy. CE/C/ROU on 07.07.2016. Compliance received from Dy. CE/C/ROU on 12.07.2016 sent to CBE on 14.07.2016. CBE raised some observations on 07.09.2016 accordingly letter issued to Sr. DEN/Co-ord/CKP & Dy. CE/C/ROU-I. After joint inspection, report sent to CBE on 20.09.2016 for compliance. Returned by CBE on 15.12.2016 with observations. CBE asked Sr. DEN (Co.)/CKP for joint inspection as on 10.12.2016.
10	GAD of Br. No. 125 (ROU-SOGR)	1	ROU-I	26.04.2016	Prepared	Drg prepared in this office and sent to DCE/C/ROU on 02.05.2016. Scheme has been changed by DCE/C/ROU. Revised drg prepared in this office. Soft copy mailed to Dy. CE/C/Rou on 10.06.2016 & reminded for submission of final T.P drg. TP print received from Dy. CE/C/ROU on 18.07.2016. Panposh yard plan approved on 09.11.2016 & the drawing is also finalized & soft copy sent to Dy. CE/C/ROU-I on 10.11.2016. TP print received from Dy. CE/C/ROU-I on 17.11.2016 now sent to CBE on 25.11.2016. Returned by CBE on 26.12.2016 with observations which is sent to Dy. CE/C/ROU-I on 26.12.2016. Compliance received from Dy. CE/C/ROU-I on 28.12.2016. The drawing is modified as advised by CE/C/South and soft copy mailed to Dy. CE/C/ROU-I on 05.01.2017 for checking and return. TP received from Dy. CE/C/ROU-I on 23.01.2017 checked in this office and sent to CBE on 28.01.2017.
11	GAD of Br. No. 111 (ROU-SOGR)	1	ROU-I	10.03.2016	Prepared	Drg was prepared in this office and sent to CBE on 21.03.2016. Same was returned by CBE on 26.05.2016. Drg was modified in this office and soft copy sent to Dy. CE/C/ROU for submission of modified T.P drg on 06.06.2016. Modified TP drg received from Dy. CE/C/ROU on 21.06.2016. Submitted to CBE on 29.06.2016. CBE raised some observations on 07.09.2016 accordingly letter issued to Sr. DEN/Co-ord/CKP by him for joint inspection. Accordingly Dy CE/C/ROU-I asked for joint inspection on 12.09.2016. After joint inspection, report sent to CBE on 20.09.2016 for compliance. Returned by CBE on 15.12.2016 with observations. CBE asked Sr. DEN (Co.)/CKP for joint inspection as on 10.12.2016.

12	GAD of FOB Tunia	1	CKP	24.06.2016	Checking done	Draft drg has been submitted by Dy. CE/C/CKP on 24.06.2016 in this office. After checking the PP copy sent to DyCE/C/ROU for final TP submission on 20.07.2016. Dy. CE/C/CKP resubmitted draft PP on 29.07.2016. Checking done. Sent to Dy. CE/C/CKP on 12.08.16 for submission of Final TP Drg. PP resubmitted by Dy. CE/C/CKP-II on 06.09.2016. The drg is checked and returned to Dy. CE/C/CKP-II on 19.09.2016 which is received from Dy. CE/C/CKP-II on 26.09.2016. Checking done and now sent to Dy CE/C/CKP for signature of divisional officials on 18.10.2016. Recieved from Dy. CE/C/CKP on 23.12.2016 checked in this office and sent to CEDE/GRC for signature on 13.01.2017. After signature of CEDE drawing submitted to CPDE for approval on 19.01.2017.
13	GAD of Br. No. 65 (ROU-SOGR)	1	ROU-I	25.02.2016	Prepared	Under the jurisdiction of Dy.CE/C/JSG
14	GAD of Br. No.66 (ROU-SOGR)	1	ROU-I	25.02.2016	Prepared	TP drg. received from field on 02.06.2016 and sent to CBE on 03.06.2016 but due to absence of XEN/Bridge/GRC drawing was received on 06.06.2016. Returned by CBE on 15.07.2016 with observations. Sent to Dy. CE/C/ROU on 19.07.2016 for compliance. Compliance received from Dy. CE/C/ROU on 01.08.2016 but pending for Sogra yard. Now Sogra yard finalized & soft copy & PP has been sent to Dy. CE/C/ROU-I on 17.11.2016 for checking and submission of TP. Verified drawing received from Dy. CE/C/ROU-I on 06.12.2016, checked in this office and sent to Dy. CE/C/ROU-I on 09.12.2016 for submission of TP. TP recieved on 16.12.2016 checked in this office and now under compliance of CBE's old observations. New drawing has been prepared following completion drawing as instructed by CE/C/South and soft copy mailed to Dy. CE/C/ROU-I on 05.01.2017. TP recieved from Dy. CE/C/ROU-I on 20.01.2017 sent to CBE on 27.01.2017.
15	GAD of Br. No.67 (ROU-SOGR)	1	ROU-I	25.02.2016	Under preparation	Drg prepared by this office. Soft copy was sent to Dy CE/C/ROU for TP drg on 12.05.2016. TP Drg. recieved on 11.07.2016 & was sent to CBE on 02.08.2016 after checking. Same was returned by CBE with obs on 02.09.2016 & sent to Dy CE/C/ROU-I on 07.09.2016 for compliance. Compliance received from Dy.CE/C/ROU-I on 22.09.2016. Fresh drawing is prepared and soft copy mailed to Dy CE/C/ROU-I on 19.10.2016 for checking and submission of TP. TP received from Dy. CE/C/ROU-I on 04.11.2016 checked in this office ,and sent to CBE on 30.11.2016. Returned by CBE on 19.12.2016 with observations. CBE asked Sr. DEN(Co)/CKP for joint inspection as on 16.12.2016 .

16	GAD of Br. No.69(ROU-SOGR)	1	ROU-I	25.02.2016	prepared	P.P drg. Received from Dy. CE/C/ROU on 08.06.2016. Modified soft copy mailed to Dy. CE/C/ROU for final T.P drg. on 09.06.2016. TP drg received from Dy. CE/C/ROU on 21.06.2016. After site verification on 13.07.2016 required modification done. Sent to CBE on 02.08.2016 after modification. Returned by CBE with obs on 02.09.2016 sent to Dy CE/C/ROU-I on 07.09.2016 for compliance. Compliance received from Dy.CE/C/ROU-I on 22.09.2016. As instructed by CE/C/South fresh drawing prepared and sent to Dy. CE/C/ROU-I on 06.10.2016.TP received from Dy. CE/C/ROU-I on 14.10.2016 and sent to CBE on 25.10.2016. Returned by CBE on 09.11.2016 with observations ,sent to Dy CE/C/ROU-I on 09.11.2016 for compliance. Compliance received from Dy. CE/C/ROU on 27.11.2016. Decision of CE/C/South is not to construct the bridge as there is no water way.
17	Panel building Barabambo	1	CKP	03.03.2016	To be modified	GAD & Structural TP drawing returned back to DCE/C/CKP-II on 28.04.2016.Only structural drawing received on 19.07.2016. On 21.07.2016 Dy CE/CROU has been requested to submit GAD following GAD of Jaraikela station building.
18	GAD of Br. No.80 (ROU-SOGR)	1	ROU-I	29.03.2016	Under preparation	Sonakhan Yard plan finalized. GAD prepared PP sent to Dy. CE/C/ROU-I on 19.10.2016 for checking and return.PP received on 02.11.2016 is under checking.HFL data required for modification.HFL data received on 17.11.2016 and modification done.Soft copy sent to Dy. CE/C/ROU-I for checking & submission of TP.TP received on 29.11.2016 and sent to CBE on 06.12.2016.Returned by CBE on 02.01.2017 with observations now the drawing has been sent to Dy. CE/C/ROU-I for compliance on 04.01.2017.
19	GAD of Br. No.79 (ROU-SOGR)	1	ROU-I	29.03.2016	Under preparation	Drg prepared by this office. Soft copy sent to Dy CE/C/ROU for TP drg on 12.05.2016.TP Drg. Received on 11.07.2016 , checked and found non standard size hence returned back on 12.07.2016..Modified TP print sent to Dy. CE/C/ROU on 29.07.2016 for verification. TP drg received from Dy. CE/C/ROU on 09.08.2016, checked in this office now under the consideration of design as asked by CE/C/South.Design done drawing modification is in progress as on 28.10.2016.Site details of D/S side required to finalize the drawing, Dy CE/C/ROU-I adviced on 03.11.2016 to submit the same .Site details received on 27.11.2016, drawing modified and soft copy sent to Dy. CE/C/ROU-I for submission of TP on 13.12.2016.TP recieved on 22.12.2016 from Dy. CE/C/ROU-I, checking done and modification incorporated in the drawing. Modified drawing sent to Dy. CE/C/ROU-I on 11.01.2017 for checking and return.TP recieved from Dy. CE/C/ROU-I on 02.02.2017 now under the process of approval.
20	GAD of Br. No.81 (ROU-SOGR)	1	ROU-I	29.03.2016	Under preparation	Approved on 11.01.2017

21	GAD of Br. No.128 (ROU-SOGR)	1	ROU-I	06.05.2016	Prepared	Approved on 02.01.2017
22	Structural drg of Br no. 89 (ROU-SOGR) Major Br.	1	ROU-I	29.08.2016	Under checking	Approved 19.01.2017
23	Structural drg of Br no. 95 (ROU-SOGR) Major Br.		ROU-I	29.08.2016	Under checking	Approved on 27.12.2016
24	Structural drg of Br no. 103 (ROU-SOGR) Major Br.		ROU-I	29.08.2016	Under checking	Approved 23.02.2017
25	GAD of Br. No.124(ROU-SOGR) Major Br.	1	ROU-I	16.05.2016	Under checking	Draft drg had been checked and observations raised by this office returned to Dy. CE/C/ROU on 25.05.2016. Final TP drg in two copies submitted by Dy. CE/C/ROU with a report on 14.06.2016 in this office. TP drg and basic report checked and returned to Dy. CE/C/ROU on 23.06.2016. Again PP received from Dy. CE/C/ROU on 19.07.2016 after compliance of observations. Dy CE/C/ROU was asked to submit revised PP for observations raised by this office on 26.07.2016. Modified PP Drg, submitted by Agency on 01.08.2016 checked. TP drg received from Dy. CE/C/ROU on 09.08.2016 and sent to CBE on 18.08.2016. Approval for pile foundation is obtained. Design basis report was checked and sent to CBE. The drg returned by CBE with observation on 12.09.2016 and the same was sent to Dy. CE/C/ROU-I on 19.09.2016 for compliance and resubmission. Compliance received from Dy. CE/C/ROU-I on 30.09.2016. Design basis report returned by CBE with observation on 04.10.2016.As instructed by CE/C/South on 03.10.2016 Dy. CE/C/ROU-I asked to submit reprint of drawing with incorporating all missing data.Fresh GAD resubmitted by Dy. CE/C/ROU-I on 07.10.2016, now checking done in this office & submitted to CBE on 21.10.2016.Design basis report has been sent to RDSO on 19.10.2016.Returned by CBE with observations on 09.11.2016 sent to Dy. CE/C/ROU-I on 11.11.2016 for compliance. Compliance received from Dy. CE/C/ROU-I on 17.11.2016 now under sent to CBE on 18.11.2016.CBE returned on 21.11.2016 now kept pending for RDSO's approval of DBR.RDSO's observations as on 14.12.2016 of DBR along with compliance and GAD has been sent to CBE/GRC on 03.01.2017.Returned by CBE with observation on 17.01.2017 resubmitted on 25.01.2017 after compliance.Returned by CBE on 02.02.2017. Letter written to Rly. Bd. on 03.02.2017 for consideration of same waterway as of existing bridge.
26	Structural drg of Br no. 124 (ROU-SOGR) Major Br.	4	ROU-I	29.08.2016	Under checking	Soil investigation report received from Dy. CE/C/ROU-I on 29.08.2016.Four drawings and one design booklet received on 17.11.2016 now under checking in this office.Another design booklet along with three drawing of P9 & A2 received by this office on 24.11.2016 now under checking. Design booklet for pier no. P1 to P8 recived on 31.01.2017 now under checking in this office.

27	GAD of station building Bisra	3	ROU-I	09.08.2016	Checking done	Checking done, Observation raised by this office complied by Draughtsman/ROU-I in this office and sent to CPDE on 29.09.2016. CPDE raised observation & returned the drawing on 06.10.2016 now sent to Dy. CE/C/ROU-I for compliance on 18.10.2016. Altered TP drawing received from Dy. CE/C/ROU-I with modifications suggested by CE/C/South. Drg approved by CE/C/South and again under correction before sending CPDE in the same fashion of Bhalulata station building CPDE observation. Modified drawing prepared and PP drg sent to CPDE for scrutiny on 11.01.2017. Final TP submitted to CPDE on 24.01.2017.
28	GAD of station building Bhalulata	3	ROU-I	09.08.2016	Under correction	Checking done, Observation raised by this office complied by Draughtsman/ROU-I in this office and sent to CPDE on 29.09.2016. CPDE raised observation & returned the drawing on 06.10.2016 now sent to Dy. CE/C/ROU-I for compliance on 18.10.2016. Compliance received from Dy. CE/C/ROU-I on 29.11.2016. Sent to CPDE on 05.12.2016. Drg is returned by CPDE with observation which is under correction. Modified drawing prepared and PP drg sent to CPDE for scrutiny on 11.01.2017. Final TP submitted to CPDE on 24.01.2017.
29	GAD of Br. No. 90 (ROU-SOGR)	1	ROU-I	12.08.2016	Prepared	Approved on 11.01.2017
30	Revised GAD of Br. No.232 (CKP-GOL)	1	CKP	16.08.2016	Checking done	Approved on 02.01.2018
31	Structural Drg. Station Building JARAIKELA.		ROU-I	18.08.2016	Design done & drg Under preparation	Dy CE/C/ROU-I was asked to submit soil investigation report on 18.08.2016 which is received on 26.08.2016. Revised Design done and details sent to Dy. CE/C/ROU-I to check suitability on 16.09.2016. TP received on 04.11.2016 from Dy. CE/C/ROU-I, checked in this office and returned on 11.11.2016 with observations.
32	ROB Chakradharpur in lieu of level crossing No. 171 at Km. 312.24		CKP			GAD approved vide CE's Drg. No.BR/ROB/25586/07 (TWO SHEETS). Structural Drg. approved vide CAO/Con's Drg. No.3129/05 (THREE SHEETS). Launching scheme sent to CBE on 30.06.2016 for approval
33	ROB in lieu of level crossing No. 212 at Km. 417/19-21 between ROU-PPO.		ROU			GAD approved vide CE's Drg. No.BR/ROB/26886/14 on 30.10.2016. Structural Drg. approved vide CAO/Con's Drg. No. C006-ROB-002-02 & C006-ROB-002-03 On 10.02.2016.
34	ROB in lieu of level crossing No. 211 at Km. 416/13-15 between ROU-PPO.		ROU			GAD approved vide CE's Drg. No.BR/ROB/26885/14 30.10.2014. Structural Drg. approved vide CAO/Con's Drg. No. C006-ROB-001-02&03. on 25.04.2016.

35	GAD for extension of FOB at Lotapahar.		CKP	28.09.2016	Checking done	PP drg. Submitted by Dy CE/C/CKP on 28.09.2016. Checking done and Dy CE/C/CKP was asked to submit TP on 18.10.2016. TP drg received on 31.10.2016. Cheking done ,observations raised and Drg has been sent to Dy. CE/C/CKP for compliance on 03.11.2016. TP Drg received from Dy. CE/C/CKP on 07.11.2016 after CE/C/South's approval it is sent to CEE/Con for approval on 09.11.2016. The drawing dose not have the signature of Dy.CEE/C/CKP & Dy. CSTE/C/CKP hence sent to CKP on 18.11.2016.
36	GAD of Bondamunda Diesel Loco Shed for housing 50 Locos	1	ROU-II	18.10.2016	Checking done	The aid proposal was under the preview of revision & finally decision of continuation received on 18.10.2016, checking done & returned to Dy. CE/C/ROU-II with observation on 25.10.2016. Compliance received on 31.10.2016 .Checking done & returned with CE/C/South's observation on 17.11.2016 to Dy. CE/C/ROU-II. It was suggested to follow standard drg. A letter issues to CME by CE/C/South for supply of standard drg. The drg received from Dy. CE/C/Rou-II with compliance which is not of standard type. The drg is put to CE/C/South for decision. Fresh drg is to be prepared by Dy. CE/C/ROU-II in consultation with user department.
37	GAD of launching scheme of ROB at LC no. 211	7	ROU-I	26.10.2016	Checking done	One PP drg of launching scheme received on 26.10.2016 . TP Drg received on 09.11.2016 from Dy.CE/C/ROU-I now checking done and observations sent to Dy. CE/C/ROU-I on 30.11.2016. revised drg received on 22.12.2016 from Dy. CE/C/Rou-I checked in this office.OTP has been sent to Dy. CE/C/ROU-I on 11.01.2017 for checking signature and return.Recieved from Dy. CE/C/ROU-I on 30.01.2017 and sent to CBE on 02.02.2017 for approval.
38	GAD of FOB of Bhalulata	1	ROU-I	26.10.2016	Checking done	One PP drg. received on 26.10.2016 from Dy. CE/C/ROU-I . Checking done and PP drg. returned for compliance of observations and resubmission on 02.11.2016. TP received from Dy. CE/C/ROU-I on 08.11.2016 now sent to Dy .CE/C/ROU-I for signature and return on 25.11.2016. Recieved from Dy. CE/C/ROU-I on 30.01.2017 now sent to CEE/Con for signature.
39	GAD for extension of FOB at Sonua	1	CKP	31.10.2016	Under checking	One PP drg received on 31.10.2016. Checking completed and returned to Dy. CE/C/CKP on 09.11.2016 for submission of TP drg. TP received from Dy. CE/C/ROU-I on 28.11.2016. GAD checked and observations raised as on 02.12.2016. TP received on 27.12.2016 now sent to Dy. CE/C/CKP for signature and return.
40	Structural drg of Br. No. 704(Fly under)	1	ROU-I	03.11.2016	Under checking	Approved on 19.01.2017.

41	GAD of El cum Panel building at Lotapahar	1	CKP	03.11.2016	Checking done	One TP drg received on 03.11.2016. Checking done, CE/C/South & CEE/Con`s approval obtained and sent for CSTE/Con`s approval on 01.12.2016. Sent to CPDE on 06.12.2016. Returned by CPDE on 20.12.2016 with observation. Fresh drawing to be prepared by Dy. CE/C/CKP as on 25.01.2017.
----	--	---	-----	------------	---------------	--

42	GAD of Br. No.699 (DMF-HTE)	1	ROU-II	10.11.2016	prepared	PP sent to Dy. CE/C/ROU-II on 16.11.2016 for verification & return. PP submitted by Dy. CE/C/ROU-II on 07/12/2016 which is checked in this office. Soft copy mailed to Dy. CE/C/ROU-II for submission of TP print on 26.12.2016. Reminder has been issued to Dy. CE/C/ROU-II on 05.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 where in it is stated that the drg is to be kept pending for finalisation of yard drawing of BNDM 'B' Cabin.
43	GAD of Br. No.700 (DMF-HTE)	1	ROU-II	21.11.2016	prepared	PP sent to Dy. CE/C/ROU-II on 16.11.2016 for verification & return. PP submitted by Dy. CE/C/ROU-II on 07/12/2016 which is checked in this office. Soft copy mailed to Dy. CE/C/ROU-II for submission of TP print on 26.12.2016. Reminder has been issued to Dy. CE/C/ROU-II on 05.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with HFL data.
44	GAD of Br. No.701 (DMF-HTE)	1	ROU-II	23.11.2016	prepared	PP sent to Dy. CE/C/ROU-II on 16.11.2016 for verification & return. PP submitted by Dy. CE/C/ROU-II on 07/12/2016 which is checked in this office. Soft copy mailed to Dy. CE/C/ROU-II for submission of TP print on 26.12.2016. Reminder has been issued to Dy. CE/C/ROU-II on 05.01.2017.
45	GAD for BNDM cover shed RCC flooring.	1	ROU-II	29.11.2016	checking done	TP received on 29.11.2016 now under checking in this office. Chcking done. Observations raised and the drg is returned to Dy. CE/C/ROU-II for preparation of fresh drawing after properly connecting reference drawing. PP received from Dy CE/C/ROU-I on 16.01.2017 now under checking in this office.
46	GAD of Br. No.668 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
47	GAD of Br. No.669 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
48	GAD of Br. No.670 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
49	GAD of Br. No.672 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
50	GAD of Br. No.673 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
51	GAD of Br. No.674 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
52	GAD of Br. No.675 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
53	GAD of Br. No.676 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
54	GAD of Br. No.686 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
55	GAD of Br. No.687 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
56	GAD of Br. No.688 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation

57	GAD of Br. No.689 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
58	GAD of Br. No.690 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
59	GAD of Br. No.691 (DMF-HTE)	1	ROU-II	10.11.2016	prepared	Existing & proposed portion prepared
60	GAD of Br. No.6 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
61	GAD of Br. No.7 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
62	GAD of Br. No.8 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
63	GAD of Br. No.9 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
64	GAD of Br. No.681 (DMF-ORGA)	1	ROU-II	10.11.2016	prepared	Existing portion prepared tentative proposed portion done.Soft copy sent to Dy. CE/C/ROU-II on 31.01.2017 for verification and return.
65	GAD of Br. No.682 (DMF-ORGA)	1	ROU-II	10.11.2016	prepared	Existing portion prepared tentative proposed portion done.Soft copy sent to Dy. CE/C/ROU-II on 31.01.2017 for verification and return.
66	GAD of Br. No.683 (DMF-ORGA)	1	ROU-II	10.11.2016	prepared	Existing portion prepared tentative proposed portion done.Soft copy sent to Dy. CE/C/ROU-II on 02.02.2017 for verification and return.
67	GAD of Br. No.684 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared.Proposed portion prepared and soft copy mailed to Dy. CE/C/ROU-II on 03.02.2017 for verification and return.
68	GAD of Br. No.685 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
69	GAD of Br. No.696 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
70	GAD of Br. No.697 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
71	GAD of Br. No.702 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
72	GAD of Br. No.705 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
73	GAD of Br. No.667 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
74	GAD of Br. No.677 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Drg prepared. Soft copy mailed to Dy. CE/C/ROU-I on 17.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
75	GAD of Br. No.679 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
76	GAD of Br. No.680 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
77	GAD of Br. No.692 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation

78	GAD of Br. No.693 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
79	GAD of Br. No.695 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
80	GAD of Br. No.5 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Drg prepared. Soft copy mailed to Dy. CE/C/ROU-I on 17.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
81	GAD of Br. No.4 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Drg prepared. Soft copy mailed to Dy. CE/C/ROU-I on 17.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
82	GAD of Br. No.3 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Soft copy mailed to Dy. CE/C/ROU-II on 26.12.2016 for checking and return.Reminder has been issued to Dy. CE/C/ROU-II on 05.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
83	GAD of Br. No.2B (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
84	GAD of Br. No.2A (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
85	GAD of Br. No.2 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
86	GAD of Br. No.1 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
87	GAD for launching scheme of ROB at LC NO. 212	1	ROU-I	04.01.2017	Under checking	Checking done. Observation sent to Dy. CE/C/ROU-I on 20.01.2017. TP received from Dy. CE/C/ROU-I on 31.01.2017 now under checking in this office.
88	GAD for FOB AT Bisra Station	1	ROU-I	20.01.2017	Under checking	PP received on 20.01.2017 ,now nder checking in this office.
89	GAD of Br. No.698 (DMF-ORGA)(Major Bridge)	1	ROU-II	20.01.2017	Under checking	PP received on 20.01.2017 ,now nder checking in this office.
90	GAD of Br. No.694 (DMF-ORGA)(Major Bridge)	1	ROU-II	20.01.2017	Under checking	PP received on 20.01.2017 ,now nder checking in this office.
91	GAD of Br. No.671 (DMF-ORGA)(Major Bridge)	1	ROU-II	30.01.2017	Under checking	PP received on 30.01.2017 ,now nder checking in this office.
92	GAD of Br. No.678 (DMF-ORGA)(Major Bridge)	1	ROU-II	30.01.2017	Under checking	PP received on 30.01.2017 ,now nder checking in this office.

Position of Drawings for ongoing projects at CAO/CON/GRC's Drawing Section as on 03.02.2017						
BRIDGES & OTHER STRUCTURES						
SI	Description	Drg	DY. CE	Dt_ Recd.	Status	Remarks
	<u>CE/C/HQ</u>					
1	GAD for Subway(1X4.15)BR.139A	1	KGP	12.05.16	Prepared	Soft copy mailed to Dy. CE/C/KGP on 26.05.2016 for incorporating Gradient details etc of approach road and submission of T.P drg. Dy CE/C/KGP submitted the details on 30.06.2016. Instead of incorporating in soft copy, site details with sketch was received. The P.P drg prepared and sent to CBE on 12.07.2016. PP received back from CBE on 02.09.2016 and the drawing was sent to Dy. CE/C/KGP on 07.09.2016 for compliance. The same was received from Dy. CE/C/KGP along with compliance on 12.09.2016. Modification done in this office & TP sent to Dy. CE/C/KGP on 22.09.2016. TP drg received from Dy. CE/C/KGP on 05.10.2016 and now sent to CBE on 07.10.2016. Returned by CBE with observation now sent to DY. CE/C/KGP on 07.11.2016 for obtaining signature of Divisional authorities & initiating a note for CAO'S approval. Now the OTP received with new proposal on 19.01.2017, checked in this office and sent to CBE on 24.01.2017 for approval.
2	GAD for TSS/Kanthi	1	KGP	20.10.14	checking done	Obs dt.23.12.15 yet to comply by Dy. CE/C/KGP
3	Br.No. 7A Launching scheme(Major Br.)	1	GRC	30.10.15	checking done	Draft drawings have been checked by this office. Observations have been Sent to Dy. CE/C/GRC on 22-01-16 for submission of final TP drg duly proof checked. CE/C/HQ has also been apprised about the status. Drgs were received in this office at 17.20 hrs of 17.06.2016. CE/C/HQ has advised that approval from this office not required as no running line affected, therefore drgs have been returned to Dy. CE/C/GRC on dated 29.06.2016.
4	Br.No. 8A Launching scheme(Major Br.)	1	GRC	30.10.15	checking done	
5	GAD of water pipeline (Development of SRC)	5	IRCON	08.04.15	Pending with IRCON	Pending with IRCON from 11.01.2016 Reminder issued to IRCON on 04.04.16

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
6	GAD of Island PF, FOB, toilet etc (Dev. of SRC)	12	IRCON	03.06.15	Pending with IRCON	Obs of CPDE sent to IRCON on 22.04.16. IRCON resubmitted 5 nos TP drgs complying CPDE's OBS on 22.04.2016 with a covering letter dated 08.06.2016. Those have been sent to CPDE on 13.06.2016. As mentioned in IRCON's letter, 5 nos other drgs will be submitted after finalisation of drgs of Island platform. CPDE has issued reminder on 25.08.2016 to IRCON for compliance of observations. CPDE'S observation of 27.06.2016 sent to IRCON for compliance on 29.08.2016. Alternative proposal of IRCON for 8m wide FOB instead of 12 m width has been sent to CPDE on 01.09.2016. Six nos. TP drg. for FOB & Island platform received on 14.09.2016 has been forwarded to Dy. CE/C/GRC on 14.09.2016 for approval. Six nos. TP Drg. sent to CPDE on 19.09.2016. CPDE's observation on 21.09.2016 & 06.10.2016 have been forwarded to IRCON on 06.10.2016 & 07.10.2016 for compliance respectively. IRCON submitted letter on 17.10.2016 explaining difficulties in construction of 12m wide FOB. A note has to be put up for decision. A note is initiated by CE/C/HQ for approval of 9.00m wide FOB. GM's advice to carry out work as per original master plan has been conveyed to IRCON. Drawing for new Island platform approved by CPDE on 12.01.2017.
7	Yard plan for stabling lines pit lines for development of Shalimar	1	IRCON	17.10.2016	Pending with IRCON	IRCON has been asked to submit additional copies for onward submission of CME & COM.PP drg. Complying CME's observation dated 06.10.2016 has been circulated to concern PHOD & DRM on 27.10.2016. CRSE, CTPM, CSTE'S observation sent to IRCON on 10.11.2016 for compliance. Fresh drawing has been received on 17.11.2016 complying observations, copy of concern HOD's sent by IRCON itself. CE's observation raised on 18.11.2016 has been sent to ircon on 21.11.2016. CSTE'S observations sent to IRCON on 01.12.2016.
8	GAD of Subway at SRC (Development of SRC)	1	IRCON	24.06.15	Pending with IRCON	CPDE's obs dt. 09.07.2015 to be complied by IRCON. Reminder issued to IRCON on 04.04.16

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
9	GAD of Fly over (link line betwnSEL to SRC)	3	GRC	10.03.2016	Checking done	CBE's observation dated 24.05.2016 complied by Dy. CE/C/GRC and T.P drg. received in this office on 08.06.2016. The drg re-submitted to CBE on 13.06.2016. Recd. Back from CBE with observation on 14.07.2016 sent to Dy. CE/C/GRC on 14.07.2016 for compliance. Compliance received from Dy CE/C/GRC on 26.08.2016 could not be sent to CBE office for want of GAD in OTP. OTP received on 08.09.2016 and sent to CBE on 09.09.2016. The same has been returned by CBE on 22.09.2016 with obs resent to CBE on 27.09.2016 after compliance by Dy. CE/C/GRC. CBE returned with observation on 18.10.2016 which is complied and resubmitted to CBE on 24.10.2016.Returned by CBE with observation 28.10.2016 sent to Dy. CE/C/GRC on 04.11.2016 for compliance. Compliance received on 04.11.2016 and sent to CBE on 04.11.2016.CBE returned the drawing with observation on 08.11.2016. Compliance received from Dy .CE/C/GRC on 10.11.2016 checked in this office and sent to CBE on 16.11.2016.CBE returned the drawing with observations on 18.11.2016 now the drawing sent to Dy. CE/C/GRC on 21.11.2016 for compliance. Compliance received from Dy. CE/C/GRC on 02.12.2016 sent to CBE on 05.12.2016. Returned by CBE on 23.12.2016 with obs sent to Dy. CE/C/GRC on 26.12.2016 for compliance. Compliance recieved from Dy. CE/C/GRC on 02.01.2017 checked in this office and sent to CBE on 04.01.2017. Returned by CBE on 24.01.2017 with observation and the same has been forwarded to Dy. CE/C/GRC on 25.01.2017.
10	Structural drg. of Fly over (link line betwnSEL to SRC) Pile design part I,II & III		GRC	07.04.16/06 .05.2016/24 .05.2016	Under checking	Draft design booklets submitted Dy. CE/C/GRC. Drgs were checked and observations raised by this office returned to Dy. CE/C/GRC on 04.05.16 (part-I) & on 02.06.2016(part II and III). Agency M/s GPT's comment on those observations of Part-I was received on 12.05.2016 without revised design booklets. So letter has been issued to Dy. CE/C/GRC seeking revised design booklets on 02.06.2016.WPSS & QAP in connection with superstructure received and sent to Dy CE/C/GRC to process further on 07.10.2016. One PP drg along with design booklet of casting truss of 18.3 m span received on 04.11.2016 now under checking.
11	GAD of Br.No.23 (Sankrail Freight Terminal)	1	GRC	05.05.16	Checking done	Approved on 02.01.2017

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
12	GAD of Br.no.17 (SEL to SRC Link line)	1	GRC	10.05.2016	Checking done	Draft PP drg was received on 10.05.2016. Observation of this office complied by Dy. CE/C/GRC and submitted on 02.06.2016. Further corrections were incorporated in this office by agency M/s Royal InfraConstru. Again TP drg was returned to Dy. CE/C/GRC on 14.06.2016. Draft PP drawing was resubmitted to this office by DyCE/C/GRC on 24-06-16. PP drg checked & DyCE/C/GRC was asked to submit final TP drg on 30-06-16. Soft copy received on 12.07.2016. TP received from Dy.CE/C/GRC on 21.07.2016.Sent to CBE on 25.07.2016. Same is returned by CBE with obs on 02.09.2016. The drawing has been sent to Dy. CE/C/GRC for compliance on 07.09.2016.Compliance received from Dy. CE/C/GRC on 20.10.2016 now under process.CBE advised modification as on 26.10.2016 now under process with Dy. CE/C/GRC.Revised TP drawing received from Dy. CE/C/GRC on 30.11.2016. Checking done and obs raised by this office sent to Dy. CE/C/GRC on 07.12.2016.Compliance recieved from Dy. CE/C/GRC on 17.12.2016 and sent to CBE on 20.12.2016 .Returned by CBE on 11.01.2017 with observations which to be complied by Dy. CE/C/GRC as on 16.01.2017.
13	Structural drg. of Br. No.17 foundation Design & Drg. SEL-SRC Link line	1	GRC	02.05.2016	Under checking	Fresh Drg. & Design to be submitted by Dy. CE/C/GRC after finalisation of GAD Since 05.05.2016. Drg has been returned to Dy. CE/C/GRC on 14.06.2016 with observation. Observation of this office complied by Dy. CE/C/GRC and submitted on 02.06.2016. Further corrections have been incorporated in this office by agency M/s Royal InfraConstru on 09.06.2016. Drawing is now under checking in this office. Major changes are being incorporated in the GAD ,fresh design & drawing are to be submitted by Dy. CE/C/GRC after finalization of GAD.
14	Structural drg. of Br.No.23 Sankrail Freight Terminal Foundation Design	1	GRC	13.04.2016	Checking done	Fresh Drg. & Design to be submitted by Dy. CE/C/GRC after finalisation of GAD Since 05.05.2016. Soil investigation report received from Dy. CE/C/GRC on 26.09.2016. Design & drawing of Test Pile received on 20.12.2016. Checked in this office, observations raised and returned to Dy. CE/C/GRC on 21.12.2016.Design booklet along with detail calculations for pile design received on 09.01.2017 checked in this office and agency has been asked to submit revised and corrected design booklet. Revised booklet received on 17.01.2017. Checking done & observation raised. Now put up to CE/C/HQ for decision on 19.01.2017. Designer has been asked to submit revised drawing on 24.01.2017.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
15	GAD of Br. No. 12 Sankrail -SRC Link line	1	GRC	16.05.2016	Checking done	T.P drg. was submitted by Dy. CE/C/GRC on 08.06.2016 in this office. Drg was not complied properly. Same had been sent back to Dy. CE/C/GRC on 15.06.2016 for proper compliance. Thereafter draft PP drg had been submitted by Dy. CE/C/GRC on 24.06.2016. Thereafter draft PP drg returned to Dy. CE/C/GRC on 30.06.2016 after checking for submission of final TP drg. TP received from Dy. CE/C/GRC on 21.07.2016. Sent to CBE on 25.07.2016. Same is returned by CBE with obs on 06.09.2016 and sent to Dy. CE/C/GRC on 07.09.2016 for compliance. PP sent to CBE by Dy. CE/C/GRC on 19.09.2016 after compliance. Canal details submitted to CBE. The PP drg was returned by CBE on 23.09.2016. Dy. CE/C/GRC submitted the modified TP drg on 26.09.2016 accordingly the same has been sent to CBE on 28.09.2016. All observations has been complied on 05.10.2016. Returned by CBE on 07.09.2016 with observation. Drg. sent to Dy CE/C/GRC on 13.10.2016 for compliance. Compliance received from Dy. CE/C/GRC on 17.10.2016, checked and sent to CBE on 18.10.2016. Returned by CBE on 07.11.2016. Compliance received from Dy. CE/C/GRC on 16.11.2016 and sent to CBE on 18.11.2016 returned by CBE on 02.12.2016 with obs. The drg is to be modified for span from 30.5 m to 45.7 m which is under process at Dy. CE/C/GRC office. Resubmitted by Dy. CE/C/GRC on 16.12.2016 now under checking in this office. Revised drg is under modification with Dy. CE/C/GRC. Resubmitted by Dy. CE/C/GRC on 22.12.2016, checking done in this office. After approval of CE/C/HQ the drawing has been sent to CBE on 05.01.2017. Returned by CBE on 30.01.2017 with observations which has been sent to Dy /CE/C/GRC for compliance..
	Structural Drawing of Br. No, 12 Senkrail-SRC link line.	1	GRC	09.01.2017	Under checking	One design booklet for pile design received on 09.01.2017 now under checking in this office.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
16	GAD of Br. No. 16 ,SEL-SRC Link Line	1	GRC	12.07.2016	Checking done	Proforma details received on 12.07.2016, site details collected on 19.07.2016 .Design in progress as on 29.07.2016. PP drg prepared and sent to Dy. CE/C/GRC on 10.08.2016. PP received on 17.08.2016 and as decided by Dy. CE/C/GRC modification done and modified soft copy mailed to Dy. CE/C/GRC for submission of TP. TP print received from Dy. CE/C/GRC on 25.08.2016 . After checking in this office Dy.CE/C/GRC asked to submit further details on 16.09.2016. Site details received on 20.09.2016 . Dy CE/C/GRC was asked to submit site details on 26.09.2016. Details received on 05.10.2016. The drg is now sent to Dy. CE/C/GRC for signature and return on 20.10.2016.TP received on 21.10.2016, checked in this office and sent to CBE on 28.10.2016.Returned by CBE on 02.12.2016 with observations now sent to Dy. CE/C/GRC for compliance. Recieved from Dy. CE/C/GRC on 15.12.2016 . Sent to CBE on 22.12.2016. Returned by CBE on 11.01.2017 with observations the same has been sent to Dy. CE/C/GRC on 16.01.2017 for compliance.
17	GAD of Br. No. 18,SEL-SRC Link Line	1	GRC	12.07.2016	Checking done	Proforma details received on 12.07.2016, site details collected on 19.07.2016 .Design in progress as on 29.07.2016. PP drg prepared and sent to Dy. CE/C/GRC on 10.08.2016. PP received on 17.08.2016 and as decided by Dy. CE/C/GRC modification done and PP submitted to CBE on 22.08.2016 for verification and return.Recieved from CBE on 03.10.2016. Dy CE/C/GRC'S compliance received on 14.10.2016. The drg is now sent to Dy. CE/C/GRC for signature and return on 20.10.2016.TP received on 21.10.2016, checked in this office and sent to CBE on 28.10.2016.Returned by CBE on 02.12.2016 with observations now sent to Dy. CE/C/GRC for compliance.Recieved from Dy. CE/C/GRC on 15.12.2016 now under checking in this office. New drawing has been prepared following DFC feeder route and soft copy sent to Dy. CE/C/GRC on 05.01.2017 for checking and return. TP recieved from Dy. CE/C/GRC on 24.01.2017, sent to CBE on 27.01.2017.
18	Draft design calculations ORH/KGP	1	KGP	19.07.2016	Under checking	Received on 19.07.2016. Soft copy of the design calculation is required. Intimated to field office on 05.08.2016. Checking done and observations sent to Dy. CE/C/KGP on 31.08.2016.Compliance received on 30.09.2016 now under checking.Same design for waist slab and drg. (OTP) submitted by Dy. CE/C/KGP without compliance so design and drg. resent for compliance on 05.10.2016.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
19	Draft GAD of RCC Box ROB at Sankrail freight terminal Yard.	1	GRC	11.08.16	under checking	Draft PP Drg. Received on 11.08.2016 . Checked in this office and returned to Dy CE/C/GRC on 26.08.2016 for submission of final TP Drg. Draft drg. Submitted by Dy. CE/C/GRC on 27.09.2016 . Checking done PP sent to Dy CE/C/GRC on 21.10.2016 and compliance received on 28.10.2016 with TP drg. now under checking.Designis in progress.GAD to be approved for finalization of structural drawing. Dy. CE/C/GRC asked to prepare GAD and structural drg separately on 06.12.2016. GAD and structural design received on 22.12.2016.Design done on 25.01.2017 now GAD under modification. Design modification in progress.
20	ROB in lieu of LC NO. 28 at KM 32/29-31 Uluberia-Birshibpur.		GRC			GAD approved vide CE's Drg. No. BR/ROB/25999/14. Structural Drg. approved vide CAO/Con's Drg. No.7148/15 (Sheet 1-9).
21	ROB in lieu of LC NO. 105 at KM 264/33-35 at SORO.		KGP			GAD approved vide CE's Drg. No. BR/ROB/26443/14.Structural Drg. approved vide CAO/Con's Drg. No.6494/2012 (Sheet-1-3) &
22	ROB in lieu of LC NO. 81 at KM 234/6-7 Tamulia near Balasore.		KGP			GAD approved vide CE's Drg. No. BR/ROB/26913/15.Structural Drg. approved vide CAO/Con's Drg. No.6880/2014 (SHEET 2-3) & drg. no. K027-ROB-001-05
23	GAD of Br. No.3 SEL-SRC Link line	1	GRC	18.08.2016	checking done	Dy CE/C/GRC asked to submit check list on 18.08.2016. TP drg received from Dy. CE/C/GRC on 23.08.2016 . Checking completed and returned to Dy CE/C/GRC on 01.09.2016 with observations. Draft PP drg submitted by Dy. CE/C/GRC on 19.09.2016 in this office. Checking done and returned to Dy. CE/C/GRC on 29.09.2016 with observations. Compliance received from Dy. CE/C/GRC without checkilist on 04.10.2016.TP Drg. Received on 05.10.2016 & sent to CBE on 17.10.2016.After approval of CE/C/HQ,drawing is now sent to CBE for approval on 17.10.2016. Proposal for construction of additional RUB beside Br. No. 3 received by this office from CPDE on 09.11.2016.Returned by CBE on 17.11.2016 ,fresh drawing is under preparation at Dy. CE/C/GRC office.Revised drawing recieved from Dy. CE/C/GRC on 05.01.2017, checked in this office , modifications done and sent to CBE on 25.01.2017.
24	Structural Drg. Of Br. No. 3 SEL-SRC Link line.		GRC	21.09.2016	under checking	Four nos. design booklet received on 21.09.2016 for P-18,P-14,A-2&A-1 now under checking in this office.Designer submitted corrected design copy of test pile on 20.10.2016 checking done.Dy CE/C/GRC submitted OTP of test pile on 27.10.2016 approved on 28.10.2016.Dy CE/C/GRC has submitted 26 nos. draft design booklet on 04.11.2016 . Checking done in tis office and observations raised on 15.11.2016. Test Pile drg & design approved.Design booklet for piles of pier no P14 &P15 recieved on 09.01.2017 now under checking in this office.GAD yet to be approved.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
25	GAD of Br. No.21 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016.The drawing prepared and Dy. CE/C/GRC has been asked for submission of more site details on 18.01.2017
26	GAD of Br. No.2 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016. The drawing prepared and soft copy sent to Dy. CE/C/GRC on 20.01.2017
27	GAD of Br. No.3 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016. The drawing is prepared in this office & PP sent to Dy. CE/C/GRC on 18.01.2017 for checking and return. PP drg received on 18.01.2017. Now under checking.
28	GAD of Br. No.4 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016. The drawing is prepared in this office & PP sent to Dy. CE/C/GRC on 18.01.2017 for checking and return. PP drg received on 18.01.2017. Now under checking.
29	GAD of Br. No.6 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Prepared	Approved on 25.01.2017
30	GAD of Br. No.7 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Prepared	Approved on 25.01.2018
31	GAD of Br. No.3A ,SGTY Freight Terminal Work	1	GRC	24.11.2016	Under preparation	Site details in proforma received on 24.11.2016. Dy CE/C/GRC has been requested on 25.12.2016 to consider the standard drawing of Road Authority as the bridge is on diverted Road.
32	GAD of Br. No.3B ,SGTY Freight Terminal Work	1	GRC	24.11.2016	Under preparation	Site details in proforma received on 24.11.2016. Dy CE/C/GRC has been requested on 25.12.2016 to consider the standard drawing of Road Authority as the bridge is on diverted Road.
33	GAD of Br. No.3C ,SGTY Freight Terminal Work	1	GRC	24.11.2016	Under preparation	Site details in proforma received on 24.11.2016. Dy CE/C/GRC has been requested on 25.12.2016 to consider the standard drawing of Road Authority as the bridge is on diverted Road.
	<u>CE/C/II</u>					
1	sch. Plan of br. Drg. Cut & cover method		CKP at tata		prepared	CBE's obs yet to complied by Dy. CE/C/Ckp at Tata since 16.10.2015
2	GAD (Completion) drg of Br. No.21C (fly-over)	1	CKP at tata	01/14/2016	checking done	Date of Completion to be supplied by Dy. CE/C/Ckp at Tata since 19.01.2016
3	Structural Drg. FOB Gamharia		Tata-II	08.06.2016	Under progress	Dy CE/C/TATA was asked to submit details for which design is required on 09.06.2016 . Now details has been again asked for on 13.07.2016. Details received from Dy. CE/C/TATA on 20.07.2016,design is in progress. Proposal received from Dy. CE/C/TATA for modification in GAD which is under process as on 18.08.2016. Dy. CE/C/TATA asked to design gangway & steps as per approved GAD on 22.08.2016. Design done and a tentative sketch has been sent to Dy CE/C/TATA-I on 06.10.2016. Scheme modified by Dy. CE/C/TATA-II on 21.10.2016 .Final drawing to be prepared by Dy. CE/C/Tata-II as on 02.02.2017.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
4	ROB in lieu of level crossing no. RBK-14 at Km. 312/15-17 between CBSA-SIPA		TATA-I	01.09.2016 without letter	checking done	GAD approved vide CE's Drg. No. BR/ROB/26868/14. Structural Drg. Sent to RNC for signature of State Govt. Officials on 19.08.2016. Structural drg of bridge proper yet to be received from Dy. CE/C/CKP at Tata. Tallying of reinforcement details in drawing & design for substructure & superstructure prepared under guidance of Road authority is under progress. A proposal received on 15.09.2016 from Dy. CE/C/CKP at TATA to increase the span of bridge proper from 30.00m to 36.00m to accommodate the new line without infringement. Letter issued to Road Construction Dept./Jharkhand for necessary alteration in GAD on 29.09.2016. Comparison of reinforcement as per design with drawing is done and necessary note put up on 30.09.2016. Correspondence made with Chief Engineer, Central Design Organization, Road Construction Dept. Jharkhand on 18.10.2016 for redressal of observations. Soil investigation report received on 21.10.2016. PP drawing submitted by Dy. CE/C/TATA-I on 14.12.2016. Drg is checked in this office and JE/Drg/GRC deputed to Tata for compliance of the observations on 22.12.2016. The drawing is modified in this office and PP sent to CBE /GRC scrutiny and return. Soft copy mailed to Dy. CE/C/TATA-I on 03.01.2017 for checking and return. OTP corrected and generated as required by CBE and sent to Road Authority for signature on 11.01.2017. Road authority's signature obtained and the drg. sent to Dy. Ce/C/Tata-I for signature. The drawing modified as required after advice from Dy. CE/C/TATA-I and soft copy mailed on 19.01.2017. Revised drawing sent to CBE on for approval.
5	Structural drg for ROB in lieu of level crossing no. RBK-14 at Km. 312/15-17 between CBSA-SIPA of Rly portion Pier no. P8, P9, P10, & P11		TATA-I	20.01.2017	Under preparation	In House design of P9 & P10 is under process in this office.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
6	ROB in lieu of level crossing no. RBK-49 at Km. 376/7-11 between NOMD-BJMD		TATA-I	01.09.2016 without letter	checking done	GAD approved vide CE's Drg. No. BR/ROB/26869/14. Structural Drg. Sent to RNC for signature of State Govt. Officials on 19.08.2016. Structural drg of bridge proper yet to be received from Dy. CE/C/CKP at Tata. Tallying of reinforcement details in drawing & design for substructure & superstructure prepared under guidance of Road authority is under progress. Comparison for adopted reinforcement between design and drawing done, there is no provision of super elevation in the approach slab. Necessary rectification will be carried out after consent of competent authority. Comparison of reinforcement as per design with drawing is done and necessary note put up on 30.09.2016. Correspondence made with Chief Engineer, Central Design Organization, Road Construction Dept. Jharkhand on 18.10.2016 for redressal of observations. Soil investigation report received on 21.10.2016. In house design of Railway portion is in progress. In house design of P7 & P8 is under process. Design done for Pile, Pile cap, Pier & Pier Cap. RCC drg mailed to Dy. CE/C/Tata-I on 09.12.2016. The drawing was returned by Dy. CE/C/TATA-I for clarification on 26.12.2016 now sent back on 27.12.2016. Received from Dy. CE/C/TATA-I on 02.01.2017 and approval obtained on 03.01.2017.
7	Completion of FOB at PRSL station	1	TATA-I	05.12.2016	Checking done	Approved on 09.01.2017
8	GAD of Br. No. 73B (RKSNDPS)	1	TATA-I	14.12.2016	Under preparation	Completion drg received by this office on 14.12.2016. Existing portion drawing prepared. Proposed portion to be done on receipt of site details. Soft copy mailed to Dy. CE/C/Tata-I on 21.12.2016. PP received from Dy. CE/C/TATA-I on 27.12.2016. TP received from Dy. CE/C/TATA-I on 19.01.2017 sent to CBE on 19.01.2017.
9	GAD for cover shed CC flooring of sick line BCN	1	TATA-I	19.01.2017	Under checking	PP received on 19.01.2017 now under checking.

Position of Drawings for ongoing projects at CAO/CON/GRC's Drawing Section as on 03.02.2017

BRIDGES & OTHER STRUCTURES						
Sl	Description	Drg	DY. CE	Dt_Recd.	Status	Remarks
	<u>CE/C/I</u>					
1	GAD of Staging arrangement for ROB Pisca	2	RNC	04.08.15	checking done	Drg was prepared in this office and sent to CBE and returned to Dy. CE/C/RNC with CBE's observation on 01.08.2015. Observation yet to be complied by Dy. CE/C/RNC
2	GAD of Br. No.24 BQA-Mukutmonipur(Rev)	2	ADA	30.03.15	checking done	Drg. To be modified(counter fort r/w) by Dy. CE/C/ADA since 13.04.15
3	GAD of Br. No.53 BQA-Mukutmonipur(Rev)	1	ADA	30.03.15	checking done	T.P drg.to be submitted by Dy. CE/C/Adra10.04.15
4	GAD of Br. No.54 BQA-Mukutmonipur(Rev)	1	ADA	30.03.15	checking done	T.P drg.to be submitted by Dy. CE/C/Adra10.04.15
5	GAD of 4-Wheeler Parking for staff Qrs. ADRA	1	ADA	29.03.2017	Checking done	Sent to Dy. CE/C/ADRA on 06.05.2016 with CPDE's observation
6	Completion Drg. of Br. NO.6 Khana-Bowaichandi	2	ADA	04.04.2016	Checking done	Obs. To be complied by Dy.CE/C/ADA since 31.05.2016
7	Completion Drg. Br. NO. 7 Khana-Bowaichandi	2	ADA	04.04.2016	Checking done	Obs. To be complied by Dy.CE/C/ADA since 31.05.2016
8	Draft structural drg. of ROB Silli (MH-4)	10	RNC	13.07.2017	Checking done	10 nos. PP drg and 5 nos. design booklet received on 13.07.2016. Designer of the agency attended this office on 22.07.2016 and all observations shown to him. He agreed to submit rectified design copy. Revised design of abutment A1 & A2 submitted by agency on 29.07.2016. Designer was instructed to submit proof-checked copy of abutment A1 & A2 on 10.08.16 Revised design of P1-P3,P4 & P7 submitted by agency on 17.08.2016. Structural Drawings for approaches have been approved by State Govt. as intimated BY Dy. CE/C/RNC .Letter issued to Dy CE/C/RNC on 22.08.2016 for submission of design of substructure of Bridge proper. Design & Drawing of bridge approach and bridge proper is submitted to this office on 02.09.2016 which is under checking. An observation letter issued to Dy. CE/C/RNC on 14.09.2016 regarding discrepancies of pier P-5 & P-6.Rectified copy of design received on 16.09.2016.Substructure portion has been checked and found corrections required. Agency informed accordingly. Superstructure portion has been checked few corrections are required on design & drawings. Designer asked for correction on 26.09.2016. Designer submitted proof checked copy of A1,P1 to P3,P4,P7 to P15,P5,P6 &A2 on 02.11.2016 along with six booklets and six drawings. Substructure approved on 09.11.2016.Superstructure checked and the agency asked to submit proof checked OTP.

9	Draft structural drg. of ROB Tatisilwi(MH-21)	27	RNC	19.07.2016	Checking done	27 nos. PP drg and 6 nos. design booklet received on 19.07.2016. Checking done in this office observations sent to Dy. CE/C/RNC on 28.07.2016 to be compliance. Structural Drawings for approaches have been approved by State Govt. as intimation provided by Dy. CE/C/RNC . Observations as on 28.07.2016 yet to be complied for Bridge proper (Superstructure). Bridge proper substructure drawing is yet to be received from Dy. CE/C/RNC.Reminder sent to Dy. CE/C/RNC 08.09.2016.
10	Draft structural drg. of ROB ARA GATE(MH-23)	15	RNC	19.07.2016	Under Checking	15 nos. PP drg and 6 nos design booklet received on 19.07.2016. After checking in this office observations raised on 29.07.2016 complied by agency. Structural Drawings for approaches have been approved by State Govt. as intimated by Dy. CE/C/RNC .Proof checked OTP Drawing and design for all spans has been submitted by Designer on 11.11.2016 checked in this office .Substructure approved on 17.11.2016. Super structure details to be submitted by Dy. CE/C/RNC.
11	Structural of Central Panel building Mohishila	1	ADA	18.08.2017	Under preparation	Approved on 31.01.2017
12	GAD of DK-2 MOH-KPH doubling (Major Br.)	1	ADA	19.08.2016	Under checking	Draft PP Drg submitted by DY. CE/C/ADA on 19.08.2016 which is checked and returned for submission of final TP drg on 19.08.2016. TP drg received from Dy. CE/C/ADRA on 22.09.2016 approved by CE/C-I on 29.09.2016.Drg. Sent to Dy CE/C/ADRA for signature and approval of E.Rly on 03.10.2016.Pile foundation proposal approval obtained on 22.11.2016.Drawing sent to Dy. CE/C/ADRA for signature on 23.11.2016.Signature of Sr.DEN/Co/ASN obtained on 05.01.2017. Signed copy has been recieved from Dy. CE/C/ADRA on 09.01.2017 and sent to CBE/E Rly. on 10/01/2017 . Returned by CBE/E. Rly with observation on 20.01.2017. The drawing resubmitted to CBE /E.Rly on 31.01.2017.
13	Structural Drawing of ROB Br. No. 8A MCL Siding	1	JSG	22.08.2016	Under checking	Only design booklet submitted by Dy.CE/C/JSG on 22.08.2016 which is under checking in this office. Four PP drgs received on 07.09.2016. After checking observation raised by this office sent to Dy. CE/C/JSG on 16.09.2016. Compliance received on 01.11.2016 , after checking observations raised by this office on 04.11.2016 to be complied by designer. OTP to be submitted by designer after compliance of observations.

14	GAD & Structural of DK-3 MOH-KPH doubling	2	ADA	19.08.2016	Checking done	Design of RCC box and retaining wall has been done and data is handed over to SSE /Drg./ADRA for preparation of structural drawing on 02.09.2016. TP drg received from Dy. CE/C/ADRA on 03.10.2016, approval of CE/C/I obtained.Sent to CBE/E.Rly for further approval on 19.10.2016. Design booklet sent to CBE,E.Rly. on 28.10.2016. Reminder issued to CBE ,E.Rly on 03.01.2017.Observations raised by CBE E.Rly for discharge calculations , resubmitted after compliance on 17.01.2017.
15	Structural drg of ROB Br. No.13A MCL siding	1	JSG	07.09.2016	Checking done	A design booklet submitted by Dy. CE/C/JSG on 07.09.2016 checking done and observation sent to Dy. CE/C/JSG on 03.10.2016.Compliance received on 01.11.2016 , now under checking in this office. Checking done and observations sent to Dy. CE/C/JSG on 24.11.2016.
16	GAD of Br. No. 6A (JSG-SOGR)	1	JSG		preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 09.09.2016. Final TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for checking, signature and return. Received on 26.09.2016.Drg sent to CBE on 05.10.2016 but returned bt CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing . Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE`s observations.
17	GAD of Br. No. 7 (JSG-SOGR)	1	JSG		preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 09.09.2016. Final TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for checking, signature and return. Received on 26.09.2016.Drg sent to CBE on 05.10.2016 but returned bt CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE`s observations.
18	GAD of Br. No. 8 (JSG-SOGR)	1	JSG	06.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 10.09.2016.PP received from Dy .CE/C/JSG on 16.09.2016 & TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for signature and return. Received from Dy CE/C/JSG on 26.09.2016 now drawing sent to CBE on 30.09.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawingSent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE`s observations.

19	GAD of Br. No. 9 (JSG-SOGR)	1	JSG	06.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 10.09.2016. PP received from Dy .CE/C/JSG on 16.09.2016 & TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for signature and return. Received from Dy CE/C/JSG on 26.09.2016 now drawing sent to CBE on 30.09.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
20	GAD of Br. No. 10 (JSG-SOGR)	1	JSG	06.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 10.09.2016. PP received from Dy .CE/C/JSG on 16.09.2016 & TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for signature and return. Received from Dy CE/C/JSG on 26.09.2016 now drawing sent to CBE on 30.09.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
21	GAD of Br. No. 11 (JSG-SOGR)	1	JSG	20.12.2016	preparation done	Soft copy & PP sent to Dy. CE/C/JSG on 22.12.2016 for checking and return.
22	GAD of Br. No. 4(JSG-SOGR)	1	JSG	15.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. Paper Print along with soft copy mailed to Dy. CE/C/JSG on 15.09.2016 . PP received on 27.09.2016 and TP drg sent to Dy CE/C/JSG on 29.09.2016. The same is received from Dy. CE/C/JSG on 03.10.2016 and sent to CBE on 04.10.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
23	GAD of Br. No. 5 (JSG-SOGR)	1	JSG	15.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. Paper Print along with soft copy mailed to Dy. CE/C/JSG on 15.09.2016 . PP received on 27.09.2016 and TP drg sent to Dy CE/C/JSG on 29.09.2016. The same is received from Dy. CE/C/JSG on 03.10.2016 and sent to CBE on 04.10.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
24	Structural drg of ROB Br. No.13C MCL siding	4	JSG	22.09.2016	Under checking	Preliminary checking has been done. Observations raised and letter issued to DYCE/C/JSG on 28.09.2016.Compliance received on 02.11.2016 , now under checking in this office. Draft drawing received on 10.11.2016 , checking done . Observations raised and intimated to Dy. CE/C/JSG on 24.11.2016. Compliance received from Dy. CE/C/JSG on 05.12.2016. Checked in this office and observations raised on 08.12.2016 sent to Dy. CE/C/JSG. Proof checked OTP is to be submitted by Dy. CE/C/JSG.

25	Structural drg of ROB Br. No.36B MCL siding	4	JSG	10.11.2016	Under checking	Draft design and drawing received on 10.11.2016 now under checking in this office.Observations sent to Dy. CE/C/JSG on 24.11.2016.Resubmitted by Dy. CE/C/JSG on 16.12.2016 . Checking done and observations raised to be complied by Dy. CE/C/JSG.Compliance recieved from Dy. CE/C/JSG on 10.01.2017. Checking done and observation letter issued to Dy. CE/C/JSG on 20.01.2017
26	Structural drawing of ROB Br. No. 75C, BICI-TORI	3	RNC	07.10.2016	Under checking	Three nos. drawing with one design booklet received on 07.10.2016 now under checking.GAD finalized.Observation as raised on 01.11.2016 to be complied by the designer. Compliance received from Dy. CE/C/RNC on 05.12.2016 ,checked in this office and observations raised on 08.12.2016 to be complied bt Dy. CE/C/RNC. Compliance received from Dy. CE/C/RNC on 22.12.2016. Checking done and observations raised as on 29.12.2016. Dy CE/C/RNC requested to submit proof checked OTP on 29.12.2016.
27	Proposed GAD of Booking office BODA	1	RNC	13.10.2016	Under checking	Sent to CEE/Con on 01.12.2016. Received from CSTE con on 07.12.2016. sent to CPDE on 07.12.2016 but the drg returned with obs on 22.12.2016
28	Structural drg of DK-2 (MOH-KPH)(Major Br.) doubling	3	ADRA	24.10.2016	Under checking	Detail design booklet received for A1 & A2 alongwith pile ON 24.10.2016, now under checking.Dy. CE/C/ADRA has been asked to submit soil report on 26.10.2016.Soil testing repotr received on 31.10.2016. Design checked and observations sent to Dy. CE/C/Adra on 07.12.2016. OTP to be submitted by DY. CE/C/Adra. GAD yet to be approved.
29	GAD of Br. No. DK-4 (MOH_KPK)	1	ADRA	25.10.2016	Under checking	PP Print received on 25.10.2016 ,checked and observations sent to Dy CE/C/ADRA on 27.10.2016 for compliance. Compliance received drawing modified and sent to Dy CE/C/ADRA for signature on 25.11.2016.Signature obtained from Sr. DEN/Co/ASN on 05.01.2017 . Recieved from Dy. CE/C/ADRA on 09.01.2017 and same has been submitted to CBE/E.Rly on 10.01.2017.
30	Structural of Br. No. DK-4 (MOH_KPK)	1	ADRA	05.11.2016	checking done	Design done and details sent to Dy CE/C/ADRA on 09.11.2016.Retaining wall design handed over to Dy. CE/C/ADRA on 15.11.2016.Recieved from Dy. CE/C/ADRA on 09.01.2017 and same has been submitted to CBE/E.Rly on 10.01.2017.
31	GAD of two legged ROB at LC No. 256	1	JSG	17.11.2016	Under checking	Drg checked in this office and copy of ferro print sent to Dy. CE/C/JSG to initiate the proposal on 02.12.2016
32	Structural for ROB at Ramgarh at Km 406/11-12	1	RNC	13.12.2016	Under checking	Checking done and observations raised as on 03.01.2016 to be complied by Dy. CE/C/RNC. Compliance received by mail on 02.02.2017 now verification in progress.

33	Structural drg of ROB Br. No.51A MCL siding	1	JSG	16.12.2016	Under checking	Structural design data received on 16.12.2016 now under checking in this office.
34	Structural Drawing of Type-III Qrs. At Sonamukhi	1	ADRA	23.01.2017	Under checking	One TP received on 23.01.2017 now under checking in this office.

Position of Drawings for ongoing projects at CAO/CON/GRC's Drawing Section as on 03.02.2017						
BRIDGES & OTHER STRUCTURES						
SI	Description	Drg	DY. CE	Dt_Recd.	Status	General position
	CE/C/SOUTH					
1	GAD & Structural drawing of Type IV Quarter at TATA	4	CKP	22.04.16	Checking done	Sent back to Dy. CE/C/CKP on 05.05.2016 for correction. TP GAD received without signature hence returned back on 19.08.2016. TP GAD Drg. Received from Dy. CE/C/CKP on 24.08.2016 sent to CPDE 01.09.2016 for approval. The same was returned by CPDE on 07.09.2016 with observation which has been forwarded to Dy. CE/C/CKP-II.
2	GAD of LHS BR. no. CKP-GOL LC no. 173	1	CKP	27.07.2016	Under Preparation	Soft copy and site details received on 27.07.2016,now pending for preparation as open line portion will be approved first.
3	GAD of LHS BR. no. CKP-GOL LC no. 178	1	CKP	27.07.2016	Under Preparation	Soft copy and site details received on 27.07.2016,now pending for preparation as open line portion will be approved first. Drawing of Open line portion has been approved and the drawing for construction portion is now under preparation with the provision of cast in situ.
4	GAD of LHS BR. no. CKP-GOL LC no. 181	1	CKP	27.07.2016	Under Preparation	Soft copy and site details received on 27.07.2016,now pending for preparation as open line portion will be approved first. Drawing of Open line portion has been approved and the drawing for construction portion is now under preparation with the provision of cast in situ.
5	GAD of Br. No. 704 (HTE-BNDM Doubling)	1	ROU-II	21.07.2016	Under modification	As desired by CE/C/South GAD to be prepared in house. Now PP Drg. is under checking in this office as on 04.08.2016. PP drg sent to Dy. CE/C/ROU-II for verification on 11.08.2016.PP received from Dy CE/C/ROU-II on 28.08.2016 after site verification now under checking/modification in this office before final TP drg print out. TP print will be taken after finalization of L-section. The matter was discussed with CE/C/SOUTH regarding Girder and it is decided to provide Open Web Girder instead of Composite girder. Drg modified and soft copy sent to Dy. CE/C/ROU-II on 27.10.2016.TP received from Dy. CE/C/ROU-II on 04.11.2016 checked in this office & sent to CBE on 17.11.2016 for approval.Returned by CBE on 15.12.2016 with observations . Resubmitted to CBE on 05.01.2017 after compliance of observations.Returned by CBE with observations on 30.01.2017 now under review.
6	GAD of Colony FOB at Rourkela	1	ROU-I	13.05.2016	Checking done	PP drawing checked and sent to Dy. CE/C/ROU for compliance of observations & submission of final T.P.on 23.05.16. TP received from Dy. CE/C/ROU on 19.07.2016 .Sent to CEE/Con for approval on 25.07.2016. Drg has been received from CEE/CON on 08.08.2016 and sent to Dy. CE/C/ROU for Sign of divisional authorities on 09.08.16
7	GAD & Str. EI Building at CKP,RKSN-CKP Third line	4	CKP	16.05.2016	checking done	GAD and electrical layout drg returned to Dy. CE/CKP for compliance on 20.05.2016.Two structural drawing pending in this office till finalization of GAD.

8	Draft Structural drg. of Br.237 (CKP-GOL) Major Bridge	4	CKP	21.04.2016	under checking	Approved on 03.01.2017
9	GAD of Br. No. 99 (ROU-SOGR)	1	ROU-I	10.03.2016	prepared	Drg. was prepared in this office and sent to CBE on 21.03.2016 and returned to Dy. CE/C/ROU with CBE's Observation on 24.05.2016. After complying CBE's observation drg. was re submitted to CBE on 06.06.2016. Returned by CBE on 05.07.2016 with observations & the same was sent to Dy. CE/C/ROU on 07.07.2016. Compliance received from Dy. CE/C/ROU on 12.07.2016 sent to CBE on 14.07.2016. CBE raised some observations on 07.09.2016 accordingly letter issued to Sr. DEN/Co-ord/CKP & Dy. CE/C/ROU-I. After joint inspection, report sent to CBE on 20.09.2016 for compliance. Returned by CBE on 15.12.2016 with observations. CBE asked Sr. DEN (Co.)/CKP for joint inspection as on 10.12.2016.
10	GAD of Br. No. 125 (ROU-SOGR)	1	ROU-I	26.04.2016	Prepared	Drg prepared in this office and sent to DCE/C/ROU on 02.05.2016. Scheme has been changed by DCE/C/ROU. Revised drg prepared in this office. Soft copy mailed to Dy. CE/C/Rou on 10.06.2016 & reminded for submission of final T.P drg. TP print received from Dy. CE/C/ROU on 18.07.2016. Panposh yard plan approved on 09.11.2016 & the drawing is also finalized & soft copy sent to Dy. CE/C/ROU-I on 10.11.2016. TP print received from Dy. CE/C/ROU-I on 17.11.2016 now sent to CBE on 25.11.2016. Returned by CBE on 26.12.2016 with observations which is sent to Dy. CE/C/ROU-I on 26.12.2016. Compliance received from Dy. CE/C/ROU-I on 28.12.2016. The drawing is modified as advised by CE/C/South and soft copy mailed to Dy. CE/C/ROU-I on 05.01.2017 for checking and return. TP received from Dy. CE/C/ROU-I on 23.01.2017 checked in this office and sent to CBE on 28.01.2017.
11	GAD of Br. No. 111 (ROU-SOGR)	1	ROU-I	10.03.2016	Prepared	Drg was prepared in this office and sent to CBE on 21.03.2016. Same was returned by CBE on 26.05.2016. Drg was modified in this office and soft copy sent to Dy. CE/C/ROU for submission of modified T.P drg on 06.06.2016. Modified TP drg received from Dy. CE/C/ROU on 21.06.2016. Submitted to CBE on 29.06.2016. CBE raised some observations on 07.09.2016 accordingly letter issued to Sr. DEN/Co-ord/CKP by him for joint inspection. Accordingly Dy CE/C/ROU-I asked for joint inspection on 12.09.2016. After joint inspection, report sent to CBE on 20.09.2016 for compliance. Returned by CBE on 15.12.2016 with observations. CBE asked Sr. DEN (Co.)/CKP for joint inspection as on 10.12.2016.

12	GAD of FOB Tunia	1	CKP	24.06.2016	Checking done	Draft drg has been submitted by Dy. CE/C/CKP on 24.06.2016 in this office. After checking the PP copy sent to DyCE/C/ROU for final TP submission on 20.07.2016. Dy. CE/C/CKP resubmitted draft PP on 29.07.2016. Checking done. Sent to Dy. CE/C/CKP on 12.08.16 for submission of Final TP Drg. PP resubmitted by Dy. CE/C/CKP-II on 06.09.2016. The drg is checked and returned to Dy. CE/C/CKP-II on 19.09.2016 which is received from Dy. CE/C/CKP-II on 26.09.2016. Checking done and now sent to Dy CE/C/CKP for signature of divisional officials on 18.10.2016. Recieved from Dy. CE/C/CKP on 23.12.2016 checked in this office and sent to CEDE/GRC for signature on 13.01.2017. After signature of CEDE drawing submitted to CPDE for approval on 19.01.2017.
13	GAD of Br. No. 65 (ROU-SOGR)	1	ROU-I	25.02.2016	Prepared	Under the jurisdiction of Dy.CE/C/JSG
14	GAD of Br. No.66 (ROU-SOGR)	1	ROU-I	25.02.2016	Prepared	TP drg. received from field on 02.06.2016 and sent to CBE on 03.06.2016 but due to absence of XEN/Bridge/GRC drawing was received on 06.06.2016. Returned by CBE on 15.07.2016 with observations. Sent to Dy. CE/C/ROU on 19.07.2016 for compliance. Compliance received from Dy. CE/C/ROU on 01.08.2016 but pending for Sogra yard. Now Sogra yard finalized & soft copy & PP has been sent to Dy. CE/C/ROU-I on 17.11.2016 for checking and submission of TP. Verified drawing received from Dy. CE/C/ROU-I on 06.12.2016, checked in this office and sent to Dy. CE/C/ROU-I on 09.12.2016 for submission of TP. TP recieved on 16.12.2016 checked in this office and now under compliance of CBE's old observations. New drawing has been prepared following completion drawing as instructed by CE/C/South and soft copy mailed to Dy. CE/C/ROU-I on 05.01.2017. TP recieved from Dy. CE/C/ROU-I on 20.01.2017 sent to CBE on 27.01.2017.
15	GAD of Br. No.67 (ROU-SOGR)	1	ROU-I	25.02.2016	Under preparation	Drg prepared by this office. Soft copy was sent to Dy CE/C/ROU for TP drg on 12.05.2016. TP Drg. recieved on 11.07.2016 & was sent to CBE on 02.08.2016 after checking. Same was returned by CBE with obs on 02.09.2016 & sent to Dy CE/C/ROU-I on 07.09.2016 for compliance. Compliance received from Dy.CE/C/ROU-I on 22.09.2016. Fresh drawing is prepared and soft copy mailed to Dy CE/C/ROU-I on 19.10.2016 for checking and submission of TP. TP received from Dy. CE/C/ROU-I on 04.11.2016 checked in this office ,and sent to CBE on 30.11.2016. Returned by CBE on 19.12.2016 with observations. CBE asked Sr. DEN(Co)/CKP for joint inspection as on 16.12.2016 .

16	GAD of Br. No.69(ROU-SOGR)	1	ROU-I	25.02.2016	prepared	P.P drg. Received from Dy. CE/C/ROU on 08.06.2016. Modified soft copy mailed to Dy. CE/C/ROU for final T.P drg. on 09.06.2016. TP drg received from Dy. CE/C/ROU on 21.06.2016. After site verification on 13.07.2016 required modification done. Sent to CBE on 02.08.2016 after modification. Returned by CBE with obs on 02.09.2016 sent to Dy CE/C/ROU-I on 07.09.2016 for compliance. Compliance received from Dy.CE/C/ROU-I on 22.09.2016. As instructed by CE/C/South fresh drawing prepared and sent to Dy. CE/C/ROU-I on 06.10.2016.TP received from Dy. CE/C/ROU-I on 14.10.2016 and sent to CBE on 25.10.2016. Returned by CBE on 09.11.2016 with observations ,sent to Dy CE/C/ROU-I on 09.11.2016 for compliance. Compliance received from Dy. CE/C/ROU on 27.11.2016. Decision of CE/C/South is not to construct the bridge as there is no water way.
17	Panel building Barabambo	1	CKP	03.03.2016	To be modified	GAD & Structural TP drawing returned back to DCE/C/CKP-II on 28.04.2016.Only structural drawing received on 19.07.2016. On 21.07.2016 Dy CE/CROU has been requested to submit GAD following GAD of Jaraikela station building.
18	GAD of Br. No.80 (ROU-SOGR)	1	ROU-I	29.03.2016	Under preparation	Sonakhan Yard plan finalized. GAD prepared PP sent to Dy. CE/C/ROU-I on 19.10.2016 for checking and return.PP received on 02.11.2016 is under checking.HFL data required for modification.HFL data received on 17.11.2016 and modification done.Soft copy sent to Dy. CE/C/ROU-I for checking & submission of TP.TP received on 29.11.2016 and sent to CBE on 06.12.2016.Returned by CBE on 02.01.2017 with observations now the drawing has been sent to Dy. CE/C/ROU-I for compliance on 04.01.2017.
19	GAD of Br. No.79 (ROU-SOGR)	1	ROU-I	29.03.2016	Under preparation	Drg prepared by this office. Soft copy sent to Dy CE/C/ROU for TP drg on 12.05.2016.TP Drg. Received on 11.07.2016 , checked and found non standard size hence returned back on 12.07.2016..Modified TP print sent to Dy. CE/C/ROU on 29.07.2016 for verification. TP drg received from Dy. CE/C/ROU on 09.08.2016, checked in this office now under the consideration of design as asked by CE/C/South.Design done drawing modification is in progress as on 28.10.2016.Site details of D/S side required to finalize the drawing, Dy CE/C/ROU-I adviced on 03.11.2016 to submit the same .Site details received on 27.11.2016, drawing modified and soft copy sent to Dy. CE/C/ROU-I for submission of TP on 13.12.2016.TP recieved on 22.12.2016 from Dy. CE/C/ROU-I, checking done and modification incorporated in the drawing. Modified drawing sent to Dy. CE/C/ROU-I on 11.01.2017 for checking and return.TP recieved from Dy. CE/C/ROU-I on 02.02.2017 now under the process of approval.
20	GAD of Br. No.81 (ROU-SOGR)	1	ROU-I	29.03.2016	Under preparation	Approved on 11.01.2017

21	GAD of Br. No.128 (ROU-SOGR)	1	ROU-I	06.05.2016	Prepared	Approved on 02.01.2017
22	Structural drg of Br no. 89 (ROU-SOGR) Major Br.	1	ROU-I	29.08.2016	Under checking	Approved 19.01.2017
23	Structural drg of Br no. 95 (ROU-SOGR) Major Br.		ROU-I	29.08.2016	Under checking	Approved on 27.12.2016
24	Structural drg of Br no. 103 (ROU-SOGR) Major Br.		ROU-I	29.08.2016	Under checking	Approved 23.02.2017
25	GAD of Br. No.124(ROU-SOGR) Major Br.	1	ROU-I	16.05.2016	Under checking	Draft drg had been checked and observations raised by this office returned to Dy. CE/C/ROU on 25.05.2016. Final TP drg in two copies submitted by Dy. CE/C/ROU with a report on 14.06.2016 in this office. TP drg and basic report checked and returned to Dy. CE/C/ROU on 23.06.2016. Again PP received from Dy. CE/C/ROU on 19.07.2016 after compliance of observations. Dy CE/C/ROU was asked to submit revised PP for observations raised by this office on 26.07.2016. Modified PP Drg, submitted by Agency on 01.08.2016 checked. TP drg received from Dy. CE/C/ROU on 09.08.2016 and sent to CBE on 18.08.2016. Approval for pile foundation is obtained. Design basis report was checked and sent to CBE. The drg returned by CBE with observation on 12.09.2016 and the same was sent to Dy. CE/C/ROU-I on 19.09.2016 for compliance and resubmission. Compliance received from Dy. CE/C/ROU-I on 30.09.2016. Design basis report returned by CBE with observation on 04.10.2016.As instructed by CE/C/South on 03.10.2016 Dy. CE/C/ROU-I asked to submit reprint of drawing with incorporating all missing data.Fresh GAD resubmitted by Dy. CE/C/ROU-I on 07.10.2016, now checking done in this office & submitted to CBE on 21.10.2016.Design basis report has been sent to RDSO on 19.10.2016.Returned by CBE with observations on 09.11.2016 sent to Dy. CE/C/ROU-I on 11.11.2016 for compliance. Compliance received from Dy. CE/C/ROU-I on 17.11.2016 now under sent to CBE on 18.11.2016.CBE returned on 21.11.2016 now kept pending for RDSO's approval of DBR.RDSO's observations as on 14.12.2016 of DBR along with compliance and GAD has been sent to CBE/GRC on 03.01.2017.Returned by CBE with observation on 17.01.2017 resubmitted on 25.01.2017 after compliance.Returned by CBE on 02.02.2017. Letter written to Rly. Bd. on 03.02.2017 for consideration of same waterway as of existing bridge.
26	Structural drg of Br no. 124 (ROU-SOGR) Major Br.	4	ROU-I	29.08.2016	Under checking	Soil investigation report received from Dy. CE/C/ROU-I on 29.08.2016.Four drawings and one design booklet received on 17.11.2016 now under checking in this office.Another design booklet along with three drawing of P9 & A2 received by this office on 24.11.2016 now under checking. Design booklet for pier no. P1 to P8 recived on 31.01.2017 now under checking in this office.

27	GAD of station building Bisra	3	ROU-I	09.08.2016	Checking done	Checking done, Observation raised by this office complied by Draughtsman/ROU-I in this office and sent to CPDE on 29.09.2016. CPDE raised observation & returned the drawing on 06.10.2016 now sent to Dy. CE/C/ROU-I for compliance on 18.10.2016. Altered TP drawing received from Dy. CE/C/ROU-I with modifications suggested by CE/C/South. Drg approved by CE/C/South and again under correction before sending CPDE in the same fashion of Bhalulata station building CPDE observation. Modified drawing prepared and PP drg sent to CPDE for scrutiny on 11.01.2017. Final TP submitted to CPDE on 24.01.2017.
28	GAD of station building Bhalulata	3	ROU-I	09.08.2016	Under correction	Checking done, Observation raised by this office complied by Draughtsman/ROU-I in this office and sent to CPDE on 29.09.2016. CPDE raised observation & returned the drawing on 06.10.2016 now sent to Dy. CE/C/ROU-I for compliance on 18.10.2016. Compliance received from Dy. CE/C/ROU-I on 29.11.2016. Sent to CPDE on 05.12.2016. Drg is returned by CPDE with observation which is under correction. Modified drawing prepared and PP drg sent to CPDE for scrutiny on 11.01.2017. Final TP submitted to CPDE on 24.01.2017.
29	GAD of Br. No. 90 (ROU-SOGR)	1	ROU-I	12.08.2016	Prepared	Approved on 11.01.2017
30	Revised GAD of Br. No.232 (CKP-GOL)	1	CKP	16.08.2016	Checking done	Approved on 02.01.2018
31	Structural Drg. Station Building JARAIKELA.		ROU-I	18.08.2016	Design done & drg Under preparation	Dy CE/C/ROU-I was asked to submit soil investigation report on 18.08.2016 which is received on 26.08.2016. Revised Design done and details sent to Dy. CE/C/ROU-I to check suitability on 16.09.2016. TP received on 04.11.2016 from Dy. CE/C/ROU-I, checked in this office and returned on 11.11.2016 with observations.
32	ROB Chakradharpur in lieu of level crossing No. 171 at Km. 312.24		CKP			GAD approved vide CE's Drg. No.BR/ROB/25586/07 (TWO SHEETS). Structural Drg. approved vide CAO/Con's Drg. No.3129/05 (THREE SHEETS). Launching scheme sent to CBE on 30.06.2016 for approval
33	ROB in lieu of level crossing No. 212 at Km. 417/19-21 between ROU-PPO.		ROU			GAD approved vide CE's Drg. No.BR/ROB/26886/14 on 30.10.2016. Structural Drg. approved vide CAO/Con's Drg. No. C006-ROB-002-02 & C006-ROB-002-03 On 10.02.2016.
34	ROB in lieu of level crossing No. 211 at Km. 416/13-15 between ROU-PPO.		ROU			GAD approved vide CE's Drg. No.BR/ROB/26885/14 30.10.2014. Structural Drg. approved vide CAO/Con's Drg. No. C006-ROB-001-02&03. on 25.04.2016.

35	GAD for extension of FOB at Lotapahar.		CKP	28.09.2016	Checking done	PP drg. Submitted by Dy CE/C/CKP on 28.09.2016. Checking done and Dy CE/C/CKP was asked to submit TP on 18.10.2016. TP drg received on 31.10.2016. Cheking done ,observations raised and Drg has been sent to Dy. CE/C/CKP for compliance on 03.11.2016. TP Drg received from Dy. CE/C/CKP on 07.11.2016 after CE/C/South's approval it is sent to CEE/Con for approval on 09.11.2016. The drawing dose not have the signature of Dy.CEE/C/CKP & Dy. CSTE/C/CKP hence sent to CKP on 18.11.2016.
36	GAD of Bondamunda Diesel Loco Shed for housing 50 Locos	1	ROU-II	18.10.2016	Checking done	The aid proposal was under the preview of revision & finally decision of continuation received on 18.10.2016, checking done & returned to Dy. CE/C/ROU-II with observation on 25.10.2016. Compliance received on 31.10.2016 .Checking done & returned with CE/C/South's observation on 17.11.2016 to Dy. CE/C/ROU-II. It was suggested to follow standard drg. A letter issues to CME by CE/C/South for supply of standard drg. The drg received from Dy. CE/C/Rou-II with compliance which is not of standard type. The drg is put to CE/C/South for decision. Fresh drg is to be prepared by Dy. CE/C/ROU-II in consultation with user department.
37	GAD of launching scheme of ROB at LC no. 211	7	ROU-I	26.10.2016	Checking done	One PP drg of launching scheme received on 26.10.2016 . TP Drg received on 09.11.2016 from Dy.CE/C/ROU-I now checking done and observations sent to Dy. CE/C/ROU-I on 30.11.2016. revised drg received on 22.12.2016 from Dy. CE/C/Rou-I checked in this office.OTP has been sent to Dy. CE/C/ROU-I on 11.01.2017 for checking signature and return.Recieved from Dy. CE/C/ROU-I on 30.01.2017 and sent to CBE on 02.02.2017 for approval.
38	GAD of FOB of Bhalulata	1	ROU-I	26.10.2016	Checking done	One PP drg. received on 26.10.2016 from Dy. CE/C/ROU-I . Checking done and PP drg. returned for compliance of observations and resubmission on 02.11.2016. TP received from Dy. CE/C/ROU-I on 08.11.2016 now sent to Dy .CE/C/ROU-I for signature and return on 25.11.2016. Recieved from Dy. CE/C/ROU-I on 30.01.2017 now sent to CEE/Con for signature.
39	GAD for extension of FOB at Sonua	1	CKP	31.10.2016	Under checking	One PP drg received on 31.10.2016. Checking completed and returned to Dy. CE/C/CKP on 09.11.2016 for submission of TP drg. TP received from Dy. CE/C/ROU-I on 28.11.2016. GAD checked and observations raised as on 02.12.2016. TP received on 27.12.2016 now sent to Dy. CE/C/CKP for signature and return.
40	Structural drg of Br. No. 704(Fly under)	1	ROU-I	03.11.2016	Under checking	Approved on 19.01.2017.

41	GAD of El cum Panel building at Lotapahar	1	CKP	03.11.2016	Checking done	One TP drg received on 03.11.2016. Checking done, CE/C/South & CEE/Con`s approval obtained and sent for CSTE/Con`s approval on 01.12.2016. Sent to CPDE on 06.12.2016. Returned by CPDE on 20.12.2016 with observation. Fresh drawing to be prepared by Dy. CE/C/CKP as on 25.01.2017.
----	--	---	-----	------------	---------------	--

42	GAD of Br. No.699 (DMF-HTE)	1	ROU-II	10.11.2016	prepared	PP sent to Dy. CE/C/ROU-II on 16.11.2016 for verification & return. PP submitted by Dy. CE/C/ROU-II on 07/12/2016 which is checked in this office. Soft copy mailed to Dy. CE/C/ROU-II for submission of TP print on 26.12.2016.Reminder has been issued to Dy . CE/C/ROU-II on 05.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 where in it is stated that the drg is to be kept pending for finalisation of yard drawing of BNDM 'B' Cabin.
43	GAD of Br. No.700 (DMF-HTE)	1	ROU-II	21.11.2016	prepared	PP sent to Dy. CE/C/ROU-II on 16.11.2016 for verification & return. PP submitted by Dy. CE/C/ROU-II on 07/12/2016 which is checked in this office. Soft copy mailed to Dy. CE/C/ROU-II for submission of TP print on 26.12.2016.Reminder has been issued to Dy . CE/C/ROU-II on 05.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with HFL data.
44	GAD of Br. No.701 (DMF-HTE)	1	ROU-II	23.11.2016	prepared	PP sent to Dy. CE/C/ROU-II on 16.11.2016 for verification & return. PP submitted by Dy. CE/C/ROU-II on 07/12/2016 which is checked in this office. Soft copy mailed to Dy. CE/C/ROU-II for submission of TP print on 26.12.2016.Reminder has been issued to Dy . CE/C/ROU-II on 05.01.2017.
45	GAD for BNDM cover shed RCC flooring.	1	ROU-II	29.11.2016	checking done	TP received on 29.11.2016 now under checking in this office. Chcking done. Observations raised and the drg is returned to Dy. CE/C/ROU-II for preparation of fresh drawing after properly connecting reference drawing.PP received from Dy CE/C/ROU-I on 16.01.2017 now under checking in this office.
46	GAD of Br. No.668 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
47	GAD of Br. No.669 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
48	GAD of Br. No.670 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
49	GAD of Br. No.672 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
50	GAD of Br. No.673 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
51	GAD of Br. No.674 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
52	GAD of Br. No.675 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
53	GAD of Br. No.676 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
54	GAD of Br. No.686 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
55	GAD of Br. No.687 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
56	GAD of Br. No.688 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation

57	GAD of Br. No.689 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
58	GAD of Br. No.690 (DMF-HTE)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
59	GAD of Br. No.691 (DMF-HTE)	1	ROU-II	10.11.2016	prepared	Existing & proposed portion prepared
60	GAD of Br. No.6 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
61	GAD of Br. No.7 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
62	GAD of Br. No.8 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
63	GAD of Br. No.9 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Site details received.Under Preparation
64	GAD of Br. No.681 (DMF-ORGA)	1	ROU-II	10.11.2016	prepared	Existing portion prepared tentative proposed portion done.Soft copy sent to Dy. CE/C/ROU-II on 31.01.2017 for verification and return.
65	GAD of Br. No.682 (DMF-ORGA)	1	ROU-II	10.11.2016	prepared	Existing portion prepared tentative proposed portion done.Soft copy sent to Dy. CE/C/ROU-II on 31.01.2017 for verification and return.
66	GAD of Br. No.683 (DMF-ORGA)	1	ROU-II	10.11.2016	prepared	Existing portion prepared tentative proposed portion done.Soft copy sent to Dy. CE/C/ROU-II on 02.02.2017 for verification and return.
67	GAD of Br. No.684 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared.Proposed portion prepared and soft copy mailed to Dy. CE/C/ROU-II on 03.02.2017 for verification and return.
68	GAD of Br. No.685 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Existing portion prepared
69	GAD of Br. No.696 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
70	GAD of Br. No.697 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
71	GAD of Br. No.702 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
72	GAD of Br. No.705 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
73	GAD of Br. No.667 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
74	GAD of Br. No.677 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Drg prepared. Soft copy mailed to Dy. CE/C/ROU-I on 17.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
75	GAD of Br. No.679 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
76	GAD of Br. No.680 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
77	GAD of Br. No.692 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation

78	GAD of Br. No.693 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
79	GAD of Br. No.695 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
80	GAD of Br. No.5 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Drg prepared. Soft copy mailed to Dy. CE/C/ROU-I on 17.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
81	GAD of Br. No.4 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Drg prepared. Soft copy mailed to Dy. CE/C/ROU-I on 17.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
82	GAD of Br. No.3 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Soft copy mailed to Dy. CE/C/ROU-II on 26.12.2016 for checking and return. Reminder has been issued to Dy. CE/C/ROU-II on 05.01.2017. Dy. CE/C/ROU-II's letter received on 02.02.2017 with A4 size paper print. Drg is under modification.
83	GAD of Br. No.2B (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
84	GAD of Br. No.2A (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
85	GAD of Br. No.2 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
86	GAD of Br. No.1 (DMF-ORGA)	1	ROU-II	10.11.2016	Under Preparation	Under Preparation
87	GAD for launching scheme of ROB at LC NO. 212	1	ROU-I	04.01.2017	Under checking	Checking done. Observation sent to Dy. CE/C/ROU-I on 20.01.2017. TP received from Dy. CE/C/ROU-I on 31.01.2017 now under checking in this office.
88	GAD for FOB AT Bisra Station	1	ROU-I	20.01.2017	Under checking	PP received on 20.01.2017 ,now nder checking in this office.
89	GAD of Br. No.698 (DMF-ORGA)(Major Bridge)	1	ROU-II	20.01.2017	Under checking	PP received on 20.01.2017 ,now nder checking in this office.
90	GAD of Br. No.694 (DMF-ORGA)(Major Bridge)	1	ROU-II	20.01.2017	Under checking	PP received on 20.01.2017 ,now nder checking in this office.
91	GAD of Br. No.671 (DMF-ORGA)(Major Bridge)	1	ROU-II	30.01.2017	Under checking	PP received on 30.01.2017 ,now nder checking in this office.
92	GAD of Br. No.678 (DMF-ORGA)(Major Bridge)	1	ROU-II	30.01.2017	Under checking	PP received on 30.01.2017 ,now nder checking in this office.

Position of Drawings for ongoing projects at CAO/CON/GRC's Drawing Section as on 03.02.2017						
BRIDGES & OTHER STRUCTURES						
SI	Description	Drg	DY. CE	Dt_Recd.	Status	Remarks
	<u>CE/C/HQ</u>					
1	GAD for Subway(1X4.15)BR.139A	1	KGP	12.05.16	Prepared	Soft copy mailed to Dy. CE/C/KGP on 26.05.2016 for incorporating Gradient details etc of approach road and submission of T.P drg. Dy CE/C/KGP submitted the details on 30.06.2016. Instead of incorporating in soft copy, site details with sketch was received. The P.P drg prepared and sent to CBE on 12.07.2016. PP received back from CBE on 02.09.2016 and the drawing was sent to Dy. CE/C/KGP on 07.09.2016 for compliance. The same was received from Dy. CE/C/KGP along with compliance on 12.09.2016. Modification done in this office & TP sent to Dy. CE/C/KGP on 22.09.2016. TP drg received from Dy. CE/C/KGP on 05.10.2016 and now sent to CBE on 07.10.2016. Returned by CBE with observation now sent to DY. CE/C/KGP on 07.11.2016 for obtaining signature of Divisional authorities & initiating a note for CAO'S approval. Now the OTP received with new proposal on 19.01.2017, checked in this office and sent to CBE on 24.01.2017 for approval.
2	GAD for TSS/Kanthi	1	KGP	20.10.14	checking done	Obs dt.23.12.15 yet to comply by Dy. CE/C/KGP
3	Br.No. 7A Launching scheme(Major Br.)	1	GRC	30.10.15	checking done	Draft drawings have been checked by this office. Observations have been Sent to Dy. CE/C/GRC on 22-01-16 for submission of final TP drg duly proof checked. CE/C/HQ has also been apprised about the status. Drgs were received in this office at 17.20 hrs of 17.06.2016. CE/C/HQ has advised that approval from this office not required as no running line affected, therefore drgs have been returned to Dy. CE/C/GRC on dated 29.06.2016.
4	Br.No. 8A Launching scheme(Major Br.)	1	GRC	30.10.15	checking done	
5	GAD of water pipeline (Development of SRC)	5	IRCON	08.04.15	Pending with IRCON	Pending with IRCON from 11.01.2016 Reminder issued to IRCON on 04.04.16

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
6	GAD of Island PF, FOB, toilet etc (Dev. of SRC)	12	IRCON	03.06.15	Pending with IRCON	Obs of CPDE sent to IRCON on 22.04.16. IRCON resubmitted 5 nos TP drgs complying CPDE's OBS on 22.04.2016 with a covering letter dated 08.06.2016. Those have been sent to CPDE on 13.06.2016. As mentioned in IRCON's letter, 5 nos other drgs will be submitted after finalisation of drgs of Island platform. CPDE has issued reminder on 25.08.2016 to IRCON for compliance of observations. CPDE'S observation of 27.06.2016 sent to IRCON for compliance on 29.08.2016. Alternative proposal of IRCON for 8m wide FOB instead of 12 m width has been sent to CPDE on 01.09.2016. Six nos. TP drg. for FOB & Island platform received on 14.09.2016 has been forwarded to Dy. CE/C/GRC on 14.09.2016 for approval. Six nos. TP Drg. sent to CPDE on 19.09.2016. CPDE's observation on 21.09.2016 & 06.10.2016 have been forwarded to IRCON on 06.10.2016 & 07.10.2016 for compliance respectively. IRCON submitted letter on 17.10.2016 explaining difficulties in construction of 12m wide FOB. A note has to be put up for decision. A note is initiated by CE/C/HQ for approval of 9.00m wide FOB. GM's advice to carry out work as per original master plan has been conveyed to IRCON. Drawing for new Island platform approved by CPDE on 12.01.2017.
7	Yard plan for stabling lines pit lines for development of Shalimar	1	IRCON	17.10.2016	Pending with IRCON	IRCON has been asked to submit additional copies for onward submission of CME & COM.PP drg. Complying CME's observation dated 06.10.2016 has been circulated to concern PHOD & DRM on 27.10.2016. CRSE, CTPM, CSTE'S observation sent to IRCON on 10.11.2016 for compliance. Fresh drawing has been received on 17.11.2016 complying observations, copy of concern HOD's sent by IRCON itself. CE's observation raised on 18.11.2016 has been sent to ircon on 21.11.2016. CSTE'S observations sent to IRCON on 01.12.2016.
8	GAD of Subway at SRC (Development of SRC)	1	IRCON	24.06.15	Pending with IRCON	CPDE's obs dt. 09.07.2015 to be complied by IRCON. Reminder issued to IRCON on 04.04.16

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
9	GAD of Fly over (link line betwnSEL to SRC)	3	GRC	10.03.2016	Checking done	CBE's observation dated 24.05.2016 complied by Dy. CE/C/GRC and T.P drg. received in this office on 08.06.2016. The drg re-submitted to CBE on 13.06.2016. Recd. Back from CBE with observation on 14.07.2016 sent to Dy. CE/C/GRC on 14.07.2016 for compliance. Compliance received from Dy CE/C/GRC on 26.08.2016 could not be sent to CBE office for want of GAD in OTP. OTP received on 08.09.2016 and sent to CBE on 09.09.2016. The same has been returned by CBE on 22.09.2016 with obs resent to CBE on 27.09.2016 after compliance by Dy. CE/C/GRC. CBE returned with observation on 18.10.2016 which is complied and resubmitted to CBE on 24.10.2016.Returned by CBE with observation 28.10.2016 sent to Dy. CE/C/GRC on 04.11.2016 for compliance. Compliance received on 04.11.2016 and sent to CBE on 04.11.2016.CBE returned the drawing with observation on 08.11.2016. Compliance received from Dy .CE/C/GRC on 10.11.2016 checked in this office and sent to CBE on 16.11.2016.CBE returned the drawing with observations on 18.11.2016 now the drawing sent to Dy. CE/C/GRC on 21.11.2016 for compliance. Compliance received from Dy. CE/C/GRC on 02.12.2016 sent to CBE on 05.12.2016. Returned by CBE on 23.12.2016 with obs sent to Dy. CE/C/GRC on 26.12.2016 for compliance. Compliance recieved from Dy. CE/C/GRC on 02.01.2017 checked in this office and sent to CBE on 04.01.2017. Returned by CBE on 24.01.2017 with observation and the same has been forwarded to Dy. CE/C/GRC on 25.01.2017.
10	Structural drg. of Fly over (link line betwnSEL to SRC) Pile design part I,II & III		GRC	07.04.16/06 .05.2016/24 .05.2016	Under checking	Draft design booklets submitted Dy. CE/C/GRC. Drgs were checked and observations raised by this office returned to Dy. CE/C/GRC on 04.05.16 (part-I) & on 02.06.2016(part II and III). Agency M/s GPT's comment on those observations of Part-I was received on 12.05.2016 without revised design booklets. So letter has been issued to Dy. CE/C/GRC seeking revised design booklets on 02.06.2016.WPSS & QAP in connection with superstructure received and sent to Dy CE/C/GRC to process further on 07.10.2016. One PP drg along with design booklet of casting truss of 18.3 m span received on 04.11.2016 now under checking.
11	GAD of Br.No.23 (Sankrail Freight Terminal)	1	GRC	05.05.16	Checking done	Approved on 02.01.2017

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
12	GAD of Br.no.17 (SEL to SRC Link line)	1	GRC	10.05.2016	Checking done	Draft PP drg was received on 10.05.2016. Observation of this office complied by Dy. CE/C/GRC and submitted on 02.06.2016. Further corrections were incorporated in this office by agency M/s Royal InfraConstru. Again TP drg was returned to Dy. CE/C/GRC on 14.06.2016. Draft PP drawing was resubmitted to this office by DyCE/C/GRC on 24-06-16. PP drg checked & DyCE/C/GRC was asked to submit final TP drg on 30-06-16. Soft copy received on 12.07.2016. TP received from Dy.CE/C/GRC on 21.07.2016.Sent to CBE on 25.07.2016. Same is returned by CBE with obs on 02.09.2016. The drawing has been sent to Dy. CE/C/GRC for compliance on 07.09.2016.Compliance received from Dy. CE/C/GRC on 20.10.2016 now under process.CBE advised modification as on 26.10.2016 now under process with Dy. CE/C/GRC.Revised TP drawing received from Dy. CE/C/GRC on 30.11.2016. Checking done and obs raised by this office sent to Dy. CE/C/GRC on 07.12.2016.Compliance recieved from Dy. CE/C/GRC on 17.12.2016 and sent to CBE on 20.12.2016 .Returned by CBE on 11.01.2017 with observations which to be complied by Dy. CE/C/GRC as on 16.01.2017.
13	Structural drg. of Br. No.17 foundation Design & Drg. SEL-SRC Link line	1	GRC	02.05.2016	Under checking	Fresh Drg. & Design to be submitted by Dy. CE/C/GRC after finalisation of GAD Since 05.05.2016. Drg has been returned to Dy. CE/C/GRC on 14.06.2016 with observation. Observation of this office complied by Dy. CE/C/GRC and submitted on 02.06.2016. Further corrections have been incorporated in this office by agency M/s Royal InfraConstru on 09.06.2016. Drawing is now under checking in this office. Major changes are being incorporated in the GAD ,fresh design & drawing are to be submitted by Dy. CE/C/GRC after finalization of GAD.
14	Structural drg. of Br.No.23 Sankrail Freight Terminal Foundation Design	1	GRC	13.04.2016	Checking done	Fresh Drg. & Design to be submitted by Dy. CE/C/GRC after finalisation of GAD Since 05.05.2016. Soil investigation report received from Dy. CE/C/GRC on 26.09.2016. Design & drawing of Test Pile received on 20.12.2016. Checked in this office, observations raised and returned to Dy. CE/C/GRC on 21.12.2016.Design booklet along with detail calculations for pile design received on 09.01.2017 checked in this office and agency has been asked to submit revised and corrected design booklet. Revised booklet received on 17.01.2017. Checking done & observation raised. Now put up to CE/C/HQ for decision on 19.01.2017. Designer has been asked to submit revised drawing on 24.01.2017.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
15	GAD of Br. No. 12 Sankrail -SRC Link line	1	GRC	16.05.2016	Checking done	T.P drg. was submitted by Dy. CE/C/GRC on 08.06.2016 in this office. Drg was not complied properly. Same had been sent back to Dy. CE/C/GRC on 15.06.2016 for proper compliance. Thereafter draft PP drg had been submitted by Dy. CE/C/GRC on 24.06.2016. Thereafter draft PP drg returned to Dy. CE/C/GRC on 30.06.2016 after checking for submission of final TP drg. TP received from Dy. CE/C/GRC on 21.07.2016. Sent to CBE on 25.07.2016. Same is returned by CBE with obs on 06.09.2016 and sent to Dy. CE/C/GRC on 07.09.2016 for compliance. PP sent to CBE by Dy. CE/C/GRC on 19.09.2016 after compliance. Canal details submitted to CBE. The PP drg was returned by CBE on 23.09.2016. Dy. CE/C/GRC submitted the modified TP drg on 26.09.2016 accordingly the same has been sent to CBE on 28.09.2016. All observations has been complied on 05.10.2016. Returned by CBE on 07.09.2016 with observation. Drg. sent to Dy CE/C/GRC on 13.10.2016 for compliance. Compliance received from Dy. CE/C/GRC on 17.10.2016, checked and sent to CBE on 18.10.2016. Returned by CBE on 07.11.2016. Compliance received from Dy. CE/C/GRC on 16.11.2016 and sent to CBE on 18.11.2016 returned by CBE on 02.12.2016 with obs. The drg is to be modified for span from 30.5 m to 45.7 m which is under process at Dy. CE/C/GRC office. Resubmitted by Dy. CE/C/GRC on 16.12.2016 now under checking in this office. Revised drg is under modification with Dy. CE/C/GRC. Resubmitted by Dy. CE/C/GRC on 22.12.2016, checking done in this office. After approval of CE/C/HQ the drawing has been sent to CBE on 05.01.2017. Returned by CBE on 30.01.2017 with observations which has been sent to Dy /CE/C/GRC for compliance..
	Structural Drawing of Br. No, 12 Senkrail-SRC link line.	1	GRC	09.01.2017	Under checking	One design booklet for pile design received on 09.01.2017 now under checking in this office.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
16	GAD of Br. No. 16 ,SEL-SRC Link Line	1	GRC	12.07.2016	Checking done	Proforma details received on 12.07.2016, site details collected on 19.07.2016 .Design in progress as on 29.07.2016. PP drg prepared and sent to Dy. CE/C/GRC on 10.08.2016. PP received on 17.08.2016 and as decided by Dy. CE/C/GRC modification done and modified soft copy mailed to Dy. CE/C/GRC for submission of TP. TP print received from Dy. CE/C/GRC on 25.08.2016 . After checking in this office Dy.CE/C/GRC asked to submit further details on 16.09.2016. Site details received on 20.09.2016 . Dy CE/C/GRC was asked to submit site details on 26.09.2016. Details received on 05.10.2016. The drg is now sent to Dy. CE/C/GRC for signature and return on 20.10.2016.TP received on 21.10.2016, checked in this office and sent to CBE on 28.10.2016.Returned by CBE on 02.12.2016 with observations now sent to Dy. CE/C/GRC for compliance. Recieved from Dy. CE/C/GRC on 15.12.2016 . Sent to CBE on 22.12.2016. Returned by CBE on 11.01.2017 with observations the same has been sent to Dy. CE/C/GRC on 16.01.2017 for compliance.
17	GAD of Br. No. 18,SEL-SRC Link Line	1	GRC	12.07.2016	Checking done	Proforma details received on 12.07.2016, site details collected on 19.07.2016 .Design in progress as on 29.07.2016. PP drg prepared and sent to Dy. CE/C/GRC on 10.08.2016. PP received on 17.08.2016 and as decided by Dy. CE/C/GRC modification done and PP submitted to CBE on 22.08.2016 for verification and return.Recieved from CBE on 03.10.2016. Dy CE/C/GRC'S compliance received on 14.10.2016. The drg is now sent to Dy. CE/C/GRC for signature and return on 20.10.2016.TP received on 21.10.2016, checked in this office and sent to CBE on 28.10.2016.Returned by CBE on 02.12.2016 with observations now sent to Dy. CE/C/GRC for compliance.Recieved from Dy. CE/C/GRC on 15.12.2016 now under checking in this office. New drawing has been prepared following DFC feeder route and soft copy sent to Dy. CE/C/GRC on 05.01.2017 for checking and return. TP recieved from Dy. CE/C/GRC on 24.01.2017, sent to CBE on 27.01.2017.
18	Draft design calculations ORH/KGP	1	KGP	19.07.2016	Under checking	Received on 19.07.2016. Soft copy of the design calculation is required. Intimated to field office on 05.08.2016. Checking done and observations sent to Dy. CE/C/KGP on 31.08.2016.Compliance received on 30.09.2016 now under checking.Same design for waist slab and drg. (OTP) submitted by Dy. CE/C/KGP without compliance so design and drg. resent for compliance on 05.10.2016.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
19	Draft GAD of RCC Box ROB at Sankrail freight terminal Yard.	1	GRC	11.08.16	under checking	Draft PP Drg. Received on 11.08.2016 . Checked in this office and returned to Dy CE/C/GRC on 26.08.2016 for submission of final TP Drg. Draft drg. Submitted by Dy. CE/C/GRC on 27.09.2016 . Checking done PP sent to Dy CE/C/GRC on 21.10.2016 and compliance received on 28.10.2016 with TP drg. now under checking.Designis in progress.GAD to be approved for finalization of structural drawing. Dy. CE/C/GRC asked to prepare GAD and structural drg separately on 06.12.2016. GAD and structural design received on 22.12.2016.Design done on 25.01.2017 now GAD under modification. Design modification in progress.
20	ROB in lieu of LC NO. 28 at KM 32/29-31 Uluberia-Birshibpur.		GRC			GAD approved vide CE's Drg. No. BR/ROB/25999/14. Structural Drg. approved vide CAO/Con's Drg. No.7148/15 (Sheet 1-9).
21	ROB in lieu of LC NO. 105 at KM 264/33-35 at SORO.		KGP			GAD approved vide CE's Drg. No. BR/ROB/26443/14.Structural Drg. approved vide CAO/Con's Drg. No.6494/2012 (Sheet-1-3) &
22	ROB in lieu of LC NO. 81 at KM 234/6-7 Tamulia near Balasore.		KGP			GAD approved vide CE's Drg. No. BR/ROB/26913/15.Structural Drg. approved vide CAO/Con's Drg. No.6880/2014 (SHEET 2-3) & drg. no. K027-ROB-001-05
23	GAD of Br. No.3 SEL-SRC Link line	1	GRC	18.08.2016	checking done	Dy CE/C/GRC asked to submit check list on 18.08.2016. TP drg received from Dy. CE/C/GRC on 23.08.2016 . Checking completed and returned to Dy CE/C/GRC on 01.09.2016 with observations. Draft PP drg submitted by Dy. CE/C/GRC on 19.09.2016 in this office. Checking done and returned to Dy. CE/C/GRC on 29.09.2016 with observations. Compliance received from Dy. CE/C/GRC without checkilist on 04.10.2016.TP Drg. Received on 05.10.2016 & sent to CBE on 17.10.2016.After approval of CE/C/HQ,drawing is now sent to CBE for approval on 17.10.2016. Proposal for construction of additional RUB beside Br. No. 3 received by this office from CPDE on 09.11.2016.Returned by CBE on 17.11.2016 ,fresh drawing is under preparation at Dy. CE/C/GRC office.Revised drawing recieved from Dy. CE/C/GRC on 05.01.2017, checked in this office , modifications done and sent to CBE on 25.01.2017.
24	Structural Drg. Of Br. No. 3 SEL-SRC Link line.		GRC	21.09.2016	under checking	Four nos. design booklet received on 21.09.2016 for P-18,P-14,A-2&A-1 now under checking in this office.Designer submitted corrected design copy of test pile on 20.10.2016 checking done.Dy CE/C/GRC submitted OTP of test pile on 27.10.2016 approved on 28.10.2016.Dy CE/C/GRC has submitted 26 nos. draft design booklet on 04.11.2016 . Checking done in tis office and observations raised on 15.11.2016. Test Pile drg & design approved.Design booklet for piles of pier no P14 &P15 recieved on 09.01.2017 now under checking in this office.GAD yet to be approved.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
25	GAD of Br. No.21 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016.The drawing prepared and Dy. CE/C/GRC has been asked for submission of more site details on 18.01.2017
26	GAD of Br. No.2 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016. The drawing prepared and soft copy sent to Dy. CE/C/GRC on 20.01.2017
27	GAD of Br. No.3 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016. The drawing is prepared in this office & PP sent to Dy. CE/C/GRC on 18.01.2017 for checking and return. PP drg received on 18.01.2017. Now under checking.
28	GAD of Br. No.4 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Under preparation	Site details in proforma received on 17.11.2016. The drawing is prepared in this office & PP sent to Dy. CE/C/GRC on 18.01.2017 for checking and return. PP drg received on 18.01.2017. Now under checking.
29	GAD of Br. No.6 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Prepared	Approved on 25.01.2017
30	GAD of Br. No.7 ,SGTY Freight Terminal Work	1	GRC	17.11.2016	Prepared	Approved on 25.01.2018
31	GAD of Br. No.3A ,SGTY Freight Terminal Work	1	GRC	24.11.2016	Under preparation	Site details in proforma received on 24.11.2016. Dy CE/C/GRC has been requested on 25.12.2016 to consider the standard drawing of Road Authority as the bridge is on diverted Road.
32	GAD of Br. No.3B ,SGTY Freight Terminal Work	1	GRC	24.11.2016	Under preparation	Site details in proforma received on 24.11.2016. Dy CE/C/GRC has been requested on 25.12.2016 to consider the standard drawing of Road Authority as the bridge is on diverted Road.
33	GAD of Br. No.3C ,SGTY Freight Terminal Work	1	GRC	24.11.2016	Under preparation	Site details in proforma received on 24.11.2016. Dy CE/C/GRC has been requested on 25.12.2016 to consider the standard drawing of Road Authority as the bridge is on diverted Road.
	<u>CE/C/II</u>					
1	sch. Plan of br. Drg. Cut & cover method		CKP at tata		prepared	CBE's obs yet to complied by Dy. CE/C/Ckp at Tata since 16.10.2015
2	GAD (Completion) drg of Br. No.21C (fly-over)	1	CKP at tata	01/14/2016	checking done	Date of Completion to be supplied by Dy. CE/C/Ckp at Tata since 19.01.2016
3	Structural Drg. FOB Gamharia		Tata-II	08.06.2016	Under progress	Dy CE/C/TATA was asked to submit details for which design is required on 09.06.2016 . Now details has been again asked for on 13.07.2016. Details received from Dy. CE/C/TATA on 20.07.2016,design is in progress. Proposal received from Dy. CE/C/TATA for modification in GAD which is under process as on 18.08.2016. Dy. CE/C/TATA asked to design gangway & steps as per approved GAD on 22.08.2016. Design done and a tentative sketch has been sent to Dy CE/C/TATA-I on 06.10.2016. Scheme modified by Dy. CE/C/TATA-II on 21.10.2016 .Final drawing to be prepared by Dy. CE/C/Tata-II as on 02.02.2017.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
4	ROB in lieu of level crossing no. RBK-14 at Km. 312/15-17 between CBSA-SIPA		TATA-I	01.09.2016 without letter	checking done	GAD approved vide CE's Drg. No. BR/ROB/26868/14. Structural Drg. Sent to RNC for signature of State Govt. Officials on 19.08.2016. Structural drg of bridge proper yet to be received from Dy. CE/C/CKP at Tata. Tallying of reinforcement details in drawing & design for substructure & superstructure prepared under guidance of Road authority is under progress. A proposal received on 15.09.2016 from Dy. CE/C/CKP at TATA to increase the span of bridge proper from 30.00m to 36.00m to accommodate the new line without infringement. Letter issued to Road Construction Dept./Jharkhand for necessary alteration in GAD on 29.09.2016. Comparison of reinforcement as per design with drawing is done and necessary note put up on 30.09.2016. Correspondence made with Chief Engineer, Central Design Organization, Road Construction Dept. Jharkhand on 18.10.2016 for redressal of observations. Soil investigation report received on 21.10.2016. PP drawing submitted by Dy. CE/C/TATA-I on 14.12.2016. Drg is checked in this office and JE/Drg/GRC deputed to Tata for compliance of the observations on 22.12.2016. The drawing is modified in this office and PP sent to CBE /GRC scrutiny and return. Soft copy mailed to Dy. CE/C/TATA-I on 03.01.2017 for checking and return. OTP corrected and generated as required by CBE and sent to Road Authority for signature on 11.01.2017. Road authority's signature obtained and the drg. sent to Dy. Ce/C/Tata-I for signature. The drawing modified as required after advice from Dy. CE/C/TATA-I and soft copy mailed on 19.01.2017. Revised drawing sent to CBE on for approval.
5	Structural drg for ROB in lieu of level crossing no. RBK-14 at Km. 312/15-17 between CBSA-SIPA of Rly portion Pier no. P8, P9, P10, & P11		TATA-I	20.01.2017	Under preparation	In House design of P9 & P10 is under process in this office.

SI	Description	Drg	DY. CE	Dt. Recd.	Status	Remarks
6	ROB in lieu of level crossing no. RBK-49 at Km. 376/7-11 between NOMD-BJMD		TATA-I	01.09.2016 without letter	checking done	GAD approved vide CE's Drg. No. BR/ROB/26869/14. Structural Drg. Sent to RNC for signature of State Govt. Officials on 19.08.2016. Structural drg of bridge proper yet to be received from Dy. CE/C/CKP at Tata. Tallying of reinforcement details in drawing & design for substructure & superstructure prepared under guidance of Road authority is under progress. Comparison for adopted reinforcement between design and drawing done, there is no provision of super elevation in the approach slab. Necessary rectification will be carried out after consent of competent authority. Comparison of reinforcement as per design with drawing is done and necessary note put up on 30.09.2016. Correspondence made with Chief Engineer, Central Design Organization, Road Construction Dept. Jharkhand on 18.10.2016 for redressal of observations. Soil investigation report received on 21.10.2016. In house design of Railway portion is in progress. In house design of P7 & P8 is under process. Design done for Pile, Pile cap, Pier & Pier Cap. RCC drg mailed to Dy. CE/C/Tata-I on 09.12.2016. The drawing was returned by Dy. CE/C/TATA-I for clarification on 26.12.2016 now sent back on 27.12.2016. Received from Dy. CE/C/TATA-I on 02.01.2017 and approval obtained on 03.01.2017.
7	Completion of FOB at PRSL station	1	TATA-I	05.12.2016	Checking done	Approved on 09.01.2017
8	GAD of Br. No. 73B (RKSNDPS)	1	TATA-I	14.12.2016	Under preparation	Completion drg received by this office on 14.12.2016. Existing portion drawing prepared. Proposed portion to be done on receipt of site details. Soft copy mailed to Dy. CE/C/Tata-I on 21.12.2016. PP received from Dy. CE/C/TATA-I on 27.12.2016. TP received from Dy. CE/C/TATA-I on 19.01.2017 sent to CBE on 19.01.2017.
9	GAD for cover shed CC flooring of sick line BCN	1	TATA-I	19.01.2017	Under checking	PP received on 19.01.2017 now under checking.

Position of Drawings for ongoing projects at CAO/CON/GRC's Drawing Section as on 03.02.2017

BRIDGES & OTHER STRUCTURES						
SI	Description	Drg	DY. CE	Dt_Recd.	Status	Remarks
	<u>CE/C/I</u>					
1	GAD of Staging arrangement for ROB Pisca	2	RNC	04.08.15	checking done	Drg was prepared in this office and sent to CBE and returned to Dy. CE/C/RNC with CBE's observation on 01.08.2015. Observation yet to be complied by Dy. CE/C/RNC
2	GAD of Br. No.24 BQA-Mukutmonipur(Rev)	2	ADA	30.03.15	checking done	Drg. To be modified(counter fort r/w) by Dy. CE/C/ADA since 13.04.15
3	GAD of Br. No.53 BQA-Mukutmonipur(Rev)	1	ADA	30.03.15	checking done	T.P drg.to be submitted by Dy. CE/C/Adra10.04.15
4	GAD of Br. No.54 BQA-Mukutmonipur(Rev)	1	ADA	30.03.15	checking done	T.P drg.to be submitted by Dy. CE/C/Adra10.04.15
5	GAD of 4-Wheeler Parking for staff Qrs. ADRA	1	ADA	29.03.2017	Checking done	Sent to Dy. CE/C/ADRA on 06.05.2016 with CPDE's observation
6	Completion Drg. of Br. NO.6 Khana-Bowaichandi	2	ADA	04.04.2016	Checking done	Obs. To be complied by Dy.CE/C/ADA since 31.05.2016
7	Completion Drg. Br. NO. 7 Khana-Bowaichandi	2	ADA	04.04.2016	Checking done	Obs. To be complied by Dy.CE/C/ADA since 31.05.2016
8	Draft structural drg. of ROB Silli (MH-4)	10	RNC	13.07.2017	Checking done	10 nos. PP drg and 5 nos. design booklet received on 13.07.2016. Designer of the agency attended this office on 22.07.2016 and all observations shown to him. He agreed to submit rectified design copy. Revised design of abutment A1 & A2 submitted by agency on 29.07.2016. Designer was instructed to submit proof-checked copy of abutment A1 & A2 on 10.08.16 Revised design of P1-P3,P4 & P7 submitted by agency on 17.08.2016. Structural Drawings for approaches have been approved by State Govt. as intimated BY Dy. CE/C/RNC .Letter issued to Dy CE/C/RNC on 22.08.2016 for submission of design of substructure of Bridge proper. Design & Drawing of bridge approach and bridge proper is submitted to this office on 02.09.2016 which is under checking. An observation letter issued to Dy. CE/C/RNC on 14.09.2016 regarding discrepancies of pier P-5 & P-6.Rectified copy of design received on 16.09.2016.Substructure portion has been checked and found corrections required. Agency informed accordingly. Superstructure portion has been checked few corrections are required on design & drawings. Designer asked for correction on 26.09.2016. Designer submitted proof checked copy of A1,P1 to P3,P4,P7 to P15,P5,P6 &A2 on 02.11.2016 along with six booklets and six drawings. Substructure approved on 09.11.2016.Superstructure checked and the agency asked to submit proof checked OTP.

9	Draft structural drg. of ROB Tatisilwi(MH-21)	27	RNC	19.07.2016	Checking done	27 nos. PP drg and 6 nos. design booklet received on 19.07.2016. Checking done in this office observations sent to Dy. CE/C/RNC on 28.07.2016 to be compliance. Structural Drawings for approaches have been approved by State Govt. as intimation provided by Dy. CE/C/RNC . Observations as on 28.07.2016 yet to be complied for Bridge proper (Superstructure). Bridge proper substructure drawing is yet to be received from Dy. CE/C/RNC.Reminder sent to Dy. CE/C/RNC 08.09.2016.
10	Draft structural drg. of ROB ARA GATE(MH-23)	15	RNC	19.07.2016	Under Checking	15 nos. PP drg and 6 nos design booklet received on 19.07.2016. After checking in this office observations raised on 29.07.2016 complied by agency. Structural Drawings for approaches have been approved by State Govt. as intimated by Dy. CE/C/RNC .Proof checked OTP Drawing and design for all spans has been submitted by Designer on 11.11.2016 checked in this office .Substructure approved on 17.11.2016. Super structure details to be submitted by Dy. CE/C/RNC.
11	Structural of Central Panel building Mohishila	1	ADA	18.08.2017	Under preparation	Approved on 31.01.2017
12	GAD of DK-2 MOH-KPH doubling (Major Br.)	1	ADA	19.08.2016	Under checking	Draft PP Drg submitted by DY. CE/C/ADA on 19.08.2016 which is checked and returned for submission of final TP drg on 19.08.2016. TP drg received from Dy. CE/C/ADRA on 22.09.2016 approved by CE/C-I on 29.09.2016.Drg. Sent to Dy CE/C/ADRA for signature and approval of E.Rly on 03.10.2016.Pile foundation proposal approval obtained on 22.11.2016.Drawing sent to Dy. CE/C/ADRA for signature on 23.11.2016.Signature of Sr.DEN/Co/ASN obtained on 05.01.2017. Signed copy has been recieved from Dy. CE/C/ADRA on 09.01.2017 and sent to CBE/E Rly. on 10/01/2017 . Returned by CBE/E. Rly with observation on 20.01.2017. The drawing resubmitted to CBE /E.Rly on 31.01.2017.
13	Structural Drawing of ROB Br. No. 8A MCL Siding	1	JSG	22.08.2016	Under checking	Only design booklet submitted by Dy.CE/C/JSG on 22.08.2016 which is under checking in this office. Four PP drgs received on 07.09.2016. After checking observation raised by this office sent to Dy. CE/C/JSG on 16.09.2016. Compliance received on 01.11.2016 , after checking observations raised by this office on 04.11.2016 to be complied by designer. OTP to be submitted by designer after compliance of observations.

14	GAD & Structural of DK-3 MOH-KPH doubling	2	ADA	19.08.2016	Checking done	Design of RCC box and retaining wall has been done and data is handed over to SSE /Drg./ADRA for preparation of structural drawing on 02.09.2016. TP drg received from Dy. CE/C/ADRA on 03.10.2016, approval of CE/C/I obtained.Sent to CBE/E.Rly for further approval on 19.10.2016. Design booklet sent to CBE,E.Rly. on 28.10.2016. Reminder issued to CBE ,E.Rly on 03.01.2017.Observations raised by CBE E.Rly for discharge calculations , resubmitted after compliance on 17.01.2017.
15	Structural drg of ROB Br. No.13A MCL siding	1	JSG	07.09.2016	Checking done	A design booklet submitted by Dy. CE/C/JSG on 07.09.2016 checking done and observation sent to Dy. CE/C/JSG on 03.10.2016.Compliance received on 01.11.2016 , now under checking in this office. Checking done and observations sent to Dy. CE/C/JSG on 24.11.2016.
16	GAD of Br. No. 6A (JSG-SOGR)	1	JSG		preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 09.09.2016. Final TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for checking, signature and return. Received on 26.09.2016.Drg sent to CBE on 05.10.2016 but returned bt CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing . Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE`s observations.
17	GAD of Br. No. 7 (JSG-SOGR)	1	JSG		preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 09.09.2016. Final TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for checking, signature and return. Received on 26.09.2016.Drg sent to CBE on 05.10.2016 but returned bt CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE`s observations.
18	GAD of Br. No. 8 (JSG-SOGR)	1	JSG	06.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 10.09.2016.PP received from Dy .CE/C/JSG on 16.09.2016 & TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for signature and return. Received from Dy CE/C/JSG on 26.09.2016 now drawing sent to CBE on 30.09.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawingSent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE`s observations.

19	GAD of Br. No. 9 (JSG-SOGR)	1	JSG	06.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 10.09.2016. PP received from Dy .CE/C/JSG on 16.09.2016 & TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for signature and return. Received from Dy CE/C/JSG on 26.09.2016 now drawing sent to CBE on 30.09.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
20	GAD of Br. No. 10 (JSG-SOGR)	1	JSG	06.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. PP prepared along with soft copy and mailed to Dy. CE/C/JSG on 10.09.2016. PP received from Dy .CE/C/JSG on 16.09.2016 & TP Drg. Sent to Dy. CE/C/JSG on 21.09.2016 for signature and return. Received from Dy CE/C/JSG on 26.09.2016 now drawing sent to CBE on 30.09.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
21	GAD of Br. No. 11 (JSG-SOGR)	1	JSG	20.12.2016	preparation done	Soft copy & PP sent to Dy. CE/C/JSG on 22.12.2016 for checking and return.
22	GAD of Br. No. 4(JSG-SOGR)	1	JSG	15.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. Paper Print along with soft copy mailed to Dy. CE/C/JSG on 15.09.2016 . PP received on 27.09.2016 and TP drg sent to Dy CE/C/JSG on 29.09.2016. The same is received from Dy. CE/C/JSG on 03.10.2016 and sent to CBE on 04.10.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
23	GAD of Br. No. 5 (JSG-SOGR)	1	JSG	15.09.2016	preparation done	Site data and completion drawing received on 07.09.2016. Paper Print along with soft copy mailed to Dy. CE/C/JSG on 15.09.2016 . PP received on 27.09.2016 and TP drg sent to Dy CE/C/JSG on 29.09.2016. The same is received from Dy. CE/C/JSG on 03.10.2016 and sent to CBE on 04.10.2016 but returned by CBE on 07.10.2016 as L-section was not approved.L-section is now approved the drawing Sent to Dy. CE/C/JSG on 19.12.2016 for reply of CBE's observations.
24	Structural drg of ROB Br. No.13C MCL siding	4	JSG	22.09.2016	Under checking	Preliminary checking has been done. Observations raised and letter issued to DYCE/C/JSG on 28.09.2016.Compliance received on 02.11.2016 , now under checking in this office. Draft drawing received on 10.11.2016 , checking done . Observations raised and intimated to Dy. CE/C/JSG on 24.11.2016. Compliance received from Dy. CE/C/JSG on 05.12.2016. Checked in this office and observations raised on 08.12.2016 sent to Dy. CE/C/JSG. Proof checked OTP is to be submitted by Dy. CE/C/JSG.

25	Structural drg of ROB Br. No.36B MCL siding	4	JSG	10.11.2016	Under checking	Draft design and drawing received on 10.11.2016 now under checking in this office.Observations sent to Dy. CE/C/JSG on 24.11.2016.Resubmitted by Dy. CE/C/JSG on 16.12.2016 . Checking done and observations raised to be complied by Dy. CE/C/JSG.Compliance recieved from Dy. CE/C/JSG on 10.01.2017. Checking done and observation letter issued to Dy. CE/C/JSG on 20.01.2017
26	Structural drawing of ROB Br. No. 75C, BICI-TORI	3	RNC	07.10.2016	Under checking	Three nos. drawing with one design booklet received on 07.10.2016 now under checking.GAD finalized.Observation as raised on 01.11.2016 to be complied by the designer. Compliance received from Dy. CE/C/RNC on 05.12.2016 ,checked in this office and observations raised on 08.12.2016 to be complied bt Dy. CE/C/RNC. Compliance received from Dy. CE/C/RNC on 22.12.2016. Checking done and observations raised as on 29.12.2016. Dy CE/C/RNC requested to submit proof checked OTP on 29.12.2016.
27	Proposed GAD of Booking office BODA	1	RNC	13.10.2016	Under checking	Sent to CEE/Con on 01.12.2016. Received from CSTE con on 07.12.2016. sent to CPDE on 07.12.2016 but the drg returned with obs on 22.12.2016
28	Structural drg of DK-2 (MOH-KPH)(Major Br.) doubling	3	ADRA	24.10.2016	Under checking	Detail design booklet received for A1 & A2 alongwith pile ON 24.10.2016, now under checking.Dy. CE/C/ADRA has been asked to submit soil report on 26.10.2016.Soil testing repotr received on 31.10.2016. Design checked and observations sent to Dy. CE/C/Adra on 07.12.2016. OTP to be submitted by DY. CE/C/Adra. GAD yet to be approved.
29	GAD of Br. No. DK-4 (MOH_KPK)	1	ADRA	25.10.2016	Under checking	PP Print received on 25.10.2016 ,checked and observations sent to Dy CE/C/ADRA on 27.10.2016 for compliance. Compliance received drawing modified and sent to Dy CE/C/ADRA for signature on 25.11.2016.Signature obtained from Sr. DEN/Co/ASN on 05.01.2017 . Recieved from Dy. CE/C/ADRA on 09.01.2017 and same has been submitted to CBE/E.Rly on 10.01.2017.
30	Structural of Br. No. DK-4 (MOH_KPK)	1	ADRA	05.11.2016	checking done	Design done and details sent to Dy CE/C/ADRA on 09.11.2016.Retaining wall design handed over to Dy. CE/C/ADRA on 15.11.2016.Recieved from Dy. CE/C/ADRA on 09.01.2017 and same has been submitted to CBE/E.Rly on 10.01.2017.
31	GAD of two legged ROB at LC No. 256	1	JSG	17.11.2016	Under checking	Drg checked in this office and copy of ferro print sent to Dy. CE/C/JSG to initiate the proposal on 02.12.2016
32	Structural for ROB at Ramgarh at Km 406/11-12	1	RNC	13.12.2016	Under checking	Checking done and observations raised as on 03.01.2016 to be complied by Dy. CE/C/RNC. Compliance received by mail on 02.02.2017 now verification in progress.

33	Structural drg of ROB Br. No.51A MCL siding	1	JSG	16.12.2016	Under checking	Structural design data received on 16.12.2016 now under checking in this office.
34	Structural Drawing of Type-III Qrs. At Sonamukhi	1	ADRA	23.01.2017	Under checking	One TP received on 23.01.2017 now under checking in this office.