

## LIST OF ROB WORKS TO BE TRANSFERRED TO CAO/C/RSP

## Annexure-'A'

| SN | Executing Agency<br>( Railway portion) | Executing Agency<br>(Approach<br>Portion) | Divn | Mode        | LB No. | Year of Sanction | State<br>(Full Name) | Major section | Name of Work                                                                                                                         | GAD Approved<br>(Y /N) | Detailed Estimate | Tender | Status of works                                                                                                                                                                                       |
|----|----------------------------------------|-------------------------------------------|------|-------------|--------|------------------|----------------------|---------------|--------------------------------------------------------------------------------------------------------------------------------------|------------------------|-------------------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | 2                                      | 3                                         | 4    | 5           | 6      | 7                | 8                    | 9             | 10                                                                                                                                   | 11                     | 12                | 13     | 14                                                                                                                                                                                                    |
| 1  | CAO/C                                  | State Govt                                | ADA  | CS          | 191    | 2011-12          | West Bengal          | CNI-ADA       | Urma-Barabhum Road over bridge in lieu of level crossing No. JC-40 at Km. 353/23-25.                                                 | Y                      | Y                 | N      | There is huge LA involved in approcahes. State Govt advsied to defer the project.                                                                                                                     |
| 2  | CAO/C                                  | State Govt                                | ADA  | CS          | 215    | 2023-24          | West Bengal          | ASN-ADA       | Construction of Road Over Bridge in lieu of manned level crossing KA-140 at km 287/15-17 between ADA-JOC in Adra Divn                | N                      | N                 | N      | Joint inspection top be conducted                                                                                                                                                                     |
| 3  | CAO/C                                  | State Govt                                | ADA  | CS          | 216    | 2023-24          | West Bengal          | KGP-ADA       | Sub: Construction of ROB (Road Over Bridge) in lieu of LC No. KA-127 at km 269/8-10 in between JPH and IBL Station in Adra division. | N                      | N                 | N      | Joint inspection top be conducted                                                                                                                                                                     |
| 4  | CAO/C                                  | State Govt                                | ADA  | CS          | 217    | 2023-24          | West Bengal          | ADA-ASN       | Construction of ROB (Road Over Bridge) in lieu of LC No. KA-162 at km 322/2-3 in between BURN-ASN Station in Adra Division           | N                      | N                 | N      | Joint inspection top be conducted                                                                                                                                                                     |
| 5  | CAO/C                                  | State Govt                                | CKP  | CS          | 257    | 2016-17          | Jharkha<br>nd        | KGP-TATA      | Asanboni-Salgajhari- Road over bridge in lieu of level crossing No. 138                                                              | Y                      | Y                 | N      | As per approved GAD, LA required at approcahes.                                                                                                                                                       |
| 6  | CAO/C                                  | State Govt                                | CKP  | CS          | 259    | 2017-18          | Jharkha<br>nd        | KGP-TATA      | Asonbani - Salgajhari Road Over Bridge in lieu of LC No. 137                                                                         | Y                      | Y                 | N      | As per approved GAD, ROB is not feasible due to growth of habitat. Now joint inspection to be conducted to fix revsied alignment                                                                      |
| 7  | CAO/C                                  | CAO/C                                     | CKP  | CS          | 230    | 2021-22          | Jharkha<br>nd        | KGP-TATA      | Asanbani -Tatanagar:- Construction of ROB at Km 239/19-21 in lieu of LC No. 136 (GQ/GD).                                             | N                      | N                 | N      | State Govt's administrative approval awaited. MOU under signature with State Govt                                                                                                                     |
| 8  | CAO/C                                  | CAO/C                                     | CKP  | Rly Cost-PB | 283    | 2022-23          | Jharkha<br>nd        | KGP-TATA      | Rakhamines - Tata : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 133 (GQ/GD)                                      | N                      | N                 | N      | ROB to be executed by Railway at their full cost. MoU under signature with State Govt                                                                                                                 |
| 9  | CAO/C                                  | CAO/C                                     | KGP  | CS          | 315    | 2016-17          | West Bengal          | HWH-KGP       | Howrah-Kharagpur - Road over bridge in lieu of level crossing No. 47 at Panskura.                                                    | N                      | N                 | N      | As per request of State Govt , Railway will execute this ROB on 100% Railway cost. Draft combined GAD submitted by State Govt on 08.02.23 and observation sent to State Govt vide letter dt. 25.09.23 |

| SN | Executing Agency<br>( Railway portion) | Executing Agency<br>(Approach<br>Portion) | Divn | Mode | LB No. | Year of Sanction | State<br>(Full Name) | Major section | Name of Work                                                                                      | GAD Approved<br>(Y /N) | Detailed Estimate | Tender | Status of works                                                                                                                                                                                                                                                                                                                                               |
|----|----------------------------------------|-------------------------------------------|------|------|--------|------------------|----------------------|---------------|---------------------------------------------------------------------------------------------------|------------------------|-------------------|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | 2                                      | 3                                         | 4    | 5    | 6      | 7                | 8                    | 9             | 10                                                                                                | 11                     | 12                | 13     | 14                                                                                                                                                                                                                                                                                                                                                            |
| 10 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 281    | 2021-22          | WEST<br>BENGA<br>L   | HWH-<br>KGP   | Haur - Radhamohanpur : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 50 (GQ/GD) | N                      | N                 | N      | Railway will bear full cost of ROB and accordingly estimate will be prepared. For alternative alignment Joint inspection was conducted on 03.04.2024 with State Govt. & division officials and decided that it is unfeasible for ROB.                                                                                                                         |
| 11 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 285    | 2021-22          | WEST<br>BENGA<br>L   | KGP-<br>TATA  | Sardiha - Jhargram : ROB in lieu of manned LC No. 81 (GQ/GD).                                     | N                      | N                 | N      | ROB will be executed by Railway on 100% Rly cost. Revsied estimate to be prepared. Recently RUB is planned in place of ROB. State has to finalize                                                                                                                                                                                                             |
| 12 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 291    | 2021-22          | WEST<br>BENGA<br>L   | HWH-<br>KGP   | Balichak - Shyamchak : ROB in lieu manned of LC No. 54 (GQ/GD).                                   | N                      | N                 | N      | ROB will be executed by Railway on 100% Rly cost. Revsied estimate to be prepared. For alternative alignment Joint inspection was conducted on 03.04.2024 and tentavie alignment plan has been decided. Alignmentnment plan yet not received. After that soil investigation and preparation of GAD to be done. LA required for both approaches.               |
| 13 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 398    | 2021-22          | WEST<br>BENGA<br>L   | HWH-<br>KGP   | Madpur - Jakpur : ROB in lieu of manned LC No. 56 (GQ/GD).                                        | N                      | N                 | N      | Railway will bear full cost of ROB and accordingly estimate will be prepared. Joint inspection was conducted on 24.11.2023 and Report submitted by State Govt on 02.01.2024. Alignment plan yet not submitted by State Govt. for which letter was issued on 20.02.24 & 13.06.2024. As per State Govt. further topo survey as well as joint survet to be done. |
| 14 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 316    | 2021-22          | JHARK<br>HAND        | KGP-<br>TATA  | Galudih - Rakhamines : ROB at Km. 224/1-3 in lieu of LC No. 127 in Kharagpur - Tata section       | N                      | N                 | N      | State Govt's administrative approval awaited. MOU finalized and to be executed shortly. Joint Inspection conducted on 28.06.2021, Proposed alignment plan not yet submitted by the State Govt. for which letter issued to State Govt. on 29.3.22, 10.05.22 & 01.03.23.                                                                                        |

| SN | Executing Agency<br>( Railway portion) | Executing Agency<br>(Approach<br>Portion) | Divn | Mode | LB No. | Year of Sanction | State<br>(Full Name) | Major section | Name of Work                                                                                       | GAD Approved<br>(Y /N) | Detailed Estimate | Tender | Status of works                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|----|----------------------------------------|-------------------------------------------|------|------|--------|------------------|----------------------|---------------|----------------------------------------------------------------------------------------------------|------------------------|-------------------|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | 2                                      | 3                                         | 4    | 5    | 6      | 7                | 8                    | 9             | 10                                                                                                 | 11                     | 12                | 13     | 14                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 15 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 313    | 2021-22          | West Bengal          | HWH-KGP       | Haur - Radhamohanpur : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 49 (GQ/GD). | No                     | No                | No     | Railway will bear full cost of ROB and accordingly estimate will be prepared. Alignment plan finalised and handed over to Rly. Railway portion GAD sent to state Govt. on 02.05.22 for preparation of combined GAD. But combined GAD not yet submitted by state govt . As requested by State Govt., soil Investigation work completed. Soil report submitted to State govt. for CGAD. Land acquisition involved in partial length of approaches which is under process by State Govt. |
| 16 | CAO/C                                  | State Govt                                | KGP  | CS   | 282    | 2021-22          | Odisha               | KGP-BHC       | Basta - Rupsa : ROB in lieu of manned LC No. 67 (GQ/GD).                                           | N                      | N                 | N      | Joint Inspection conducted on 17.01.24, Proposed alignment plan not yet submitted by the State Govt. Last reminder issued on 21.07.23.                                                                                                                                                                                                                                                                                                                                                |
| 17 | CAO/C                                  | State Govt                                | KGP  | CS   | 286    | 2021-22          | Odisha               | KGP-BHC       | Basta - Rupsa : ROB in lieu of manned LC No. 61 (GQ/GD).                                           | N                      | N                 | N      | Joint Inspection conducted on 21.06.2019. Alignment plan received from State Govt. Railway portion GAD prepared and signed by Division. Compliance of CBE's observation done on 28.06.24.                                                                                                                                                                                                                                                                                             |
| 18 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 290    | 2021-22          | WEST BENGAL          | KGP-BHC       | Hijli - Benapur : ROB in lieu of manned LC No. 6 (GQ/GD).                                          | N                      | N                 | N      | As asked by State Govt, revised GAD of Rly portion with carriage width of 7.5m approved by CBE and submitted to State Govt. for preparation of Combind GAD on 01.11.2023. Now Railway will bear full cost of ROB and accordingly estimate will be prepared.                                                                                                                                                                                                                           |
| 19 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 293    | 2021-22          | WEST BENGAL          | KGP-BHC       | Benapur - Narayangarh : ROB in lieu of manned LC No. 10 (GQ/GD).                                   | N                      | N                 | N      | Railway will bear full cost of ROB and accordingly estimate will be prepared. As asked by State Govt, revised GAD of Rly portion with carriage width of 7.5m approved by CBE and submitted to State Govt. for preparation of Combind GAD on 01.11.2023.                                                                                                                                                                                                                               |
| 20 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 297    | 2021-22          | WEST BENGAL          | KGP-BHC       | Dantan - Lakshannath Road : ROB in lieu of manned LC No. 41 (GQ/GD).                               | N                      | N                 | N      | ROB to be executed by Railway at their full cost. As per minutes of meeting on dt 22.8.23 CE/Plg/P.W(Rds)/Dte stated that Prima –facie it appears that the construction of ROB is not feasible, however PWD and Railway would explore alternative alignment. Now Railway will bear full cost of ROB and accordingly estimate will be prepared.                                                                                                                                        |
| 21 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 301    | 2021-22          | WEST BENGAL          | KGP-BHC       | Hijli - Benapur : ROB in lieu of manned LC No. 4 (GQ/GD).                                          | N                      | N                 | N      | Now Railway will bear full cost of ROB and accordingly estimate will be prepared. Joint Inspection conducted . During meeting on dt 22.8.23 with State, CE/Plg/P.W(Rds)/Dte stated that, alignment plan would be submitted shortly.                                                                                                                                                                                                                                                   |

| SN | Executing Agency<br>( Railway portion) | Executing Agency<br>(Approach<br>Portion) | Divn | Mode | LB No. | Year of Sanction | State<br>(Full Name) | Major section | Name of Work                                                       | GAD Approved<br>(Y /N) | Detailed Estimate | Tender | Status of works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|----|----------------------------------------|-------------------------------------------|------|------|--------|------------------|----------------------|---------------|--------------------------------------------------------------------|------------------------|-------------------|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | 2                                      | 3                                         | 4    | 5    | 6      | 7                | 8                    | 9             | 10                                                                 | 11                     | 12                | 13     | 14                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 22 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 303    | 2021-22          | WEST<br>BENGAL       | KGP-<br>BHC   | Belda- Nekurseni : ROB in lieu of<br>manned LC No. 26 (GQ/GD)      | N                      | N                 | N      | ROB to be executed by Railway at their full cost. Joint<br>Inspection conducted on 26.05.2020, During meeting on dt<br>22.8.23 with State, CE/Plg/P.W(Rds) /Dte stated that, alignment<br>plan would be submitted shortly.                                                                                                                                                                                                                                                                                                                           |
| 23 | CAO/C                                  | State<br>Govt                             | KGP  | CS   | 305    | 2021-22          | Odisha               | KGP-<br>BHC   | Amarda Rd. - Basta : ROB in lieu of<br>manned LC No. 60 (GQ/GD).   | N                      | N                 | N      | Joint inspection conducted on 01.08.23. Alignment plan received<br>from State Govt. Railway portion GAD prepared and approved<br>by Division. Compliance of CBE's observations under process.                                                                                                                                                                                                                                                                                                                                                        |
| 24 | CAO/C                                  | State<br>Govt                             | KGP  | CS   | 306    | 2021-22          | Odisha               | KGP-<br>BHC   | Haldipada - Balasore : ROB in lieu of<br>manned LC No. 78 (GQ/GD). | N                      | N                 | N      | Joint inspection conducted on 18.07.23. For early submission of<br>alignment plan a letter issued to CE/WBP/Odisha on 21.07.23.                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 25 | CAO/C                                  | State<br>Govt                             | KGP  | CS   | 308    | 2021-22          | Odisha               | KGP-<br>BHC   | Soro - Markona : ROB in lieu of manned<br>LC No. 106 (GQ/GD).      | N                      | N                 | N      | Joint inspection conducted on 18.07.23. Alignment plan<br>received from State Govt. on 12.10.23. GAD (Railway proper)<br>returned by Division with observation that suitable LHS to be<br>provided and after joint inspection of proposed LHS, Corrected<br>GAD (Railway proper) approved by Division. NH standard girder<br>to be provided on railway proper. GAD sent to agency for<br>compliance. Clarification sought from State Govt for width of<br>ROB proper & approaches and class of loading.                                              |
| 26 | CAO/C                                  | State<br>Govt                             | KGP  | CS   | 312    | 2021-22          | Odisha               | KGP-<br>BHC   | Ranital - Bhadrak : ROB in lieu of<br>manned LC No. 115 (GQ/GD).   | N                      | N                 | N      | Part Estimate for Design/Drng sanctioned. Joint Inspection<br>conducted on 24.08.21. Alignment plan received from State<br>Govt. on 12.10.23. GAD (Railway proper) returned by Division<br>with observation that suitable LHS to be provided and after joint<br>inspection of proposed LHS, corrected GAD (Railway proper)<br>approved by Division. NH standard girder to be provided on<br>railway proper. GAD sent to agency for compliance. Clarification<br>sought from State Govt for width of ROB proper & approaches<br>and class of loading. |
| 27 | CAO/C                                  | CAO/C                                     | KGP  | CS   | 317    | 2021-22          | JHARK<br>HAND        | KGP-<br>TATA  | Ghatsila - Galudih : ROB in lieu of<br>manned LC No. 122 (GQ/GD)   | N                      | N                 | N      | Work will not be required as State has agreed for diversion to<br>nearby ROB which was built against LC 121. GAD is approved<br>by CBE/SER and submitted to State Govt on 04.10.23 for<br>signature. Soil investigation completed and structural drawing<br>under approval.                                                                                                                                                                                                                                                                          |

| SN | Executing Agency<br>( Railway portion) | Executing Agency<br>(Approach<br>Portion) | Divn | Mode               | LB No. | Year of Sanction | State<br>(Full Name) | Major section | Name of Work                                                                                         | GAD Approved<br>(Y /N) | Detailed Estimate | Tender | Status of works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|----|----------------------------------------|-------------------------------------------|------|--------------------|--------|------------------|----------------------|---------------|------------------------------------------------------------------------------------------------------|------------------------|-------------------|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | 2                                      | 3                                         | 4    | 5                  | 6      | 7                | 8                    | 9             | 10                                                                                                   | 11                     | 12                | 13     | 14                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 28 | CAO/C                                  | CAO/C                                     | KGP  | CS                 | 296    | 2021-22          | WEST<br>BENGAL       | KGP-<br>TATA  | Jhargram - Gidhni : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 83 (GQ/GD).      | N                      | N                 | N      | ROB to be executed by Railway at their full cost. Recently RUB is planned in place of ROB which is to be accepted by State Govt                                                                                                                                                                                                                                                                                                                                                                              |
| 29 | CAO/C                                  | State Govt                                | KGP  | CS                 | 310    | 2021-22          | Odisha               | KGP-<br>BHC   | Soro - Markona : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 110 (GQ/GD).        | N                      | N                 | N      | Part Estimate sanctioned. Joint Inspection conducted on 24.08.21. Alignment plan received from State Govt. on 12.10.23. GAD (Railway proper) returned by Division with observation that suitable LHS to be provided and after joint inspection of proposed LHS, corrected GAD (Railway proper) approved by Division. NH standard girder to be provided on railway proper. GAD sent to agency for compliance. Clarification sought from State Govt for width of ROB proper & approaches and class of loading. |
| 30 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 292    | 2022-23          | West<br>Bengal       | KGP-<br>TATA  | Kharagpur - Nimpura : Construction of ROB (Road Over Bridge) lieu of manned LC No. 58DN line         | N                      | N                 | N      | ROB to be executed by Railway at their full cost.                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 31 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 319    | 2022-23          | Jharkha<br>nd        | KGP-<br>TATA  | Rakhamines - Tata : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 132              | N                      | N                 | N      | ROB to be executed by Railway at their full cost. MoU under signature with State Govt                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 32 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 323    | 2022-23          | Jharkha<br>nd        | KGP-<br>TATA  | Dalbhumgarh - Ghatsila : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 118 (GQ/GD) | N                      | N                 | N      | ROB to be executed by Railway at their full cost. MoU under signature with State Govt                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 33 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 324    | 2022-23          | Jharkha<br>nd        | KGP-<br>TATA  | Dalbhumgarh - Ghatsila : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 119 (GQ/GD) | N                      | N                 | N      | ROB to be executed by Railway at their full cost. MoU under signature with State Govt                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 34 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 318    | 2022-23          | Jharkha<br>nd        | KGP-<br>TATA  | Gidhni - Chakulia - Construction of ROB (Road over bridge) in lieu of manned LC no.99 (GQ/GD).       | N                      | N                 | N      | ROB to be excuted by Railway at their full cost.                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 35 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 320    | 2022-23          | West<br>Bengal       | KGP-<br>TATA  | Kharagpur - Sardiha : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 62 (GQ/GD)     | N                      | N                 | N      | ROB to be excuted by Railway at their full cost. Work transferred from GSU to Construction                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 36 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 321    | 2022-23          | West<br>Bengal       | KGP-<br>TATA  | Kharagpur - Sardiha : Construction of ROB (Road Over Bridge) in lieu of manned LC No. 65 (GQ/GD)     | N                      | N                 | N      | ROB to be excuted by Railway at their full cost. Work transferred from GSU to Construction                                                                                                                                                                                                                                                                                                                                                                                                                   |

| SN | Executing Agency<br>( Railway portion) | Executing Agency<br>(Approach<br>Portion) | Divn | Mode               | LB No. | Year of Sanction | State<br>(Full Name) | Major section | Name of Work                                                                                                             | GAD Approved<br>(Y /N) | Detailed Estimate | Tender | Status of works                                                                                                                                                                                                                                                                   |
|----|----------------------------------------|-------------------------------------------|------|--------------------|--------|------------------|----------------------|---------------|--------------------------------------------------------------------------------------------------------------------------|------------------------|-------------------|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | 2                                      | 3                                         | 4    | 5                  | 6      | 7                | 8                    | 9             | 10                                                                                                                       | 11                     | 12                | 13     | 14                                                                                                                                                                                                                                                                                |
| 37 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 322    | 2022-23          | West<br>Bengal       | KGP-<br>TATA  | Kharagpur - Sardiha : Construction of<br>ROB (Road Over Bridge) in lieu of<br>manned LC No. 67 (GQ/GD)                   | N                      | N                 | N      | ROB to be excuted by Railway at their full cost. Work transferred<br>from GSU to Construction                                                                                                                                                                                     |
| 38 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 327    | 2022-23          | West<br>Bengal       | KGP-<br>BHC   | Hijli - Belda : Construction of ROB(Road<br>Over Bridge) in lieu of manned LC No. 7<br>(GQ/GD).                          | N                      | N                 | N      | ROB to be excuted by Railway at their full cost. Work transferred<br>from GSU to Construction                                                                                                                                                                                     |
| 39 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 328    | 2022-23          | West<br>Bengal       | KGP-<br>BHC   | Hijli - Belda : Construction of ROB(Road<br>Over Bridge) in lieu of manned LC No.<br>16 (GQ/GD).                         | N                      | N                 | N      | ROB to be excuted by Railway at their full cost. Work transferred<br>from GSU to Construction                                                                                                                                                                                     |
| 40 | CAO/C                                  | CAO/C                                     | KGP  | Rly<br>Cost-<br>PB | 329    | 2022-23          | West<br>Bengal       | KGP-<br>BHC   | Hijli - Belda : Construction of ROB(Road<br>Over Bridge) in lieu of manned LC No.<br>23 (GQ/GD).                         | N                      | N                 | N      | ROB to be excuted by Railway at their full cost.                                                                                                                                                                                                                                  |
| 41 | CAO/C                                  | State<br>Govt                             | KGP  | CS                 | 333    | 2022-23          | Odisha               | ROP-<br>BGY   | Betnoti - Bhanjpur : Construction of ROB<br>in lieu of LC No. RB-39 between Betnoti -<br>Bhanjpur on cost sharing basis. | N                      | N                 | N      | Joint inspection for fixing of alignment to be conducted.                                                                                                                                                                                                                         |
| 42 | CAO/C                                  | State<br>Govt                             | KGP  | Rly<br>Cost-<br>PB | 338    | 2023-24          | Odisha               | KGP-<br>BHC   | Khantapara Yard : Construction of ROB<br>(Road Over Bridge) in lieu of manned LC<br>No. 89.                              | N                      | N                 | N      | Sanctioned on 19.02.24                                                                                                                                                                                                                                                            |
| 43 | HSCL                                   | HSCL                                      | KGP  | CS                 | 280    | 2020-21          | West<br>Bengal       | KGP-<br>BHC   | Bhakrabad - Belda : Construction of<br>ROB (Road Over Bridge) in lieu of LC<br>No. 24 at Km. 149/29-31 (GQ/GD)           | N                      | N                 | N      | Revised alignment on the east side of LC has been finalized and<br>accoridngly one finalized CGAD complying State Observation<br>with Land plan submitted to State Govt on 05.06.24. State<br>Govt's observation has been replied on 26.07.2024. Compliance<br>sent on 18.09.2024 |
| 44 | HSCL                                   | HSCL                                      | KGP  | CS                 | 284    | 2020-21          | Odisha               | KGP-<br>BHC   | Amarda Road - Basta : Construction of<br>ROB (Road Over Bridge) in lieu of LC<br>No. 57 at Km. 198/17-19 (GQ/GD).        | N                      | N                 | N      | Odisha State is willing to execute this ROB as per convenstional<br>mode i.e, Railway portion by Railway and approaches by State.<br>A joint inspection with State Authority has been carried out on<br>15.07.2024. Alignment plan dulysigned by State not yet received.          |
| 45 | HSCL                                   | HSCL                                      | KGP  | CS                 | 288    | 2020-21          | Jharkha<br>nd        | KGP-<br>TATA  | Ghatsila - Galudih : Construction of Road<br>Over Bridge in lieu of LC No. 123 at Km.<br>216/9-11 (GQ/GD).               | Y                      | Y                 | Y      | Combined GAD approved. Detailed estimate sanctioned. Details<br>of LA to be submitted to State govt                                                                                                                                                                               |

| SN | Executing Agency<br>( Railway portion) | Executing Agency<br>(Approach<br>Portion) | Divn | Mode               | LB No. | Year of Sanction | State<br>(Full Name) | Major section | Name of Work                                                                                            | GAD Approved<br>(Y /N) | Detailed Estimate | Tender | Status of works                                                                                                                                                                                                                                                   |
|----|----------------------------------------|-------------------------------------------|------|--------------------|--------|------------------|----------------------|---------------|---------------------------------------------------------------------------------------------------------|------------------------|-------------------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | 2                                      | 3                                         | 4    | 5                  | 6      | 7                | 8                    | 9             | 10                                                                                                      | 11                     | 12                | 13     | 14                                                                                                                                                                                                                                                                |
| 46 | O/L                                    | O/L                                       | RNC  | Rly<br>Cost-<br>PB | 345    | 2022-23          | West<br>Bengal       | CNI-<br>MURI  | Chandil~~Muri jn~~Muri jn~~Provision of<br>ROB in lieu of existing LC No –CM-44 in<br>CNI-MURI section. | Y                      | Y                 | Y      | Tender awarded. Soil invsetigation done. Observation of CBE on<br>the GAD under compliance.                                                                                                                                                                       |
| 47 | O/L                                    | O/L                                       | RNC  | Rly<br>Cost-<br>PB | 353    | 2023-24          | Jharkha<br>nd        | CNI-<br>MURI  | Provision of ROB at JHMR railway<br>station in lieu of existing ROB no. 18A                             | N                      | Y                 | Y      | Tender awarded on 06.06.24. Soil test report is ready,<br>observations in soil report is under compliance. GAD along with<br>design & drawing sent to HQ for scrutiny on 07.11.2023.<br>Observations of HQ dated 30.11.23 related to GAD are under<br>compliance. |
| 48 | O/L                                    | O/L                                       | RNC  | Rly<br>Cost-<br>PB | 352    | 2023-24          | Jharkha<br>nd        | CNI-<br>MURI  | ROB No. 6A at Km. 296/3-4                                                                               | N                      | Y                 | Y      | Tender awarded on 06.06.24. GAD under finalization                                                                                                                                                                                                                |
| 49 | O/L                                    | O/L                                       | RNC  | Rly<br>Cost-<br>PB | 352    | 2023-24          | Jharkha<br>nd        | CNI-<br>MURI  | ROB No. 26A at km. 311/3-4                                                                              | N                      | Y                 | Y      | Tender awarded on 06.06.24. GAD under finalization                                                                                                                                                                                                                |
| 50 | O/L                                    | O/L                                       | RNC  | Rly<br>Cost-<br>PB | 362    | 2024-25          | West<br>Bengal       | CNI-<br>MURI  | Chandil~~Muri jn~~Elimination of LC No.<br>CM-36 by constructing ROB in Ranchi<br>division.             | N                      | N                 | N      | Recently sanctioned on 03.09.24                                                                                                                                                                                                                                   |