

DAILY POSITION OF LOCO IN SHED & POOLING POINT Dt. 06/12/13.

ELS/TATANAGAR

Sl. No.	Loco No.	Reason for Shed in	TR Date & Time	Attention given on previous day	Attention Planned on date	Forecast
1	27188	For MTR at DAHOD.	04/12-20:30	MTR at DAHOOD.	MTR at DAHOOD.	
2	27173	For MTR at DAHOD.	19/11-23:00	MTR at DAHOOD.	MTR at DAHOOD	-
3	21393	For POH at KGP.	29/10-16:00	POH at KGP	POH at KGP	-
4	27192	For POH at DAHOH.	22/11-13:00	POH to DAHOD as dead.		
5	27545	For IOH	03/12-19:45	IOH contd.	IOH work under progress. Aux. removing contd. TFP removing contd.	12/14/2013
6	28454	For AOH.	28/11-16:25	AOH contd., Lowered on dummy Bg. TFP fitted.	AOH work under prog. Lifting prog.	12/07/2013
7	28233	For IA.	05/12-20:30	-	Insp. prog. on date.	
8	28235	For IA.	05/12-20:30	-	Insp. prog. on date.	
9	28533	For IB. Block-1 isolate for TM-1 S/E and burning smell coming from Block-II HT compartment. TM-2 S/E. QOP-2 frequently dropping. TM-3 flashed.	25/11-21:00	-	Insp. prog. on date.	
10	28591	For IB.	05/12-07:00	Off IB. Testing over.	Repairs will be attended.	16:00

11	31425	For IA.	05/12-07:00	Off IA. Machine room blower changed.	VCB mod. will be done.	12/07/2013
12	28456	For AOH.	25/11-04:00	Off AOH. STC fitted. W/T over. Testing over.	MU prog. with 28118.	24:00:00
13	28118	For IC	03/12-22:00	Off IC. J-2 changed. W/T over. Testing contd.	MU prog. with 28456.	24:00:00
14	23415	For AOH.	18/11-17:00	AOH work over. Testing contd.	Testing & repairs work contd.	24:00:00
15	31432	Non comm. W/Set-3+6 required changing.	23/11-23:00	-	W/set-3+6 required changing. Awtg. Lifting.	-
16	21290	HVSI-1 on III. TM-3 isolate	02/12-14:00	Checked found TM-3 Ar. Open ckt. TM-3 changed. Lowered & JAL contd.	Testing prog.	20:00
17	31362	Both traction bogie isolate. Came as dead. (P/P).	04/12-19:30	-	Checking & testing prog.	12/07/2013
18	31436	Tr. Bg-2 Isolate. (TATA Yd.)	06/12-04:00	-	Checking & testing prog.	12/07/2013
19	31422	For IA.	05/12-07:00	Off IA. Loco released.	Awtg. Holding.	-
Out Station Locos						
1	21212 BIA	SB-3 over heated.	29/11-07:45	TM-3 & W/Set-3 changed . Lowered. Testing contd.	Will go H/S wkg a train.	20:00