

**TABLE No.1****TRACTION DISTRIBUTION COMPARATIVE FIGURES**

Division: KGP

Month: Sept'22

Sl. No.	ITEM	Corresponding month of previous year	Previous Month	Current Month	Remarks
1.1	Electrified Route KMS.	740.998	774.406	774.406	Variation in TKM&RKM due to resurvey done by Engg. deptt and updated in TMS.
1.2	a Electrified Track KMS (M/L & Yard line)	2037.161	1852.408	1852.408	
	b Electrified siding Track KMS (including pvt. siding)	85.937	96.175	96.1795	
	Total	2123.098	1948.587	1948.587	
1.3.1	Power block asked (in hrs.)	1100:00	1192:35	1183:00	
1.3.2	Power block availed (in hrs.)	569:20	759:50	799::55	
1.4.1	Asset Failure (ICMS) (in nos.)	-	-	Nil	
1.4.2	Total Asset Failures (ICMS) per 1000 TKM of electrified track.	-	-	Nil	

**TABLE No. 2 A****Maintenance of TRD assets: Comparative**

Division: KGP

Month: Sept'22

Sl. no.	Item	Target 2022-23	Progress during the month (22-23)	Achievement up to the month		% improvement w.r.t. last year	% Achievement w. r. t. the target 2022-23
				2022-23	2021-22		
1	AOH of OHE in TKM	321.26	43.88	287.15	248.70	13.39	89.39
2	IOH of OHE in TKM	764.78	102.91	508.86	707.61	-39.06	66.54
3	AOH of X/O	449	23	414	308	25.60	92.20
4	AOH of T/O	650	45	596	405	32.05	91.69
5	AOH of S/Ins	944	72	790	527	33.29	83.69
6	AOH of Isolator	600	38	529	433	18.15	88.17
7	POH of ATD	200	29	167	253	-51.50	83.50
8	Gantry maintenance	67	5	56	39	30.36	83.58
9	AOH of AT	495	60	387	318	17.83	78.18
10	AOH of Interrupter	348	49	286	152	46.85	82.19
11	Tensioning of FTA	24	02	12	30	-150.0	50.0

**TABLE No. 2 B**

**Reliability of TRD assets: Comparative**

**Division: KGP**

**Month: Sept'22**

Sl. no.	Item	Target 2022-23	Progress during the month(22-23)	Achievement upto the month		% improvement w.r.t. last year	% Achievement w. r. t. the target 2022-23
				2022-23	2021-22		
1	Attention to critical implantation (<2.36M + curve allowance )	300	3	25	56	-124.0	8.33
2	Attention to critical implantation (2.36 <= Imp >2.50M + curve allowance)	100	12	108	39	63.89	108
3	Rectification of leaning masts	150	30	38	60	-57.89	25.33
4	Replacement of cantilever assembly)	1200	170	549	379	30.97	45.75
5	Replacement of worn out contact wire	18	0	4.455	9.99	-124.24	24.75
6	Replacement of damaged catenary wire	30	0	2.741	7.31	-166.69	9.13
7	Replacement of isolator*	0	0	0	0	-	-
8	Conversion of Unregulated to regulated OHE(in TKM)**	47.86	5.472	17.582	3.74	78.73	36.73