

<b>S. No.</b>	<b>Description of Work</b>
1.	135 Nos 220mm Point Machine Installment done during this period.
2.	<p>EI Modification done at following Stations:-</p> <p>(i) IPTN (In connection with doubling line with provision of full MSDAC).</p> <p>(ii) URMA (In connection with elimination of LC Gate JC-34 &amp; 35 and provision of Alternate track circuit of C/on Signal).</p> <p>(iii) GSL (In connection with to serve Private Rly. Siding of M/s Dalmia Cement Bharat Ltd).</p>
3.	Distributed EI System installed at BKSC N/C to replace existing Panel in view of doubling work between BKSC N/C to IPTN.
4.	<p>Dual Detection of LVCD Installed in between following Block Section:-</p> <p>(i) IPTN-BKSC Jt. Line 2 (ii) BKSC N/C- BKSC Jt. Line (iii) BKSC N/C-BKSC M/C (iv) GTD-BBDA (v) BWCN-SONA (vi) BKSC-BKSC C/C (vii) KSX-BBDA</p>
5.	Super Emergency Route release circuit provided at RKI Station.
6.	SLBP (Webfil make) installed in between IPTN-BKSC N/C Jt. Line-2.
7.	'A' Class SPD Installed at BKSC 'N' Cabin Station.
8.	192 Nos. (Interlocked-100, Non-Interlocked-92) Master Slave Voice Logger Gate Telephone installed in Adra Division.
9.	51 Nos. 48V, 200AH VRLA Battery Bank (Make-NED Hyderabad) Installed at OFC HUT in Adra Division.